

#### Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

5/11/2023

SUBJECT: **SFD2203-0078** 

SINGLE FAMILY DWELLING

To: Angela Lyon

Here are the results of all Inspections located at 1718 PONDEROSA RD:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 7/8/2022
Completed Date/Time: 7/8/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request
Notes: 7/7/2022 9:56 AM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 7/8/2022
Completed Date/Time: 7/8/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request
Notes: 7/7/2022 9:56 AM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 8/1/2022
Completed Date/Time: 8/1/2022
Inspector: James T Hall
Result: CANCELLED

Remarks:

Notes:

foundation has not been done.

Inspection Type: FOUNDATION
Scheduled Date/Time: 8/4/2022
Completed Date/Time: 8/4/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 8/4/2022
Completed Date/Time: 8/4/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/14/2022
Completed Date/Time: 10/18/2022
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes:

1718 PONDEROSA RD

28326

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/18/2022
Completed Date/Time: 10/18/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: No plumbing tests. Shower pan liner not installed. Seal top of furred laundry wall. Bath fans not

connected. Missing nail plates on 3" pvc stack. Seal chases. Bolt 4 ply truss per mfg. missing

insulation baffles. Do not insulate.

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/21/2022 Completed Date/Time: 10/21/2022 Inspector: Steven Gazlay Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request
Notes: 10/18/2022 3:04 PM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Frame and seal top of chase/closet of upstairs air handler. Install baffles in laundry room

ceiling. Ok to insulate.





420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/28/2022
Completed Date/Time: 10/28/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/25/2022 10:03 AM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Inspection Type: INSULATION
Scheduled Date/Time: 10/28/2022
Completed Date/Time: 10/28/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/25/2022 10:03 AM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 12/16/2022
Completed Date/Time: 12/16/2022
Inspector: Oliver Tolksdorf
Result: APPROVED

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: **SEWER CONNECTION** 

Scheduled Date/Time: 1/18/2023 Completed Date/Time: 1/18/2023 Inspector: Steven Gazlay Result: **APPROVED** 

Remarks: eTRAKiT Inspection Request Notes: 1/16/2023 2:03 PM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 1/18/2023 Completed Date/Time: 1/18/2023 Inspector: Steven Gazlay Result: **APPROVED** 

Remarks: eTRAKiT Inspection Request

Notes: 1/16/2023 2:03 PM Angie Lyon

Contact Name: Angie Lyon

Site Address: 1718 PONDEROSA RD

Phone: 9193530276

e-Mail: angielyon1974@gmail.com

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: 5/11/2023 Completed Date/Time: 5/11/2023 Inspector: Steven Gazlay Result: **DISAPPROVED** 

Remarks:

Notes: Missing trim under sink in half bath. Need tempered window at bottom of stairs. Open washer

drain Caulk toilets to floor and caulk Backsplashs to wall. Repair hole in drywall upstairs bath.

Conditional power given. Ok to set meter.

