

ECS Southeast, LLP

6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

LETTER OF TRANSMITTAL

September 6, 2022 Ben Stout Construction

PO Box 53798

Fayetteville, NC 28305

ATTN: Robert Ivey

RE: Lot 3 830 Cypress Rd

ECS Job # 33:6165

Permits:

Location: 830 Cypress Rd

Cameron, NC 28326

 \underline{X} Field Reports \underline{X} For your use \underline{X} As requested

CC:

ENCL: Field Report # 1 8/30/2022 Foundation Soils Bearing

Charles A. Pearson

CMT Senior Project Coordinator

Jack Cowsen, P.E. COWSEN, P.E.

Office Manager

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Lot 3 830 Cypress Rd

Location Cameron, NC

Client Ben Stout Construction

Contractor Ben Stout Construction

FIELD REPORT

Project No. **33:6165**

Report No. 1

Day & Date **Tuesday 8/30/2022**

Weather 78 °/ Sunny

On-Site Time 1.00

Lab Time 0.00

Travel Time* 0.00

Total 1.00

Re Obs Time 0.00

Remarks Foundation Soils Bearing

Trip Charges* Tolls/Parking* Mileage* Time of Arrival Departure

Chargeable Items 9:45A 10:45A

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method for foundation footings. Please see the attached sketch for approximate test locations.

A hand auger was used to advance the boreholes to different depths noted on the boring logs. Dynamic Cone Penetrometer (DCP) testing was performed in the hand auger boreholes by a 1.5 inch diameter cone driven into the soil by a 15 pound ring weight with a free fall of 20 inches. The number of blows required to drive the cone into the soil a distance of 1.75 inches is termed the DCP Value and is indicated for each test on the attached DCP data sheet.

A total of 3 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current soil sub grade elevation. Test data indicates that the in-place materials, at the locations and elevations tested, did appear to be suitable to support a design bearing capacity 2,000 psf.

ECS will return, as requested, to perform additional services.

^{*} Travel time and mileage will be billed in accordance with the contract.



George Oxendine DATE 8/30/2022

Job: Lot 3 Cypress

J#: 6165

W.O.#: 68612

DCP Locations

#



North

Transmittal Page 3/4

NC Registered Firm # F-1078



Report of Spread Footing - Foundation Observations

Project: Lot 3 830 Cypress Rd Project No.: 33:6165 830 Cypress Rd Location: Day/Date: 8/30/2022

Cameron - Moore - NC - 28326
Contractor: Ben Stout Construction

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			December of	Required Blow Counts	Dagina
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	west lug footing	хх	хх	N/A	N/A		(0/-3) orange sand	6 (0)3-3-4(-1)3-5-5(-2)3-4- 5(-3)5-9-11	2000
1/	east stem wall back fill	хх	хх	N/A	N/A		(0/-2) orange sand (-3) tan sand	6 (0)3-3-4(-1)6-8-8(-2)7-7- 7(-3)12-17-14	2000
13	south stem wall back fill	хх	хх	N/A	N/A		(0) orange sand (-1/-3) tan sand	6 (0)3-6-7(-1)6-6-7(-2)7-5- 5(-3)9-8-6	2000

^{**} SGE: Subgrade Elevation to be determined by surveyor.

Зу:	George Pate Oxendine Jr.						
	ECS Southeast, LLP						

WO: 68612