



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

7/25/2025

SUBJECT: **SFD2204-0002**
SINGLE FAMILY DWELLING

To: Cook Timothy

Here are the results of all Inspections located at **291 PENDERGRAFT RD:**

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION SURVEY
Scheduled Date/Time:
Completed Date/Time:
Inspector: CP Bucket
Result:
Remarks:
Notes:

Inspection Type: GAS PIPING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: FINAL SFD CRAWL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 4/4/2022
Completed Date/Time: 4/4/2022
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 291 PENDERGRAFT RD BUNNLEVEL 28323.

Inspection Type: T-POLE
Scheduled Date/Time: 11/14/2022
Completed Date/Time: 11/14/2022
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: Grounding clip missingNeed to seal holes in panel box



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 11/14/2022
Completed Date/Time: 11/14/2022
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: Not ready

Inspection Type: T-POLE
Scheduled Date/Time: 11/17/2022
Completed Date/Time: 11/17/2022
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 11/17/2022
Completed Date/Time: 11/17/2022
Inspector: James T Hall
Result: CANCELLED
Remarks:
Notes: Cancel not ready

Inspection Type: FOOTING
Scheduled Date/Time: 3/31/2023
Completed Date/Time: 3/31/2023
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: The footing needs to be 8 inches deep. Need to have the revised set of plans uploaded or get the original from Harnett County.

Inspection Type: FOOTING
Scheduled Date/Time: 4/5/2023
Completed Date/Time: 4/5/2023
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 3/11/2024
Completed Date/Time: 3/11/2024
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Uncover for inspection

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 3/11/2024
Completed Date/Time: 3/11/2024
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 3/11/2024
Completed Date/Time: 3/11/2024
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: 1. Anchor bolts per code. 2. Expose footings for foundation inspection. 3. Missing foundation vents

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 3/22/2024
Completed Date/Time: 3/22/2024
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 3/22/2024
Completed Date/Time: 3/22/2024
Inspector: James T Hall
Result: CANCELLED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOUNDATION
Scheduled Date/Time: 7/31/2024
Completed Date/Time: 7/31/2024
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes: This is for the inside of foundation wall passed only waiting for owner to uncover outside of foundation wall for inspection

Inspection Type: FOUNDATION
Scheduled Date/Time: 9/4/2024
Completed Date/Time: 9/4/2024
Inspector: John B Kokoszka
Result: CANCELLED

Remarks:

Notes: Per owner

Inspection Type: FOUNDATION
Scheduled Date/Time: 9/10/2024
Completed Date/Time: 9/10/2024
Inspector: James T Hall
Result: APPROVED

Remarks:

Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 2/12/2025
Completed Date/Time: 2/12/2025
Inspector: Deen Taylor
Result: APPROVED

Remarks:

Notes: Per customer, he said Jimmy Hall said to add back again for a sewer inspection even though it is already approved.
This inspection is for underground, plumbing under house.