



Permit Inspections

Harnett County

Permit Number: **SFD2205-0067**

Description: **44x46**

Applied: **5/27/2022**

Approved: **10/25/2022**

Site Address: **141 TYREE LN**

Issued: **11/15/2022**

Finalized:

City, State Zip Code: **COATS, NC 27521**

Status: **ISSUED**

Applicant: **BLUE ERIC LEVERN**

Parent Permit:

Owner: **BLUE ERIC LEVERN**

Parent Project:

Contractor: **<NONE>**

Details:

Customer picked up plans today, however did not want to pay for the permit yet.

Plans are on empty desk for customer to pick up

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			FOUNDATION SURVEY	CP Bucket		
Notes:						
			GAS PIPING	Deen Taylor		
Notes:						
			INSULATION	Deen Taylor		
Notes:						
			ROUGH IN	Deen Taylor		
Notes:						
			SEWER CONNECTION	Deen Taylor		
Notes:						
			TEMP POWER CERTIFICATION	Deen Taylor		
Notes:						
			WATER CONNECTION	Deen Taylor		
Notes:						
			SLAB	Deen Taylor		
Notes:						



Permit Inspections

Harnett County

	6/2/2022	6/2/2022	ADDRESS	GIS Bucket	APPROVED	
Notes: 141 TYREE LN COATS 27521.						
	3/27/2023	3/27/2023	FOOTING	Deen Taylor	APPROVED	
Notes:						
	3/27/2023	3/27/2023	T-POLE	Deen Taylor	APPROVED	
Notes:						
	9/12/2024	9/12/2024	FOUNDATION	Daniel L Floyd	DISAPPROVED	
Notes: Missing foundation insulation must have an R value of at least 10						
	12/13/2024	12/13/2024	FOUNDATION	Steven Gazlay	APPROVED	
Notes:						
	9/8/2025	9/8/2025	UNDER SLAB TRADES	Kory S Denny	DISAPPROVED	
Notes: Need 10-foot head of water on the stack/stand pipe						
	9/9/2025	9/9/2025	UNDER SLAB TRADES	Kory S Denny	APPROVED	
Notes:						
	10/13/2025	10/13/2025	SLAB	Deen Taylor	DISAPPROVED	
Notes: foundation inspection not approved. No slab insulation installed.						
40			ENVIR OPERATIONS PERMIT	EH Bucket		
Notes:						
50			FINAL SFD STEMWALL **	Deen Taylor		
Notes:						