

Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

5/24/2024

SUBJECT: **SFD2206-0077**

SINGLE FAMILY DWELLING

To: MCLEAN SIDNEY

Here are the results of all Inspections located at 1000 TIM CURRIN RD:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result: Remarks: Notes:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: OPEN FLOOR

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/13/2023
Completed Date/Time: 10/16/2023
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 1000 Tim Currin Rd

Lillington NC 27546

Inspection Type: T-POLE
Scheduled Date/Time: 10/19/2023
Completed Date/Time: 10/19/2023
Inspector: Daniel L Floyd
Result: APPROVED

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 10/19/2023
Completed Date/Time: 10/19/2023
Inspector: Daniel L Floyd
Result: DISAPPROVED

Remarks:

Notes: Footing already poured and no engineers letter on file or on site.

Inspection Type: FOOTING
Scheduled Date/Time: 3/1/2024
Completed Date/Time: 3/1/2024

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: eng letter will be in the permit box

Need 3rd party form signed

Inspection Type: FOUNDATION Scheduled Date/Time: 3/1/2024 Completed Date/Time: 3/1/2024

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: eng letter will be in the permit box

Need 3rd party form signed

Inspection Type: FOUNDATION Scheduled Date/Time: 3/6/2024 Completed Date/Time: 3/6/2024

Inspector: John B Kokoszka Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to JBK

Passed per 3d party form

Inspection Type: FOOTING Scheduled Date/Time: 3/6/2024 Completed Date/Time: 3/6/2024

Inspector: John B Kokoszka Result: APPROVED

Remarks:

Notes:

Inspector SPG changed the inspection assignment from SPG to JBK



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: Passed per 3d party form

Cchadulad Data/Tima.

Inspection Type: ROUGH IN Scheduled Date/Time: 3/6/2024 Completed Date/Time: 3/6/2024

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: trades only per John

1. DWB no water test2. Half bath missing midpoint strap on vent3. No pressure test4. No shower test5. Nail plate guard for laundry room6. Midpoint strap vent for laundry, missing7. Missing nail guard for dryer wire, and washer wire8. Missing nail guard at duplex receptacle by kitchen closet bottom plate9. Small bathroom exhaust fan duck exceeds 14 feet flex10. Missing midpoint strap for a vent pipe11. Missing nail guard, small bathroom vent pipe, both sides12. Need to fasten tub shroud right side small bath13. Need secure duck vent in kitchen 14. Plumbing wasn't completed Note: the framing and floor system and roof system and all

structural components was covered by the 3rd party form from the engineer

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 3/8/2024
Completed Date/Time: 3/8/2024
Inspector: James T Hall
Result: FAIL W/ PENALTY

Remarks:

Notes: owner took pressure off, because he didnt wanted to burst.

12. Need to fasten tub shroud right side small bath14. Plumbing wasn't completed under

laundry room

Inspection Type: INSULATION
Scheduled Date/Time: 3/8/2024
Completed Date/Time: 3/8/2024
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes:

Rough in didn't pass

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 3/12/2024 Completed Date/Time: 3/12/2024 Inspector: James T Hall Result: APPROVED

Remarks: Notes:





420 Mckinney Pkwy

LILLINGTON,NC 27546

Phone: Fax:

Inspection Type: INSULATION REINSPECTION

Scheduled Date/Time: 3/12/2024 Completed Date/Time: 3/12/2024 Inspector: James T Hall Result: APPROVED

Remarks: Notes:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 3/22/2024
Completed Date/Time: 3/22/2024
Inspector: Mark Osborne
Result: APPROVED

Remarks: Notes: