

Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

9/26/2024

SUBJECT: **SFD2208-0061**

SINGLE FAMILY DWELLING

To: STAND SURE CUSTOM HOMES INC

Here are the results of all Inspections located at 5210 OLD US 421:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: T-POLE

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result:

Remarks: not needed

Notes:

Inspection Type: FINAL SFD STEMWALL**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:





420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 9/29/2022
Completed Date/Time: 9/29/2022
Inspector: James T Hall
Result: APPROVED

Remarks: Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/26/2022
Completed Date/Time: 10/26/2022
Inspector: John B Kokoszka
Result: APPROVED

Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: 11/7/2022
Completed Date/Time: 11/7/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: SLAB

Scheduled Date/Time: 11/10/2022
Completed Date/Time: 11/10/2022
Inspector: John B Kokoszka
Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/19/2023
Completed Date/Time: 4/19/2023
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

Missing anchor bolts,need two per plate and 12 inches from corner of house. Missing garage wing wall 2"square washers. Add cripple stud under plate break above garage door. Plumbing pressure test down. Seal top of laundry wall. Missing toilet flanges. No plumbing drain test. Seal pipes to slab at tub. missing insulation stops and baffles. Missing porch post and

attachment. Tape vertical seems of housewrap.





420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/5/2023 Completed Date/Time: 10/5/2023 Inspector: James T Hall Result: CANCELLED

Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/5/2023
Completed Date/Time: 10/6/2023
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 5210 OLD US 421 LILLINGTON 27546.

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/9/2023 Completed Date/Time: 10/9/2023 Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: Missing portal framing bolts and 2x2 washer at garage Need 100 psi on water line testMissing

front porch connection. All from previous inspection

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/12/2023 Completed Date/Time: 10/12/2023 Inspector: Steven Gazlay Result: APPROVED

Remarks: Notes:

Inspection Type: INSULATION
Scheduled Date/Time: 10/17/2023
Completed Date/Time: 10/17/2023
Inspector: Daniel L Floyd
Result: APPROVED

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 1/22/2024
Completed Date/Time: 1/22/2024
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 1/22/2024
Completed Date/Time: 1/22/2024
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 1/25/2024
Completed Date/Time: 1/25/2024
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes: Need ladder for attic access

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 1/30/2024
Completed Date/Time: 1/30/2024
Inspector: Daniel L Floyd
Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL SFD STEMWALL**

Scheduled Date/Time: 5/23/2024
Completed Date/Time: 5/23/2024
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes:

Side garage door unlocked



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type:

1. E1 certificate needs to filled out 2. Need to remove tpole3. Rear porch need post in the Scheduled Date/Time: correct location 4. Need to secure porch posts5. Garage door step maximum height is 8 1/4 Completed Date/Time: inches 6. Need to seal around outlet above microwave 7. Seal small bathroom backsplash 8.

Inspector: Result:

Broken window in master bathroom 9. Seal hole at master bathroom outlet 10. Uncover master shower drain 11. Seal around master shower Tile to drywall 12. Missing blown insulation report 13. Need to have r10 insulation secured to the attic access 14. Missing back flow devices on

Remarks: Notes: outside water spicket with the screw in 15. Seal around exterior panel 16. Seal around exterior

doors

Inspection Type: FINAL SFD STEMWALL**

Scheduled Date/Time: 9/25/2024 Completed Date/Time: 9/25/2024 Inspector: Daniel L Floyd Result: FAIL W/ PENALTY

Remarks:

Notes: The side garage door is unlocked.

1,4,7,11,15 not corrected The screw on the back flow preventers on the hose bibs need to be

tightened until the screw breaks off