NC Registered Firm # F-1078



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

LETTER OF TRANSMITTAL

October 13, 2022					RE:	Wellons Rea	alty Lo	t 115
W.S. Wellons Realty					ECS Job #	33:6204-E		
PO Box 766 Spring Lake, NC 28390					Permits:			
ATTN: Accounts Payable					Location:	Black Oak Place Spring Lake, NC 28390		
		<u>X</u>	Field Reports	<u>X</u>	For you	ir use	X	As requested

ENCL: Field Report # 1 10/11/2022

OCT 13 2022 0.0 Jack Cowsert, P.E. Office Manager

Rya H. Parish

Ryan H. Parrish CMT Group Supervisor

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

NC Registered E	ngineering Firm # F-1078					
ECs	ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 (010) 401 3288 [Phono]	FIELD REPORT				
	(910) 323-0539 [Fax]		Project No. Report No.	33:6204-E 1 Turondou 40/4	14/2022	
Project	Wellons Realty Lot 115	Weather	1.00 0.00 1.00 0.00 0.00 0.00 0.00			
Location	Spring Lake, NC	On-Site Time Lab Time				
Client	W.S. Wellons Realty					
Contractor	None Listed	Total Re Obs Time				
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	D	
Chargeable Ite	ms	-		10:15A	1	
	* Travel time an	d mileage will be billed i	in accordance with the	contract.		

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to check the bearing grade soils at Lot 115.

The footings were not excavated at the time of our site visit. The house corners were staked by others.

To evaluate the bearing grade soils, hand auger borings were performed to approximately 18 inches below the existing pad grade (approximate bearing grade elevation) and Dynamic Cone Penetrometer (DCP) testing was performed per ASTM STP-399 at 12 inch intervals to depths noted on the attached report.

A total of four hand auger borings with DCP tests were performed at four corners of the house. The test results indicated the presence of suitable soils at the areas and elevations tested that can support a net allowable bearing pressure of 2,000 pounds per square foot.

Departure 11:15A







Report of Spread Footing - Foundation Observations

Project: Wellons Realty Lot 115

Location: Black Oak Place

Spring Lake - Cumberland - NC - 28390

Contractor: None Listed

Size (W x H x L) Footing Bottom Elevation **Required Blow Counts Description of** Design Footing Description of Subgrade Bearing Depth of Location Number Steel Placed Design Actual Design ** # of Blows / Increment Material Undercut (in) Pressure (0-2) Tan-6 See Attached Orange Silty N/A 2000 N/A хх хх (0) 6,7,11 (1) 7,9,9 (2) Sand, (3) Tan Drawing 9,9,10 (3) 10,12,12 Silty Sand (0-2) Tan-6 See Attached Orange Silty N/A N/A 2000 2 хх хх (0) 6,7,8 (1) 7,9,10 (2)Sand, (3) Tan Drawing 9,9,12 (3) 11,13,13 Silty Sand (0-2) Tan-6 See Attached Orange Silty N/A 3 хх хх N/A 2000 (0) 6,7,9 (1) 8,9,9 (2)Sand, (3) Tan Drawing 8,10,11 (3) 11,11,14 Silty Sand

** SGE: Subgrade Elevation to be determined by surveyor.

By: Todd Davis

ECS Southeast, LLP

WO: 69198

Project No.: 33:6204-E

Day/Date: 10/11/2022