



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

8/29/2023

SUBJECT: SFD2209-0081
SINGLE FAMILY DWELLING

To: Shepherd Response LLC

Here are the results of all Inspections located at **466 GEORGE PERRY LEE RD:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION SURVEY
Scheduled Date/Time:
Completed Date/Time:
Inspector: CP Bucket
Result:
Remarks:
Notes:

Inspection Type: GAS PIPING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FINAL SFD CRAWL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 4/6/2023
Completed Date/Time: 4/6/2023
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes: Please make sure demo permit is finalized
please make sure demo inspection is approved scheduled for 4/6

Inspection Type: T-POLE
Scheduled Date/Time: 4/18/2023
Completed Date/Time: 4/18/2023
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 4/18/2023
Completed Date/Time: 4/18/2023
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 5/3/2023
Completed Date/Time: 5/3/2023
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks:
Notes: Plumbing vents need mid story guides. Air handler platform must be raised to allow for insulation. Trusses must be strapped to top plate at wall between family room and porch. OK to insulate

Inspection Type: INSULATION
Scheduled Date/Time: 5/5/2023
Completed Date/Time: 5/5/2023
Inspector: John B Kokoszka
Result: APPROVED

Remarks:
Notes: key in permit box

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 5/5/2023
Completed Date/Time: 5/5/2023
Inspector: John B Kokoszka
Result: APPROVED

Remarks:
Notes: key in permit box

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 8/21/2023
Completed Date/Time: 8/21/2023
Inspector: Deen Taylor
Result: APPROVED

Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 8/21/2023
Completed Date/Time: 8/21/2023
Inspector: Deen Taylor
Result: APPROVED

Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: 8/29/2023

Completed Date/Time: 8/29/2023

Inspector: Deen Taylor

Result: DISAPPROVED

Remarks:

Notes:

Insulate attic and pull down steps. Expose both ground rods. Must have positive drainage around entire foundation including under stairs and decks. Need energy efficiency certificate