

Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

9/10/2024

SUBJECT: **SFD2212-0034**

SINGLE FAMILY DWELLING

To: THOMAS STEVE

Here are the results of all Inspections located at **4746 MCNEILL HOBBS RD**:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result: Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 1/17/2024
Completed Date/Time: 1/19/2024
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 4746 MCNEILL HOBBS RD BUNNLEVEL 28323

Inspection Type: FOOTING
Scheduled Date/Time: 1/18/2024
Completed Date/Time: 1/18/2024
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes: Need engineer letter for soft soil in footingsNeed to remove roots from bottom of footings



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING Scheduled Date/Time: 2/6/2024 Completed Date/Time: 2/6/2024

Inspector: John B Kokoszka Result: APPROVED

Remarks:

Notes: Passed per engineered letter

Inspection Type: FOUNDATION Scheduled Date/Time: 2/6/2024 Completed Date/Time: 2/6/2024

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: Missing foundation insulation.

Inspection Type: FOUNDATION
Scheduled Date/Time: 2/12/2024
Completed Date/Time: 2/12/2024
Inspector: John B Kokoszka
Result: APPROVED

Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: 2/19/2024 Completed Date/Time: 2/19/2024 Inspector: James T Hall Result: APPROVED

Remarks: Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 2/21/2024
Completed Date/Time: 2/21/2024
Inspector: James T Hall
Result: CANCELLED

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: SLAB
Scheduled Date/Time: 2/21/2024
Completed Date/Time: 2/21/2024
Inspector: James T Hall
Result: APPROVED

Remarks: Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 2/23/2024
Completed Date/Time: 2/23/2024
Inspector: John B Kokoszka

Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 3/21/2024
Completed Date/Time: 3/21/2024
Inspector: John B Kokoszka
Result: CANCELLED

Remarks:

Notes: Cancel per Steve Thomas

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 3/27/2024
Completed Date/Time: 3/27/2024
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes: Need to have window in before rough in

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 4/1/2024 Completed Date/Time: 4/1/2024

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes:

Inspector JTH changed the inspection assignment from JTH to JBK



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type:

Inspector: Result: Remarks:

1. Missing anchor bolts left side of front door, both sides of rear door. 2. Need to seal around Scheduled Date/Time: dryer vent, ac drain line in master shower and water spicket 3. Fire stop hole top plate in Completed Date/Time: kitchen in middle of wall4. Missing roof boots 5. Missing baffles 6. Need to double studs

master bathroom drain 7. Seal ac lines to the outside master exterior wall 8. Need fire stop ac lines at top plate 9. Need to concrete in under master shower 10. A2-A4 missing truss bracing circled on drawing 11. Missing anchor bolts on the outside storage room 12. Need information on the bump out storage area. I do not know if the footer and slab was inspected Note the

front porch posts not installed at the time of inspection

Inspection Type: **ROUGH IN REINSPECT**

Scheduled Date/Time: 4/9/2024 Completed Date/Time: 4/9/2024 Inspector: James T Hall Result: APPROVED W/EXC

Remarks:

Notes:

Notes:

Waiting on engineer letter for added room in back for water heater

Inspection Type: **INSULATION** Scheduled Date/Time: 4/12/2024 Completed Date/Time: 4/12/2024 Inspector: James T Hall **APPROVED** Result:

Remarks: Notes:

Inspection Type: **TEMP POWER CERTIFICATION**

Scheduled Date/Time: 6/6/2024 Completed Date/Time: 6/6/2024 Inspector: James T Hall Result: DISAPPROVED

Remarks:

Notes: House locked

Inspection Type: **SEWER CONNECTION**

Scheduled Date/Time: 6/6/2024 Completed Date/Time: 6/6/2024 Inspector: James T Hall Result: **APPROVED**

Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 6/10/2024
Completed Date/Time: 6/10/2024
Inspector: John B Kokoszka
Result: APPROVED

Remarks:

Notes: Sewer was good but not called.

Inspection Type: ENV OPERATIONS PERMIT

Scheduled Date/Time: 7/25/2024
Completed Date/Time: 7/25/2024
Inspector: Mark Osborne
Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 9/11/2024

Completed Date/Time:

Inspector: James T Hall

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 9/11/2024

Completed Date/Time:

Inspector: James T Hall

Result: Remarks: Notes:

Inspection Type: FINAL SFD STEMWALL**

Scheduled Date/Time: 9/11/2024

Completed Date/Time:

Inspector: James T Hall

Result: Remarks: Notes:

