

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546

Phone:

Fax:

11/20/2023

SUBJECT: **SFD2308-0078**

SINGLE FAMILY DWELLING

To: Rob & Melissa Wendt

Here are the results of all Inspections located at 2138 HAYES RD:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result: Remarks: Notes:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: INSULATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: OPEN FLOOR

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:



Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result:

Remarks: eTRAKiT Inspection Request

Notes:



Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 9/7/2023
Completed Date/Time: 9/11/2023
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 2138 HAYES RD SPRING LAKE 28390.

Inspection Type: FOOTING
Scheduled Date/Time: 10/16/2023
Completed Date/Time: 10/16/2023
Inspector: James T Hall
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/12/2023 6:05 AM VALUEBUILD HOMES

need before lunch please, pouring at 1:30pm

David Porter 910.580.1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com

10/12/2023 2:21 PM VALUEBUILD HOMES

inspect before lunch please, pouring footer after lunch

David Porter (910)580-1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com

10/12/2023 3:18 PM VALUEBUILD HOMES

inspect am please, pouring footer 1:30 pm today - 10/16/23

David Porter (910) 580-1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com





Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: T-POLE
Scheduled Date/Time: 10/25/2023
Completed Date/Time: 10/25/2023
Inspector: James T Hall
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/24/2023 8:50 AM VALUEBUILD HOMES

David Porter (910)580-1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/25/2023
Completed Date/Time: 10/25/2023
Inspector: James T Hall
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/23/2023 8:12 AM VALUEBUILD HOMES

David Porter, (910)580-1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 11/17/2023
Completed Date/Time: 11/17/2023
Inspector: Mark Osborne
Result: APPROVED

Remarks: Notes:



Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 11/20/2023
Completed Date/Time: 11/20/2023
Inspector: Daniel L Floyd
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 11/17/2023 1:18 PM VALUEBUILD HOMES

David Porter 910.580.1996

Contact Name: VALUEBUILD HOMES

Site Address: 2138 HAYES RD

Phone: 9197770393

e-Mail: taryn@valuebuildhomes.com

Inspector SPG changed the inspection assignment from SPG to DLF

1. Seal around water heater lines2. Sheet rock either needs to be removed or laid down 3. Frame around air returns4. Air barrier behind master shower needs to be sealed 5. Seal holes in the air barrier on the vaulted ceiling 6. Nails for hangers on girder truss need 10d 3 inch nails going into the carrying members7. Studs on the garage walls need to be full bearing 8. Unable to inspect some walls where sheet rock is up against 9. A03 missing truss bracing on w510. A10 missing truss bracing at w511. Seal hole in house wrap over the double window on the left front of the house 12. Missing multiple xj's under the houseDo not insulate

