

LETTER OF TRANSMITTAL

September 29, 2023

PoP Homes - RDU, LLC

RE: POP Homes - Bunn Level

ECS Job # 06:24721-B

Clayton, NC 27520

ATTN: Patrick W Lamm

Permits:

Location: Various Locations

Bunn Level, NC 27804

X Field Reports

For your use

X As requested

CC:

ENCL:

Field Report # 20

9/27/2023

483 Lakerun

X

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP 5260 Greens Dairy Road Raleigh, NC 27616 (919) 861-9910 [Phone] (919) 861-9911 [Fax]

Project POP Homes - Bunn Level

Location Bunn Level, NC

Client PoP Homes - RDU, LLC

Contractor None Listed

FIELD REPORT

Project No. 06:24721-B

Report No. 20

Day & Date Wednesday 9/27/2023

Weather 70 °/ Cloudy

On-Site Time 1.25

Lab Time 0.25

Travel Time* 1.00

Total 2.50

Re Obs Time 0.00

Remarks 483 Lakerun

Trip Charges* Tolls/Parking* Mileage* 30 Time of Arrival Departure

Chargeable Items 4:45P 6:00P

* Travel time and mileage will be billed in accordance with the contract.

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to check the bearing grade soils at 483 Lakerun Drive, Bunn Level, North Carolina.

The footings were not excavated at the time of our site visit.

To evaluate the bearing grade soils, hand auger borings were advanced to approximately the bottom of footing elevation and Dynamic Cone Penetrometer (DCP) testing were performed per ASTM STP-399 at 12 inch intervals to depths noted on the attached report.

A total of four hand auger borings with DCP tests were performed at four corners of the house. The test results indicated the presence of suitable soils at the areas and elevations tested that can support a net allowable bearing pressure of 2,000 pounds per square foot.

Aubrey Lankford, P.E. Department Manager

Jason Andrew Martin
Field Services Manager

NC Registered Firm # F-1078



Report of Spread Footing - Foundation Observations

POP Homes - Bunn Level Project:

Location:

Various Locations Bunn Level - Edgecombe County - NC - 27804 None Listed

Contractor:

Project No.: 06:24721-B

9/27/2023 Day/Date:

		Size (W	Size (W x H x L)	Footing Bo	Footing Bottom Elevation			Required Blow Counts	
Footing Number	Location	Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Steel Placed Material	# of Blows / Increment	Design Bearing Pressure
1-	front left	×	×	4 /2				9	0000
								(s)15+(-1)15+(-2)11,15+	0000
((9	
7	раск Іеп	×	×	0.0				(s)8,8,10(-1)10,9.13(-2) 2000 11,12,15	2000
·				(9	
2	back right	×	×	0.0				(s)6,7,9(-1)9,9,9(-2) 8,10,11	2000
								9	
4	Iront rignt	×	×	Ψ/Z				(s)7,6,6(-1)3,5,7(-2)	2000

** SGE: Subgrade Elevation to be determined by surveyor.

By: Jesse G Moss

ECS Southeast, LLP

WO: 203359