

### **LETTER OF TRANSMITTAL**

October 12, 2023

**Precision Custom Homes** 

Raeford, NC 28376

CC:

ATTN: Shaun Gardner

RE: Liberty Meadows Lot 57

ECS Job # 33:6442-M

Permits:

Location: 54 Rush Rd

Cameron, NC 28326

Field Reports X For your use

X As requested

Precision Custom Homes - Allen Peterson Precision Custom Homes - Lauren Ceruti

ENCL: Field Report # 1 10/12/2023

Elousert

Jack Cowsert, P.E. Office Manager

Aaron Kyle Adair Team Leader



### Disclaimer

<sup>1.</sup> This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

<sup>2.</sup> The information in this report relates only to the activities performed on the report date.

<sup>3.</sup> Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

<sup>4.</sup> Incomplete or non-conforming work will be reported for future resolution.

<sup>5.</sup> The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Liberty Meadows Lot 57

Location Cameron, NC

Client Precision Custom Homes

Contractor Precision Custom Homes

## FIELD REPORT

Project No. 33:6442-M

Report No. 1

Day & Date Thursday 10/12/2023

0.00

Weather 60 °/ Rain

Re Obs Time

Remarks

Trip Charges\* Tolls/Parking\* Mileage\* Time of Arrival Departure

Chargeable Items 7:00A 9:30A

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP (ASTM STP-399) method for the monolithic slab foundation. Footings have not been excavated. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity 2,000 psf.

ECS will return for further testing.

<sup>\*</sup> Travel time and mileage will be billed in accordance with the contract.



## NC Registered Firm # F-1078



# Report of Spread Footing - Foundation Observations

10/12/2023

Day/Date:

Project No.: 33:6442-M

Liberty Meadows Lot 57 Project:

54 Rush Rd Location:

Cameron - Moore - NC - 28326 Contractor: Precision Custom Homes

_					
	Design Bearing Pressure	2000	2000	2000	2000
Required Blow Counts		6 (0)2,10,16 (-1)2,12,6 (- 2)8,10,20 (-3)10,25+	6 (0)6,4,5 (-1)8,13,8 (-2) 13,11,7 (-3)17,13,8	6 (0)5,11,18 (-1)5,12,10 (- 2)2,3,8 (-3)14,10,14	(0)red sand with 6 trace of clay (-1, -2)greyish brown silty sand 9,8,8 (-3)9,10,12 (-3)tan sand
	Description of Subgrade Material	(0)red sand with 6 trace of clay (-1, -2,-3)tan silty 2)	(0,-1)red sand with trace of clay (-2,-3)tan sand with trace of clay	(0,-1)red sand with trace of clay (-2,-3)tan sand with trace of clay	(0)red sand with 6 trace of clay (-1, -2)greyish brown silty sand 9, (-3)tan sand
	Description of Steel Placed				
Footing Bottom Elevation	Depth of Undercut (in)	N/A	N/A	N/A	N/A
	Design **	N/A	N/A	N/A	N/A
Size (W x H x L)	Actual	× ×	× ×	× ×	× ×
	Design	× ×	× ×	× ×	× ×
	Location	front right corner of pad facing from road	front left corner of pad facing from road	rear left corner of pad facing from road	rear right corner of pad facing from road
	Footing Number	_	2	က	4

\*\* SGE: Subgrade Elevation to be determined by surveyor.

By: Christopher H Johnson

ECS Southeast, LLP

WO: 74704