NC Registered Firm # F-1519						
ECS Southeast, LLC 6151 Raeford Road, Suit Fayetteville, NC 28304 9104013288 9103230539	e A L	ETTER OF TRANSMITTAL				
December 11, 2023 Southeastern General Contracting 3059 N. Main Street Suite 16 Hope Mills, NC 28348 ATTN: Kennedy Rich	RE: ECS Job # Permits: Location:	ECS Job # 33:6670 Permits:				
CC:	Reports <u>X</u> For you	ir use X As requested				
ENCL: Field Report # 2 12/8/2	 11 2023 Aa	aron Kyle Adair aam Leader				

Disclaimer

2. The information in this report relates only to the activities performed on the report date.

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

ECs	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD F	REPORT		
	(910) 323-0539 [Fax]		Project No. Report No.	33:6670 2		
Project	178 Frenchie Lane		Day & Date Weather	Friday 12/8/2 75 °/ Sunny	023	
Location	Bunnlevel, NC		On-Site Time	1.75		
Client	Southeastern General Contract	ing	Lab Time Travel Time*	0.00 <u>0.00</u>		
Contractor	Southeastern General Contract	ng	Total Re Obs Time	1.75 0.00		
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure	
Chargeable Ite	ms			12:45P	2:30P	

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to observe the excavation of footings for the proposed stem-wall backfill home. Please see attached sketch.

Utilizing a Dynamic Cone Penetrometer (ASTM STP-399) to check the bearing capacity of soil at the aforementioned locations, test results indicated that soils, at the areas and elevations tested, should be capable of supporting a foundation designed for a net allowable bearing capacity of 2000,psf respectively.

A total of 5 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current sub grade evaluation. It is to the opinion of ECS that the materials in place (at the locations and evaluations tested) did appear to be suitable to support the design bearing capacity 2,000 psf.

ECS will return upon request for additional services.

NC Registered Firm # F-1519



Project: Location:

178 Frenchie Lane

n: 178 Frenchie Lane

Bunnlevel - Harnett County - NC - 28323

Contractor: Southeastern General Contracting

Project No.: 33:6670

Day/Date: 12/8/2023

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decemination of	Required Blow Counts	Design	
		Design	Actual	Design **		Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure	
1	N.E. Corner	хх	хх	N/A	N/A			6 (0)10,8,10(-1)9,11,11(- 2)9,11,13(-3)12,15,15	2000	
2	S.E. Corner	хх	хх	N/A	N/A		(0)/-3 Tan Sand	6 (0)6,9,8(-1)6,5,6(-2) 6,11,17(-3)25+	2000	
3	S.W. Corner	хх	хх	N/A	N/A			6 (0)4,11,8(-1)7,10,10(-2) 8,6,7(-3)10,11,12	2000	
4	N.W. Corner	хх	x x	N/A	N/A		(0)/-3 Tan Sand	6 (0)4,8,8(-1)7,7,7(-2) 9,9,12(-3)10,14,16	2000	
5	Center of the house	хх	хх	N/A	N/A		(0)/-3 Tan Sand	6 (0)4,5,5(-1)9,13,11(-2) 16,18,18(-3)25+	2000	

** SGE: Subgrade Elevation to be determined by surveyor.

By: George Pate Oxendine Jr.

ECS Southeast, LLC

WO: 75485

