

ECS Southeast, LLC

6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

LETTER OF TRANSMITTAL

February 08, 2024 W.S. Wellons Realty

PO Box 766

Spring Lake, NC 28390

ATTN: Chandler Jones

RE: Lot 2 OHC ECS Job # 33:6230-M

Permits:

Location: 314 Caldwell St

Spring Lake, NC 28390

 \underline{X} Field Reports \underline{X} For your use \underline{X} As requested

CC:

ENCL:

Field Report # 1 2/5/2024

FEB 08 2024

Jack Cowsert, P.E. Office Manager

Aaron Kyle Adair

CMT Senior Project Coordinator

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Lot 2 OHC

Location Spring Lake, NC

Client W.S. Wellons Realty

Contractor W.S. Wellons Realty

FIELD REPORT

Project No. **33:6230-M**

Report No. 1

Day & Date **Monday 2/5/2024**

Weather 38 °/ Sunny

On-Site Time 1.75

Lab Time 0.00

Travel Time* 0.00

Total 1.75

Re Obs Time 0.00

Remarks

Trip Charges* Tolls/Parking* Mileage* Time of Arrival Departure

Chargeable Items 8:00A 9:45A

* Travel time and mileage will be billed in accordance with the contract.

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

An ECS representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for house foundation continuous footings. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS will return, as requested, for additional services.

Attachments




IMG_1388[1]

Figure 1



IMG_1390[1]

Figure 2






Attachments



IMG_1391[1]

Figure 3





Chris Johnson 2/5/2024 Lot 2 OHC

Proj #: 6230-M W/O # 76255

Key (NTS)
DCP Test Location





NORTH

NC Registered Firm # F-1519



Report of Spread Footing - Foundation Observations

 Project:
 Lot 2 OHC
 Project No.:
 33:6230-M

 Location:
 314 Caldwell St
 Day/Date:
 2/5/2024

Spring Lake - Cumberland - NC - 28390

Contractor: W.S. Wellons Realty

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation				Required Blow Counts	
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	Left Middle Corner of Garage for Continuous Footing	хх	хх	N/A	N/A		(0)black sand (- 1)tan clayey sand (-2) white/tan clay (- 3)white clay	(0) 9 7 9 (1) 6 5 6 (2)	2000
2	Rear Right Corner of Pad if Facing From Street	x x	хх	N/A	N/A		(0)tan clayey sand (-1)tan sandy clay with	[(0)1, +,+ (-1)0,0,0 (-2)	2000
2	Rear Left Corner of Pad if Facing From Street	x x	x x	N/A	N/A		(0)tan clayey sand (-1)tan sandy clay (-2) tan/white clay (-	6 (0)10,10,9 (-1)8,8,5 (-2) 5,6,5 (-3)6,5,5	2000
4	Front Left Corner of Pad if Facing From Street	x x	хх	N/A	N/A		(0,-1)tan clayey sand (-2) tan/white clay (-	6 (0)7,8,8 (-1)6,6,5 (-2) 4,4,3 (-3)3,4,3	2000

* SGE: Subgrade Elevation to be determined by surveyor.	Ву:	Christopher H Johnson	
		ECS Southeast, LLC	

WO: 76255