NC Registered Firm # F-1519					
ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539	LETTER OF TRANSMITTAL				
February 08, 2024	RE: Liberty Meadows Lot 67				
Precision Custom Homes	ECS Job # 33:6442-V				
Raeford, NC 28376	Permits:				
ATTN: Shaun Gardner	Location: 38 Sam Adams Drive Cameron, NC 28326				
<u>X</u> Field Reports	XFor your useXAs requested				
CC: Precision Custom Homes - Allen Peterson	Precision Custom Homes - Lauren Ceruti				
ENCL: Field Report # 2 2/7/2024					
TOTOLESSION FEB 08 2024	Aaron Kyle Adair				

Jack Cowsert, P.E. Office Manager

CMT Senior Project Coordinator

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.


^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

ECs	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD REPORT			
Project	(910) 323-0539 [Fax]		Project No. Report No. Day & Date Weather	33:6442-V 2 Wednesday 55°/ Sunny		
Location	Cameron, NC		On-Site Time	2.50		
Client Contractor	Precision Custom Homes Precision Custom Homes		Lab Time Travel Time*	0.00 <u>0.00</u>		
Contractor	Precision Custom Homes		Total Re Obs Time	2.50 0.00		
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure	
Chargeable Ite	ems			12:00P	2:30P	

An ECS representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-299) for monolithic slab foundation. The footings have not been excavated. Please see the attached sketch for location details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS will return, as requested, to perform additional services.





Report of Spread Footing - Foundation Observations

Project: Liberty Meadows Lot 67

Location: 38 Sam Adams Drive

Cameron - Moore - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:6442-V

Day/Date: 2/7/2024

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decemination of	Required Blow Counts	Decim
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	N.E. Corner	x x	хх	N/A				6 (0)14,16,11(-1)8,10.10(- 2)14,16,15(-3)10,11,11	2000
2	N.W. Corner	хх	хх	N/A	N/A			6 (0)8,7,7(-1)6,5,7(-2) 8,9,9(-3)8,11,13	2000
3	S.W. Corner	x x	хх	N/A	N/A			6 (0)6,9,12(-1)7,9,9(-2) 6,,6,7(-3)7,7,8	2000
4	S.E. Corner	х х	хх	N/A			(0)/ -2 Orange Clay Sand(-3) Tan Sand	6 (0)9,11,12(-1)13,15,16(- 2)11,14,7(-3)12,10,11	2000

** SGE: Subgrade Elevation to be determined by surveyor.

By: George Pate Oxendine Jr.

ECS Southeast, LLC

WO: 76304