NC Registered Firm # F-1519	
ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539	LETTER OF TRANSMITTAL
May 08, 2024	RE: Liberty Meadows Lot 76
Precision Custom Homes	ECS Job # 33:6442-A1
Raeford, NC 28376	Permits: Location: 475 Solomon Drive
ATTN: Shaun Gardner	Cameron, NC 28326
X Field Reports	X For your use X As requested
CC: Precision Custom Homes - Allen Peterson	Precision Custom Homes - Lauren Ceruti
ENCL: Field Report # 1 5/8/2024	
DIFESSION 15382 MAY 08 2024	Aaron Kyle Adair

Jack Cowsert, P.E. Office Manager

CMT Senior Project Coordinator

Disclaimer

2. The information in this report relates only to the activities performed on the report date.

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

ECs	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD REPORT			
Project	Liberty Meadows Lot 76		Project No. Report No. Day & Date Weather	33:6442-A1 1 Wednesday 74 °/ Cloud		
Location	Cameron, NC		On-Site Time	1.75		
Client Contractor	Precision Custom Homes Precision Custom Homes		Lab Time Travel Time* Total Re Obs Time	0.00 <u>0.00</u> 1.75 0.00		
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure	
Chargeable Ite	ems			8:15A	10:00A	

ECS Representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for monolithic slab foundation. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 4 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS will return, as requested, for additional services.



2024-May-8 (1)

Figure 1



2024-May-8 (10)

Figure 2



Transmittal Page 3/10



2024-May-8 (11)

Figure 3



2024-May-8 (12)

Figure 4




Transmittal Page 4/10



2024-May-8 (13)

Figure 5



2024-May-8 (3)


Figure 6





2024-May-8 (4)

Figure 7



2024-May-8 (5)

Figure 8



Transmittal Page 6/10



2024-May-8 (6)

Figure 9



2024-May-8 (7)

Figure 10



Transmittal Page 7/10



2024-May-8 (8)

Figure 11




2024-May-8 (9)

Figure 12



Transmittal Page 8/10





Report of Spread Footing - Foundation Observations

Project: Liberty Meadows Lot 76

Location: 475 Solomon Drive

Cameron - Moore - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:6442-A1

Day/Date: 5/8/2024

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decemination of	Required Blow Counts	; Decima	
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure	
1	Front Right	x x	хх	0.0			(0)Orange Sand ;(-1,-2,-3,- 4)Brown Clay Sand	6 (0)6,5,8;(-1)8,6,8;(-2) 6,6,8;(-3)9,9,9(-4) 20,17,16	2000	
2	Back Left	x x	x x	0.0			(0)Orange Sand ;(-1,-2) Orange Sand with Clay ;(-3,- 4)Brown Sand with Clay	6 (0)5,4,4;(-1)4,5,5;(-2) 9,5,5;(-3)4,4,3(-4) 13,10,15	2000	
3	Front Left	x x	x x	0.0			(0)Orange Sand ;(-1,-2,-3,- 4)Brown clay sand	6 (0)6,5,8;(-1)8,6,8;(-2) 9,6,8;(-3)12,9,9(-4) 9,17,16	2000	
4	Back Right	x x	x x	0.0			(0)Orange Sand ;(-1,-2) Orange Sand with trace Clay ; (-3,-4)brown clay sand	6 (0)6,5,8;(-1)8,6,8;(-2) 5,6,8;(-3)6,9,9(-4) 13,10,15	2000	

** SGE: Subgrade Elevation to be determined by surveyor.

By: Izayah MoRell Rutledge

ECS Southeast, LLC

WO: 77499