NC Registered Firm # F-1519	
ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539	LETTER OF TRANSMITTAL
May 22, 2024	RE: Liberty Meadows Lot 75
Precision Custom Homes	ECS Job # 33:6442-A3
Raeford, NC 28376 ATTN: Shaun Gardner	Permits: Location: 497 Solomon drive
	Cameron, NC 28326
X Field Reports	X For your use X As requested
CC: Precision Custom Homes - Allen Peterson	Precision Custom Homes - Lauren Ceruti
ENCL: Field Report # 1 5/20/2024	
SEAL E COWSTINIER MAY 22 2024	Jaunte Laou Javonte Keimo Isaac, E.I.T.

Jack Cowsert, P.E. Office Manager

Construction Materials Project Manager

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.


ECS	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD REPORT			
Project	(910) 323-0539 [Fax] Liberty Meadows Lot 75		Project No. Report No. Day & Date Weather	33:6442-A3 1 Monday 5/20 68 °/ Sunny		
Location	Cameron, NC		On-Site Time	2.00		
Client	Precision Custom Homes		Lab Time Travel Time*	0.00		
Contractor	Precision Custom Homes		Total Re Obs Time	<u>0.00</u> 2.00 0.00		
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure	
<u>.</u>	ems			8:00A	10:00A	

ECS arrived on site, as requested, verify the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for the proposed home lot foundations.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current foundation sub-grade elevation. Test results indicated that the materials in place, at test locations and elevations tested, did appear to be suitable to support the design bearing capacity of 2,000 psf.

Please see sketch for DCP evaluation locations.

ECS will return, upon request, to perform additional services.





Report of Spread Footing - Foundation Observations

Project: Liberty Meadows Lot 75

Location: 497 Solomon drive

Cameron - Moore - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:6442-A3

Day/Date: 5/20/2024

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decemination of	Required Blow Counts	Design
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	south east corner	x x	x x	N/A	N/A		orange SAND (0/1) orange clay SAND(2) orange CLAY (3/4)	6 (0)2,4,6(1)6,8,8(2) 7,9,10(3)7,7,7(4) 12,20,25+	2000
2	north east corner	хх	x x	N/A			orange CLÀÝ (3/4)	6 (0)3,3,4(1)6,6,8(2) 8,10,7(3)9,11,13(4) 15,18,17	2000
3	north west corner	х х	x x	N/A	N/A		CLAY (3/4)	6 (0)3,3,3(1)6,8,9(2)7,6,6 (3)13,13,25+(4)25+	2000
4	south west corner	x x	хх	N/A	N/A		orange SAND (0/1) tan SAND (2) orange sand CLAY (3/4)	6 (0)5,5,7(1)8,8,9(2)9,8,9 (3)8,9,13(4)18,25+	2000

** SGE: Subgrade Elevation to be determined by surveyor.

By: Jemario D Boykin

ECS Southeast, LLC

WO: 77654

Attachments



Imeadows1





Imeadows2

Figure 2



Transmittal Page 5/6

Attachments



Imeadows3

Figure 3



Imeadows4

Figure 4



Transmittal Page 6/6