

Thomas Properties  
PO Box 875  
Broadway, NC 27505

01/06/2025

Attention : Steve Thomas

**RE:** Daily Field Report for 01/03/2025  
4694 McNeill Hobbs Road (CMT) Bunnlevel, NC  
Building & Earth Project No : RD241015

Ladies and Gentlemen:

On this date, representative(s) of Building & Earth were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

**FO-3** : Field Observations made on this date.

- Project Management Review

Passed

**ST-2** : In place field density testing was performed for Finished Subgrade Soils -Building. The field density testing was performed in general accordance with ASTM D6938, using values from the laboratory proctors. A total of 5 in-place field density tests were performed on this date. The testing results indicate that in-place compaction and moisture content at the location and depth tested meet or exceed the specified requirements outlined in the project plans and specifications. For additional details of our testing, please refer to the attached Field Density Test Report.

## Closing

**The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.**

Respectfully Submitted,  
Building & Earth Sciences, LLP

**Enclosures** : FO-3, ST-2



*Rachael Heath*

Reviewed By

## Field Observations Report


Project Name:	<b>4694 McNeill Hobbs Road (CMT) Bunnlevel, NC</b>	Project Number:	<b>RD241015</b>
Client Name:	<b>Thomas Properties</b>	Placement#:	<b>FO-3</b>
Contractor:		Technician:	<b>Dylan Hernandez</b>
Monitoring:			

### 1 : Project Management Review

Passed

On this date, our representatives returned to the site for re-testing. Based upon our re-testing, the recommended repairs have been accomplished, and the building pad is now acceptable for the construction of the foundations.

Additionally, inclement weather (rain or snow), as well as construction traffic across the pad, can compromise the stability and support characteristics of the surface soils. If the surface soils become compromised, it will be necessary to return to the site for re-testing. This decision should be executed by your onsite Quality Control and Superintendents.



Reviewed By



ST-2

Test Date: 01/03/2025  
 Field Technician: Dylan Hernandez  
 Tests requested by: N/R  
 Results provided to: N/R

**Report of Field Density Testing**

Project Name: 4694 McNeill Hobbs Road (CMT) Bunnlevel, NC  
 Project Number: RD241015  
 Project Location: Bunnlevel, NC  
 Client: Thomas Properties  
 Contractor: Thomas Properties

Ambient Temperature: 32-50  
 Weather: Sunny  
 Wind Conditions: Calm  
 Results Provided To: N/R  
 Superintendent: N/R

- Notes:
- 1 Test location by technician
  - 2 Elevation by Technician
  - 3 Fill/backfill monitored by technician

**Design & Specification Data**

Area ID	Area Description	Depth (ft)	Test Method	% Compaction	Moisture Range	
					Min	Max
FSG-Bldg	Finished Subgrade Soils -Building	0.0 - 2.0	ASTM D-698	95 %	- 10.0	+ 10.0

**Laboratory Proctors**

Proctor ID	Description of Material	USCS/AASHTO	Maximum Dry Density (pcf)	Optimum Moisture Content (%)
PFill	Processed Fill		123.1	9.7%

**Density Test Data**

Test #	IDs		Test Type	Location	Probe Depth (in)	Elev. (ft)	Dry Density(pcf)	% Moisture	% Compaction	Result
	Area	Proctor								
1	FSG-Bldg	PFill	ASTMD6938	Finished Subgrade Soils -Building : Front Right of Pad	6	-3.0	124.0	3.8	100+	PASS
2	FSG-Bldg	PFill	ASTMD6938	Finished Subgrade Soils -Building : Rear Left of Pad	6	-3.0'	122.5	4.0	100%	PASS
3	FSG-Bldg	PFill	ASTMD6938	Finished Subgrade Soils -Building : Center of Pad	6	-2.0	120.3	4.9	98%	PASS
4	FSG-Bldg	PFill	ASTMD6938	Finished Subgrade Soils -Building : Center of Pad	6	-1.0'	119.5	4.6	97%	PASS
5	FSG-Bldg	PFill	ASTMD6938	Finished Subgrade Soils -Building : Center of Pad	6	FSG	117.9	4.7	96%	PASS

Equipment Used: 68060-Troxler3430  
 Last Calibration: 00/00/0000

Standard Counts: Density: 2225  
 Moisture: 740

*Rachael Heath*

Reviewed By

**Photographs**

Picture ID

99023



**Photographs**

Picture ID

99024



*Rachael Heath*

Reviewed By

**Photographs**

Picture ID

99025

