NC Registered Firm # F-1519	
ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539	LETTER OF TRANSMITTAL
October 18, 2024	RE: Liberty Meadows Lot 71
Precision Custom Homes	ECS Job # 33:6442-A9
Raeford, NC 28376 ATTN: Shaun Gardner	Permits: Location: 573 Solomon Dr. Cameron, NC 28326
<u>X</u> Field Reports	$\underline{\mathbf{X}}$ For your use $\underline{\mathbf{X}}$ As requested
CC: Precision Custom Homes - Allen Peterson	Precision Custom Homes - Lauren Ceruti
ENCL: Field Report # 1 10/16/2024	
Jack Cowsert, "P.E.	Javonte Keimo Isaac, E.I.T. Construction Materials Project Manager

Disclaimer

Office Manager

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.


5		l mileage will be billed i	n accordance with the		51001		
Chargeable Ite	ems			4:00P	5:30P		
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure		
Remarks							
			ite obs fillie	0.00			
••••••			Total Re Obs Time	1.50 0.00			
Contractor	Precision Custom Homes		Travel Time*	<u>0.00</u>			
Client	Precision Custom Homes		Lab Time	0.00			
Location	Cameron, NC		On-Site Time	1.50			
Project	Liberty Meadows Lot 71		Day & Date Weather	• Wednesday 70 °/ Sunny			
	(910) 323-0539 [Fax]		Project No. Report No.	33:6442-A9 1			
	(910) 401-3288 [Phone]						
ELIQ	Fayetteville, NC 28304						
-0-	6151 Raeford Road, Suite A			FIELD REPORT			

ECS Representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method for proposed home lot prior to footing excavations. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current subgrade elevation. Based on the test results, in general the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS did observe soft conditions on the northeast and southeast corners of the proposed lot at the current subgrade elevation. ECS recommends removing 1' of material in these areas and replacing with suitable structural fill.

ECS will return, as requested, to perform additional services.





Report of Spread Footing - Foundation Observations

Project: Liberty Meadows Lot 71

Location: 573 Solomon Dr.

Cameron - Moore - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:6442-A9

Day/Date: 10/16/2024

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Description of	Required Blow Counts	Design
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	SW corner of pre-excavated footing	хх	x x	N/A	N/A			6 (0)5,4,3(-1)8,8,6(-2) 4,2,2(-3)6,6,8	2000
	NW corner of pre-excavated footing	хх	x x	N/A	N/A			6 (0)5,4,3(-1)8,8,6(-2) 4,2,2(-3)6,6,8	2000
3	NE corner of pre-excavated footing	хх	хх	N/A	N/A		(0/-1)Orange Sandy CLAY(-2) Aug refusal(-3) Tan SAND	6 (0)1,2,1(-1)4,5,5(-2) 11,11,11(-3)11,10,10	2000
4	SE corner of pre-excavated footing	хх	хх	N/A	N/A		(0/-1)Orange Sandy CLAY(-2/ -3)Tanish Brown SAND	6 (0)1,1,1(-1)6,5,5(-2) 5,6,6(-3)9,7,8	2000

** SGE: Subgrade Elevation to be determined by surveyor.

By: Harvey Lamar Sangster

ECS Southeast, LLC

WO: 80209

Attachments



2024-10-16aa

Figure 1



2024-10-16bb

Figure 2



Transmittal Page 5/6

Attachments



2024-10-16cc

Figure 3



2024-10-16dd

Figure 4



Transmittal Page 6/6