RE: Onslow Court- lot 8 ECS Job # 33:7062
Permits: Location: 64 Onslow Ct Spring Lake, NC 28390
For your use <u>X</u> As requested
Aaron Kyle Adair

Jack Cowsert, P.E. Office Manager

CMT Senior Project Coordinator

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.


ECS	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]		FIELD F Project No. Report No.	REPORT 33:7062	
Project	Onslow Court- lot 8		Day & Date Weather	Friday 9/20/2024 84 °/ Sunny	
Location	Spring Lake, NC		On-Site Time	2.25	
Client	W.S. Wellons Realty		Lab Time Travel Time*	0.00 <u>0.00</u>	
Contractor	None Listed		Total Re Obs Time	<u>0.00</u> 2.25 0.00	
Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure
Chargeable Ite	ems			3:15P	5:30P

An ECS representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for foundation footings. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

While the locations tested did appear to be suitable to support the sign bearing capacity of 2000 psf, ECS encountered some potential highly plastic clays. A soil sample was returned to our laboratory for further testing to determine if the clay in place is a fat or lean clay.

ECS will return, as requested, for additional services.



Report of Spread Footing - Foundation Observations



Project: Onslow Court- lot 8

Location: 64 Onslow Ct

Spring Lake - Cumberland - NC - 28390

Contractor: None Listed

Project No.: 33:7062

Day/Date: 9/20/2024

Footing Number		Size (W x H x L)		Footing Bottom Elevation			Decemination of	Required Blow Counts	Design
		Location	Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment
1	south east corner of house foundation	x x	x x	N/A			(0)wet red clayey sand (-1, -2)dark grey clay (-3) brown/dark grey clay	(0)+,0,0 (-1)0,0,0 (-2)	2000
2	north east corner of house foundation	x x	x x	N/A			(0)wet red clayey sand (-1) red/dark grey sandy clay (wet) (-2,-3)dark grey sandy clay	6 (0)3,5,4 (-1)5,7,9 (-2) 7,8,11 (-3)11,13,14	2000
3	north west corner of house foundation	хх	х х	N/A				6 (0)3,4,4 (-1)6,7,8 (-2) 9,13,14 (-3)14,14,16	2000
4	south west corner of house foundation	x x	x x	N/A			(0)wet red clayey sand (-1) red clayey sand (-2,-3)dark grey sandy clay	6 (0)2,4,5 (-1)8,8,10 (-2) 10,12,12 (-3)13,17,20	2000

** SGE: Subgrade Elevation to be determined by surveyor.

By: Christopher H Johnson

ECS Southeast, LLC

WO: 79757

Attachments



IMG_2862



