

ECS Southeast, LLC

6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

LETTER OF TRANSMITTAL

September 23, 2024 W.S. Wellons Realty

PO Box 766

Spring Lake, NC 28390

ATTN: Jason Wellons

RE: Onslow Court- lot 9

ECS Job # 33:7062-A

Permits:

Location: 98 Onslow Ct

Spring Lake, NC 28390

 \underline{X} Field Reports \underline{X} For your use \underline{X} As requested

CC:

ENCL: Field Report # 2 9/20/2024

Aaron Kyle Adair

CMT Senior Project Coordinator

Jack Cowsert, 1 Office Manager

Disclaimer

SEP 23 2024

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Onslow Court- lot 9

Location Spring Lake, NC

Client W.S. Wellons Realty

Contractor None Listed

FIELD REPORT

Project No. **33:7062-A**

Report No. 2

Day & Date Friday 9/20/2024 Weather 84 °/ Sunny

On-Site Time 1.25
Lab Time 0.00

Travel Time* <u>0.00</u>
Total <u>1.25</u>

Re Obs Time 0.00

Remarks

Trip Charges* Tolls/Parking* Mileage* Time of Arrival Departure

Chargeable Items 2:00P 3:15P

* Travel time and mileage will be billed in accordance with the contract.


Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

An ECS representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for foundation footings. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity 2,000 psf.

While the tested did appear to be suitable to support the sign bearing capacity of 2,000 psf, ECS encountered some potential highly plastic clays. A soil sample was returned to our laboratory for further testing to determine if the clay in place is a fat or lean clay.

ECS will return, as requested, for additional services.



Christopher H.A. Johnson 9/20/2024
Onslow Court Lot 9

Proj #: 7062-A W/O # 79756

Key (NTS)

DCP Test Locations





NORTH



NC Registered Firm # F-1519



Report of Spread Footing - Foundation Observations

Project: Onslow Court- lot 9 Project No.: 33:7062-A Location: 98 Onslow Ct Day/Date: 9/20/2024

Spring Lake - Cumberland - NC - 28390

Contractor: None Listed

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation				Required Blow Counts	
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of	# of Blows / Increment	Design Bearing Pressure
1	south east corner of house foundation	хх	хх	N/A	N/A		sandy dark grey clay	6 (0)1,3,5 (-1)8,8,10 (-2) 8,10,13 (-3)9,13,12	2000
2	north east corner of house foundation	хх	хх	N/A			clayey sand (-1, -2)brown sandy dark grev clay (-	(0)2,3,5 (-1)6,7,7 (-2) 8,9,9 (-3)9,10,13	2000
3	north west corner of house foundation	x x	x x	N/A			(0)wet red clayey sand (-1) red/brown sandy clay (-2)	6 (0)2,5,6 (-1)6,7,9 (-2) 6,6,10 (-3)8,9,11	2000
4	south west corner of house foundation Subgrade Elevation			N/A	N/A			6,6,7 (-3)9,7,7	2000

ECS Southeast, LLC

WO: 79756

Attachments



IMG_2860

Figure 1

