

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2606
ORDER DATE	05/02/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SHEET	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 9 Overhills Creek MODEL: Floor TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 9 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 98 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Floor Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	JOBSITE	1	LAYOUT	CQ 05/02/24
				JOBSITE	1	CUTTING	CQ 05/02/24

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	4	01-04-00 F01	39-01-04	39-01-04					Joint 28 Joint 36 Joint 39 Joint 46 893.0 lbs. 1602.6 lbs. 1273.0 lbs. 640.0 lbs. 219.9 lbs. 686.4 lbs. 587.3 lbs. 116.5 lbs.
	2	01-04-00 F02	25-05-00	25-05-00					Joint 19 Joint 27 Joint 30 917.0 lbs. 1692.1 lbs. 319.3 lbs. 244.6 lbs. 756.2 lbs. -106.4 lbs.
	4	01-04-00 F03	18-04-08	18-04-08					Joint 14 Joint 22 996.9 lbs. 990.6 lbs. 506.6 lbs. 505.3 lbs.
	4	01-04-00 F04	13-08-04	13-08-04					Joint 10 Joint 16 732.8 lbs. 732.8 lbs. 341.0 lbs. 402.9 lbs.
	2	01-04-00 F05	13-04-12	13-04-12					Joint 10 Joint 16 723.0 lbs. 716.8 lbs. 329.0 lbs. 388.7 lbs.
	1	01-04-00 F06	07-04-00	07-04-00					Joint 8 Joint 11 540.7 lbs. 918.0 lbs. 371.4 lbs. 409.6 lbs.
	1	01-04-00 KW1	39-01-04	39-01-04					Joint 34 Joint 35 Joint 36 Joint 37 Joint 38 86.9 lbs. 163.8 lbs. 141.7 lbs. 147.9 lbs. 146.3 lbs.
	1	01-04-00 KW2	25-04-08	25-04-08					Joint 22 Joint 23 Joint 24 Joint 25 Joint 26 58.1 lbs. 146.1 lbs. 147.1 lbs. 146.6 lbs. 146.7 lbs.
	1	01-04-00 KW3	10-06-08	10-06-08					Joint 10 Joint 11 Joint 12 Joint 13 Joint 14 49.6 lbs. 134.1 lbs. 149.8 lbs. 145.8 lbs. 146.9 lbs.

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	-----------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2606
ORDER DATE	05/02/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SHEET	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 9 Overhills Creek MODEL: Floor TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 9 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 98 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /									
Floor Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	LAYOUT	CQ	05/02/24
END CUT	RETURN															
PLUMB	NO															
JOBSITE	1															
JOBSITE	1															
						CUTTING	CQ	05/02/24								

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
16	Hangers, USP	JUS414			SIMPSON (LUS414)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	21-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	07-00-00		BM4 & BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	14-00-00		BM2
3	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	21-00-00		BM1