NC Registered	l Firm # F-1519									
<b>ECS Southeast, LLC</b> 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539				LETTER OF TRANSMITTAL						
November	01, 2024			RE:	Magnolia Hills	Sub	division - Lot 11			
Precision (	Custom Homes			ECS Job #	33:7095-D					
Raeford, N	IC 28376			Permits:						
ATTN: Shaun Gardner				Location:	37 Pomegrana Cameron, NC 2					
	X	Field Reports	<u>X</u>	For you	r use	<u>X</u>	As requested			
CC:	C: Precision Custom Homes - Allen Peterson				Precision Custom Homes - Lauren Ceruti					
ENCL: F	Field Report # 1	10/31/2024								

NOV 01 2024 Jack Cowsert, P Office Manager

Aaron Kyle Adair CMT Senior Project Coordinator

Disclaimer

<sup>1.</sup> This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

<sup>2.</sup> The information in this report relates only to the activities performed on the report date.

<sup>3.</sup> Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

<sup>4.</sup> Incomplete or non-conforming work will be reported for future resolution.


<sup>5.</sup> The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

ECS	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD REPORT				
Project	(910) 323-0539 [Fax] Magnolia Hills Subdivision - Lot 11		Project No. Report No. Day & Date	33:7095-D 1 Thursday 10			
Location	Cameron, NC		Weather On-Site Time	64 °/ Sunny 1.25			
Client Contractor	Precision Custom Homes Precision Custom Homes		Lab Time Travel Time* Total Re Obs Time	1.25 0.00 <u>0.00</u> 1.25 0.00			
Remarks							
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure		
Chargeable Ite	ems			11:00A	12:15P		

ECS Representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for monolithic slab. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 4 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf. psf.

ECS will return, as requested, for additional services.





## **Report of Spread Footing - Foundation Observations**

Project: Magnolia Hills Subdivision - Lot 11

Location: 37 Pomegranate Drive

Cameron - Harnett - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:7095-D

Day/Date: 10/31/2024

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decemination of	<b>Required Blow Counts</b>	Design	
		Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure	
1	Southwest Corner	хх	хх	N/A	N/A		-1:Red Gray Sand -2,-3,- 4:Brown Sand	6 -1:9,8,7 -2:6,5,5 -3:6,4,4 -4:5,5,7	2000	
2	Northwest Corner	х х	хх	N/A	N/A			6 -1:7,7,8 -2:15+ -3:9,6,7 - 4:8,7,7	2000	
3	Northeast Corner	x x	хх	N/A	N/A		-1:Red Brown Sand [Offset by 3']> -2,-3,-4:Tan Sand	6 -1:9,10,8 -2:7,5,5 - 3:7,6,5 -4:7,6,6	2000	
4	Southeast Corner	хх	хх	N/A	N/A			6 -1:11,6,6 -2:7,6,5 - 3:6,5,5 -4:6,6,7	2000	

\*\* SGE: Subgrade Elevation to be determined by surveyor.

By: Izayah MoRell Rutledge

ECS Southeast, LLC

WO: 80737

## Attachments



2024-Oct-31 (16)

Figure 1



2024-Oct-31 (15)





Transmittal Page 5/7

## Attachments



2024-Oct-31 (14)

Figure 3



2024-Oct-31 (13)





## Attachments



2024-Oct-31 (12)

Figure 5



2024-Oct-31 (11)

Figure 6



Transmittal Page 7/7