NC Registered Firn	n # F-1519							
ECS	ECS Southeast, 6151 Raeford Roa Fayetteville, NC 28 9104013288 9103230539	d, Suite A		LETTER OF TRANSMITTAL				
November 06,	, 2024			RE:	Magnolia Hills	Subd	ivision - Lot 86	
Precision Cus	tom Homes			ECS Job #	33:7095-F			
Raeford, NC 2	28376			Permits:		•		
ATTN: Shaun	Gardner			Location:	107 Magnolia Cameron, NC		way	
	X	Field Reports	<u>X</u>	For you	r use	X	As requested	
CC: Pr	recision Custom Hom	ies - Allen Peterson		Precisio	on Custom Home	s - Laur	en Ceruti	
ENCL: Field	d Report # 1	11/5/2024						

NOV 06 2024 Jack Cowsert, P Office Manager

Aaron Kyle Adair CMT Senior Project Coordinator

Disclaimer

<sup>1.</sup> This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

<sup>2.</sup> The information in this report relates only to the activities performed on the report date.

<sup>3.</sup> Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

<sup>4.</sup> Incomplete or non-conforming work will be reported for future resolution.


<sup>5.</sup> The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

Trip Charges* Chargeable Ite		Mileage*	Time of	Arrival <b>12:15P</b>	Departure 1:30P	
Remarks						
			Re Obs Time	0.00		
Contractor	Precision Custom Homes		Total	1.25		
Client	Precision Custom Homes		Lab Time Travel Time*	0.00 <u>0.00</u>		
Location	Cameron, NC		On-Site Time	1.25		
Project	Magnolia Hills Subdivision - Lot	86	Report No. Day & Date Weather	Tuesday 11/5/2024 74 °/ Sunny		
	(910) 323-0539 [Fax]		Project No.	33:7095-F		
-63	(910) 401-3288 [Phone]					
-00	ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304		FIELD REPORT			

An ECS representative arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for the monolithic slab foundation. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS will return, as requested, for additional services.



## ECS

## **Report of Spread Footing - Foundation Observations**

Project: Magnolia Hills Subdivision - Lot 86

Location: 107 Magnolia Grove Way

Cameron - Harnett - NC - 28326

Contractor: Precision Custom Homes

Project No.: 33:7095-F

Day/Date: 11/5/2024

		Size (W x H x L)		Footing Bottom Elevation			Decemination of	<b>Required Blow Counts</b>	Destina
Footing Number	Location	Design	Actual	Design **	Depth of Undercut (in)	Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	south west corner of pad	хх	x x	N/A	N/A		(0)orange clayey sand (-1) grey sand (-2,- 3)tan sand (-4) tan sandy clay	6 0)6,6,7 -1)7,8,9 -2)7,8,7 -3)5,5,6 -4)7,7,10	2000
2	north west corner of pad	x x	x x	N/A	N/A		(0)orange clayey sand (-1) grey sand (-2,-	6 0)6,7,8 -1)6,8,10 -2) 8,9,8 -3)6,7,9 -4)5,6,6	2000
3	north east corner of pad	x x	x x	N/A	N/A		(0)orange clayey sand (-1) grey sand (-2,-	6 0)6,5,5 -1)5,8,7 -2) 9,10,10 -3)8,6,6 -4)9,9,9	2000
4	south east corner of pad	хх	x x	N/A	N/A		(0)orange clayey sand (-1) grey sand (-2,-	6 0)6,5,5 -1)7,8,8 -2) 8,9,11 -3)6,7,9 -4)5,8,7	2000

\*\* SGE: Subgrade Elevation to be determined by surveyor.

By: Christopher H Johnson

ECS Southeast, LLC

WO: 80829