



### FIELD REPORT

Project/Client: Tobacco Road / Smith Douglas Date: 11/22/24  
 City: Angier Forman: Ricky Contractor: A & R  
 Temperature: 48 Weather Conditions: Sunny Number of Trips: 1  
 Personnel: Bryant Notified Ricky of A & R of results  
 1<sup>st</sup> Trip Arrived: 9:30 am Left: 10:30 am 2<sup>nd</sup> Trip Arrived: \_\_\_\_\_ Left: \_\_\_\_\_

### REMARKS

TME arrived onsite as requested to check lot 182 fill. Contractor continued filling lot area and is currently at -1' below final grade. TME checked fill using 1/2" steel probe rod, hand auger, and DCP testing in multiple areas at -1', -2', and -3' below final grade. All soils probed firm and encountered DCP penetration resistances in excess of 8 bpi which is indicative of soils compacted to greater than 95% of a standard proctor. Picture of area shown below.



Signature: 

TME's presence on site is to perform specific services limited to that scheduled by others based on the understanding of our agreement with our client. This report is not an acceptance or approval of site activities. Test results and inspections are representative of our observations only while onsite at that specific time and location and may vary at other locations. The frequency of testing is based on timely scheduling of work by others and properly conveying progress of work in progress. At no time will TME be responsible for Safety considerations for other parties on the site.