



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/9/2025

SUBJECT: **SFD2410-0096**
SINGLE FAMILY DWELLING

To: Johnson Home Builders LLC

Here are the results of all Inspections located at **4271 OLD STAGE RD N:**

Inspection Type: GAS PIPING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: AS BUILT SURVEY
Scheduled Date/Time:
Completed Date/Time:
Inspector: CP Bucket
Result:
Remarks: not needed
Notes:

Inspection Type: FINAL SFD CRAWL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/25/2024
Completed Date/Time: 10/28/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 4271 OLD STAGE RD N ANGIER 27501.

Inspection Type: T-POLE
Scheduled Date/Time: 1/29/2025
Completed Date/Time: 1/29/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 1/29/2025
Completed Date/Time: 1/29/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 2/3/2025
Completed Date/Time: 2/3/2025
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 2/11/2025
Completed Date/Time: 2/11/2025
Inspector: Steven Gazlay
Result: APPROVED W/EXC
Remarks:
Notes: Missing triple joist on engineered plan.



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/7/2025
Completed Date/Time: 4/7/2025
Inspector: Scott Guy
Result: DISAPPROVED

Remarks:

Notes: 1/ strap top plate at right side in garage wall at porch corner. 2/ strap garage LVL columns 3/ strap garage wing wall LVL per code 4/ strap balloon frame wall at stairs 5/ ac boots and mastic not installed 6/ install porch and deck post and attach per code 7/ nail or strap stud columns under lvls in kitchen area 8/ nail stud column under lvl second floor 9/ missing front porch collar ties

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 4/14/2025
Completed Date/Time: 4/14/2025
Inspector: Scott Guy
Result: CANCELLED

Remarks:

Notes: Per Brian

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 4/17/2025
Completed Date/Time: 4/17/2025
Inspector: Deen Taylor
Result: APPROVED

Remarks:

Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 4/22/2025
Completed Date/Time: 4/22/2025
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Seal between sleeve and piping (cannot use mortar between sleeve and piping).

Inspection Type: WATER SERVICE
Scheduled Date/Time: 4/24/2025
Completed Date/Time: 4/24/2025
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: REINSPECTION FROM PREVIOUS WATER CONNECTION DISAPPROVAL



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: INSULATION
Scheduled Date/Time: 4/29/2025
Completed Date/Time: 4/29/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time: 8/12/2025
Completed Date/Time: 8/12/2025
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 9/4/2025
Completed Date/Time: 9/4/2025
Inspector: Reynold J Levocz
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL SFD CRAWL**
Scheduled Date/Time: 9/9/2025
Completed Date/Time: 9/9/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Missing energy certificate