



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

11/14/2025

SUBJECT: **SFD2501-0106**
SINGLE FAMILY DWELLING

To: STS Construction

Here are the results of all Inspections located at **280 EBENEZER CHURCH RD:**

Inspection Type: GAS PIPING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FINAL SFD CRAWL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: AS BUILT SURVEY

Scheduled Date/Time:

Completed Date/Time:

Inspector: CP Bucket

Result:

Remarks: Not needed

Notes:

Inspection Type: ADDRESS

Scheduled Date/Time: 2/4/2025

Completed Date/Time: 2/7/2025

Inspector: GIS Bucket

Result: APPROVED

Remarks:

Notes: 280 EBENEZER CHURCH RD COATS 27521.

Inspection Type: FOOTING

Scheduled Date/Time: 4/16/2025

Completed Date/Time: 4/16/2025

Inspector: Steven Gazlay

Result: APPROVED

Remarks:

Notes:

Inspection Type: T-POLE

Scheduled Date/Time: 4/17/2025

Completed Date/Time: 4/17/2025

Inspector: Deen Taylor

Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes:

Inspection Type: FOUNDATION

Scheduled Date/Time: 4/29/2025

Completed Date/Time: 4/29/2025

Inspector: Deen Taylor

Result: APPROVED

Remarks:

Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 5/9/2025
Completed Date/Time: 5/9/2025
Inspector: Steven Gazlay
Result: APPROVED W/EXC
Remarks:
Notes: Missing blocking at floor joist bearings.

Inspection Type: ROUGH IN
Scheduled Date/Time: 6/11/2025
Completed Date/Time: 6/11/2025
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY
Remarks:
Notes: 1. Roofing not complete.2. Provide compaction letter for porch fill.3. If unbalanced backfill on porch exceeds 4 feet engineering will be required.4. Some bottom window flanges, not nailed.5. Seal around gas line in fireplace chase.6. Seal seam for range hood duct.7. Pot filler requires cut off.8. Nail girders at stairwell.9. Fire stop hole under stairwell.10. Missing baffles above stairwell. 11. Toenail ceiling joist to band that's used as rafter tie.12. Provide complete truss packet with layout sheet.13. Strap gables for uplift where required.14. Missing blocking on first two trusses from gable ends.15. Missing King studs per plan.16. Missing double ceiling joists per plan.17. Missing 2 x 6 ceiling joists upstairs per plan.18. Service equipment not mounted.19. Do not insulate.

Inspection Type: ROUGH IN
Scheduled Date/Time: 7/16/2025
Completed Date/Time: 7/16/2025
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time: 7/22/2025
Completed Date/Time: 7/22/2025
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY
Remarks:
Notes: Most of the insulation on the garage wall was blown out. Seam in range hood duct was not sealed per previous inspection.



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: INSULATION
Scheduled Date/Time: 7/23/2025
Completed Date/Time: 7/23/2025
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 9/15/2025
Completed Date/Time: 9/17/2025
Inspector: Reynold J Levocz
Result: APPROVED
Remarks:
Notes:

Inspection Type: ENVIR WELL FINAL
Scheduled Date/Time: 10/6/2025
Completed Date/Time: 10/6/2025
Inspector: Reynold J Levocz
Result: APPROVED
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time: 11/14/2025
Completed Date/Time: 11/14/2025
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: House key is on the left front door receptacle box
Tighten bond screw in disconnect on right. Seal raceways.