



CONSTRUCTION MATERIAL TESTING

CLIENT: CARROLL CONSTRUCTION HOMES
C/O: D. PEEBLES
SUBDIVISION: SHILOH S/D
ADDRESS: 130 SHILOH DR
LOT #: 32
PERMIT #: SFD2503-0052

DATE: 11.3.25

TECH: B. HEATH 919.634.8384

SUMMARY OF INSPECTION/TEST

PERFORMED NUCLEAR DENSITY TEST (NDT) AT SITE NOTED ABOVE.

INTERIOR STEM WALL FOUNDATION BACKFILL SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95% OF THE STANDARD PROCTOR TARGET OF 105PCF.
SEE AASHTO TARGET BELOW.

NDT PERFORMED AT A DEPTH OF 6-8" PER ASTM TEST METHOD BELOW.

SEE TEST DATA RESULTS LISTED.

TEST DATA

TEST METHOD: ASTM D8167 NDT
AASHTO T99 TARGET: 105PCF@19%MC (SW) SAND
COMPACTION %: 100
DRY DENSITY PCF: 109.7
WET DENSITY PCF: 115.0
MOISTURE %: 4.8

ADDITIONAL TESTING REQUIRED:

YES ☐

NO ☒

