



ECS Southeast, LLC
6151 Raeford Road, Suite A
Fayetteville, NC 28304
T 910.401.3288
F 910.323.0539

LETTER OF TRANSMITTAL

April 28, 2025
Precision Custom Homes

Raeford, NC 28376
ATTN: Shaun Gardner

RE: **Magnolia Hills Subdivision - Lot 15**
ECS Job # **33:7095-Z**

Permits:
Location: **60 Pomegranate Dr**
Cameron, NC 28326

<input checked="" type="checkbox"/>	Field Reports	<input checked="" type="checkbox"/>	For your use	<input checked="" type="checkbox"/>	As requested
CC:	Precision Custom Homes - Allen Peterson		Precision Custom Homes - Lauren Ceruti		

ENCL: Field Report # 1 4/25/2025



APR 28 2025

Jack Cowser, PE
Office Manager

Aaron Kyle Adair
CMT Senior Project Coordinator

Disclaimer

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLC
 6151 Raeford Road, Suite A
 Fayetteville, NC 28304
 T 910.401.3288
 F 910.323.0539

FIELD REPORT

Project **Magnolia Hills Subdivision - Lot 15**
 Location **Cameron, NC**
 Client **Precision Custom Homes**
 Contractor **Precision Custom Homes**

Project No. **33:7095-Z**
 Report No. **1**
 Day & Date **Friday 4/25/2025**
 Weather **78 °/ Cloudy**
 On-Site Time **1.25**
 Lab Time **0.00**
 Travel Time* **0.00**
 Total **1.25**
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival		Departure
Chargeable Items			4:15P		5:30P

* Travel time and mileage will be billed in accordance with the contract.

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.


ECS arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for the the foundation footings for Lot 15. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 4 feet below the current footing subgrade elevation. Based on the test results, the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS did observe standing water in a few areas in the footings due what appeared to be an old PVC pipe. ECS recommends removing the PVC pipe before continuing on with the construction schedule. ECS probed these areas using a steel smooth tip probe rod. The areas with the standing water probed firm and stable under the muck. At the areas with standing water, ECS recommends undercutting 1' below the footing subgrade. Once this is complete, ECS recommends backfilling using washed #57 stone wrapped with an engineered non-woven fabric.

Due to the leeching water, a French drain can be installed on the exterior of the foundation at footings depth and daylighting the French Drain towards the woods to prevent leeching water reaching the foundation.

ECS will return, as requested, for additional services.



Harvey Sangster
 04/24/2025
 Magnolia Hills
 Subdivision – Lot 15
 Proj #7095-Z
 W/O # 84217

Key

Foundation Footing
 Location =



DCP Test Location =



Transmittal Page 3/6



NORTH





Report of Foundation Observations

Project: Magnolia Hills Subdivision - Lot 15
 Location: 60 Pomegranate Dr
Cameron - Harnett - NC - 28326

ECS Project No. : 33:7095-Z
 Date: 4/25/2025

General Location: Foundation footings
 Footing Type: Continuous

Design Bearing Pressure: 2000

Test No.	Location	Size		Footing Bottom Elevation		Depth of Undercut	Description of Steel Placed	Description of Foundation Subgrade Material	Depth of Test*	Number of Blows
		Design	Actual	Design	Actual**					
1		W	0' 0"	0' 0"		0' 0"		(0)Tan Sand(-1/-3)Orange Sandy Clay	0	5,8,8
		D	0' 0"	0' 0"					-1	7,7,10
		L	0' 0"	0' 0"					-2	7,15+
									-3	6,11,10
2		W	0' 0"	0' 0"		0' 0"		(0/-1)Orange Clay Sand(-2/-3)Orange Clay Sand	0	9,7,5
		D	0' 0"	0' 0"					-1	6,7,7
		L	0' 0"	0' 0"					-2	15+
									-3	9,7,9
3		W	0' 0"	0' 0"		0' 0"		(0/-1)Orange Clay Sand(-2/-3)Orange Clay Sand	0	7,8,10
		D	0' 0"	0' 0"					-1	7,6,8
		L	0' 0"	0' 0"					-2	9,9,9
									-3	10,15
4		W	0' 0"	0' 0"		0' 0"		(0/-3)Orange Clay Sand	0	6,8,8
		D	0' 0"	0' 0"					-1	5,9,6
		L	0' 0"	0' 0"					-2	6,10,10
									-3	10,15+

* Depth of DCP, or other methods of determining the soil stiffness
 ** Subgrade elevation reported by any means the contractor provided

By: Harvey Lamar Sangster

ECS Southeast, LLC

WO: 84217

Attachments



1

Figure 1



2

Figure 2

Attachments



3


Figure 3



4

Figure 4

Attachments



5

Figure 5



6

Figure 6

Attachments



7

Figure 7



8

Figure 8

Attachments



9

Figure 9



10

Figure 10

Attachments



11

Figure 11



12

Figure 12