

LETTER OF TRANSMITTAL

June 25, 2025

Precision Custom Homes

Raeford, NC 28376

ATTN: Shaun Gardner

RE:

Magnolia Hills- Lot 28

ECS Job # 33:7095-Y1

Permits:

Location:

183 Mahogany

Cameron, NC 28326

Field Reports

X

For your use

As requested

CC:

Precision Custom Homes - Allen Peterson

Precision Custom Homes - Lauren Ceruti

ENCL:

Field Report # 1

6/23/2025

JUN 25 2025

Office Manager

Jack Cowser

Aaron Kyle Adair

CMT Senior Project Coordinator

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLC 6151 Raeford Road, Suite A Fayetteville, NC 28304

T 910.401.3288 **F** 910.323.0539

Project Magnolia Hills- Lot 28

Location Cameron, NC

Client Precision Custom Homes

Contractor Precision Custom Homes

FIELD REPORT

Project No. 33:7095-Y1

Report No. 1

Day & Date **Monday 6/23/2025**

Weather 95 °/ Sunny

On-Site Time 1.00

Lab Time 0.00

Travel Time* 0.00

Total 1.00

Re Obs Time 0.00

Remarks

Trip Charges* Tolls/Parking* Mileage* Time of Arrival Departure

Chargeable Items 1:45P 1:45P

* Travel time and mileage will be billed in accordance with the contract.


Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for proposed monolithic slab foundation footings. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 4 feet below the current sub grade elevation. The test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity of 2,000 psf.

ECS will return upon request to provide additional services.

By Andrew N Gomez 1800





Andrew Gomez 6/23/2025 183 Mahogany, Cameron, NC 28326

Proj #: 7095-Y1 W/O # 85351 Key (NTS)
DCP
Test Location:





NC Registered Firm # F-1519



Report of Foundation Observations

Project: Magnolia Hills- Lot 28

Location: 183 Mahogany

Cameron - Harnett - NC - 28326

ECS Project No.: 33:7095-Y1

Date: 6/23/2025

General Location: 183 Mahogany, Cameron, NC 28326

Footing Type: Continuous

Design Bearing Pressure: 2000

Test	Location	Size			Footing Bottom Elevation		Depth of	Description of Steel	Description of Foundation	Depth of Test*	Number of
No.	Location		Design	Actual	Design	Actual**	Undercut	Placed	Subgrade Material	Deptil of Test	Blows
1	North west corner	W	0' 0"	0' 0"	-		0' 0"		Brown soil	-1 BS	8,12,15+
		D	0' 0"	0' 0"						-2 BS	8,15+
		L	0' 0"	0' 0"						-3 BS	8,8,10
									-4 BS	10,10,10	
2	North west corner	W	0' 0"	0' 0"			0' 0"		Brown soil	-1 BS	8,8,8
		D	0' 0"	0' 0"						-2 BS	7,7,8
		L	0' 0"	0' 0"						-3 BS	6,8,9
										-4 BS	8,8,8
3	North east corner	W	0' 0"	0' 0"			0' 0"		Brown soil	-1 BS	6,6,12
		D	0' 0"	0' 0"						-2 BS	10,10,10
		L	0' 0"	0' 0"						-3 BS	8,8,8
										-4 BS	9,11,11
4	South east corner	W	0' 0"	0' 0"			0' 0"		Brown soil	-1 Bs	6,7,10
		D	0' 0"	0' 0"						-2 Bs	10,10,10
		L	0' 0"	0' 0"						-3 BS	8,8,8
				_						-4 Bs	9,9,9

* Depth of DCP.	or other methods	of determina	the soil	stiffness
,		o		

By: Andrew N Gomez

ECS Southeast, LLC

WO: 85351

^{**} Subgrade elevation reported by any means the contractor provided