

1501 LAKESTONE VILLAGE LN. #103 | FUQUAY-VARINA, NC 27526 ZACH@HAYESSTRUCTURAL.COM | (919) 210-3480 NC FIRM LICENSE NO.: P-2854

Date: June 27, 2025

- To: Tyler Appel Drees Homes 8521 Six Forks Road, Suite 500 Raleigh, NC 27615
- Re: 25-FTG-084 Footing Inspection Lot 70 Tobacco Road 385 Grading Stick Court Angier, NC 27501 Permit No.: SFD2506-0005

Mr. Appel:

At the footing contractor's request, a site visit was made to the above referenced single family residence under construction to inspect the footings prior to concrete placement.

The bottom of the footings was inspected and firm residual sand and sandy clay was encountered at depths ranging from one to three feet below grade. The over-excavated sections where soft soil and/or stumps were removed may have concrete placed at an increased thickness in lieu of washed stone replacement. The soil at the bottom of the footings will provide the minimum required bearing capacity of two thousand pounds per square foot.

Third party inspection revealed the footings for the single family residence were excavated per the approved plans with all concrete depths and step downs set correctly. The 24"x24"x8" footings excavated for the rear porch/deck in lieu of sonotube footings per plan are adequate. The footings are in conformance with Chapter 4 of the 2018 North Carolina Residential Code and are suitable for concrete placement.

Please call me if you have any questions.

Respectfully submitted,

Hayes Structural Consulting & Design, PLLC

Zachary H. Hayes, PE President & Principal Engineer



Digitally signed by Zachary H. Hayes, PE Date: 2025.06.27 08:11:38 -04'00'

## Harnett COUNTY INSPECTIONS DEPARTMENT

**3RD PARTY INSPECTION FORM** 

Record of the Inspection of a **Component or Element** by a NC Licensed Architect or Engineer

Project Information:Residential Single Family Project:YNCode Enforcement Project No.:	Commercial Project: Y N Permit No.: SFD2506-0005
Project Name: Lot 70 Tobacco Road	Owner: IOM Developers Inc
Project Address: 385 Grading Stick Ct. Angier, NC 27501	Suite No.:
Date Inspected: 6/23/2025 Component Inspected: crawl space and rear porch/deck	Contractor Name: Drees Homes footings
Responsible Licensed NC Architect or NC Engineer	
Name: Zachary H. Hayes, PE	
Firm Name: Hayes Structural Consulting & Design, PLLC	
Phone No.: Office N/A	Mobile
Email Address: zach@hayesstructural.com	
Mailing Address: 1501 Lakestone Village Ln. Ste. 103 Fuquay-Varina, NC 27526	

APPLICABLE CODE SECTION: 2018 NCRC

2018 NCBC = 2018 NC Building Code; 2018 NCRC = 2018 NC Residential Code

Describe Element/Component/Type of Inspection: \*


Inspection of footings prior to concrete placement to verify excavation per approved plans and in conformance with 2018 NCRC. See sealed letter for additional information.

## \*(subgrade form/letter may also be required) Attestation/Signature:

By signing below, I certify that the component and/or element of the building as identified on this form has been inspected by me or someone under my direct supervision per subsection (b2) of NC G.S. 153A-352 and is in compliance with the Code or other proposal of the architect or engineer for the project. This inspection is in compliance with all of the requirements of the above referenced Code. Attach any additional documents if needed.



Digitally signed by Zachary H. Hayes, PE Date: 2025.06.27 08:11:48 -04'00'



LICENSED ARCHITECT OR ENGINEER

Inspection Department disclaimer:

Upon the receipt of a signed written document as required under subsection (a) of Article 160A-413.5., Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.