

Quality Assurance Policy

The following Quality Assurance Policy is comprised of a list of guidelines and procedures to expedite customer service requirements in the field. Chief's objective is to produce a first-class product and back it up with the best customer service in the industry.

The Quality Assurance Policy has been developed over the last fifty years and is based on handling customer service in the field. These guidelines will simplify the communication process and expedite any special requirements needed to make your project run as smooth as possible.

Common Industry Practices:

The correction of minor misfits by the use of drift pins to draw the components into line, shimming, moderate amounts of reaming, chipping and cutting, and the replacement of minor shortages of material are a normal part of erection and are not subject to claim.

Chief will not pay claims unless the following claim and authorization procedure is strictly followed by the Builder, or if the correction work is started prior to receipt by Builder of Chief's written "Authorization of Corrective Work". If erection is not by the Builder, the Erector is responsible for providing the Builder with the information necessary to make the claim to Chief as provided below.

Chief is not responsible for any claim resulting from the use of any drawings or literature not specifically released for the components purchased for the project.

Chief is not responsible for any claim resulting from the use by the Erector of any improper material or material containing defects that can be detected by visual inspection. Claims for disassembling such improper or defective material and costs of erecting replacement material are not allowed.

Before you contact Chief:

Please have the following information ready before you call, or provided in an e-mail.

- 1. Chief's order number for your project. This information is available from the drawings or the Shipping Papers.
- 2. Page numbers and detail callouts from the drawings.
- 3. Part marks.
- 4. Line numbers
- 5. Contact Information (Name, Company, return Phone Number and e-mail address):

Questions? Our Customer Service team is here to help! Contact us at 308-389-7289

You can also contact us via e-mail at cs@chiefind.com or use the QR code to start an e-mail.

> Brett Nellson Natalie Jansen Lyle Miller



Shortage and Damage Claims

Chief personnel checks off all components on the order prior to shipment. However, it is imperative that the Builder checks each shipment against the Shipment Delivery Note to ensure that the shipment is complete and no damage has occurred. A Shipment Delivery Note and Bill of Lading will be provided with each load.

A full set of Shipping Papers, Erection Drawings, CHIEF BUILDINGS DETAILS GUIDE, Safety Data Sheets (SDSs) and other important documents that will aid you in erecting your project are located in a Resale Box that says "DOCUMENTS"

Checking the Shipment Delivery Note:

The Shipment Delivery Note will contain the contents of each load delivered to the jobsite. Each individual item or bundle should be checked against the Shipment Delivery Note. Each bundle will have a packing list or bundle tag that lists the mark numbers, quantities and weight of the bundle. The packing list should remain with each bundle to identify individual pieces.

- Columns, rafters, posts, beams and other structural members are individually marked.
- Angle flange braces are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the size and length of the angle along with the bolt-up standard for that piece
- Sag angles are individually marked and bundled with a packing list. If there is a bundle of the all the same mark number, only the top angles are marked and common piece marks are color coded on one end. The part description on the Shipping Papers contains the angle size and length in inches.
- Cable and Rod bracing are individually marked (CB) and bundled with a packing list. The part description on the Shipping Papers contains the cable or rod diameter and length in inches.
- Girts and purlins are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the member size and length in inches.
- Panel is only identified with a packing list. The piece mark on the packing list includes the length of the panels in inches. The part description on the Shipping Papers contains the color and panel type - "CS" or "AP".
- Bolting clips are individually marked and packaged in boxes with a packing list. Standard bolting clips can also be identified with dimensioned drawings found in the "Building Components" section of the CHIEF BUILDINGS DETAILS GUIDE. Special plates will have a part drawing included with the erection drawings.
- Trims are individually marked and packaged in boxes with a packing list. Standard Trims can also be identified with dimensioned drawings found in the "Building Components" section of the CHIEF BUILDINGS DETAILS GUIDE. Special Trims will with have a part drawing included with the erection drawings. The part description on the Shipping Papers contains the length and colors of trim pieces.
- Bolts, nuts, screws, mastics and other miscellaneous items are packaged in resale boxes. A packing list is attached to each box that describes the contents.

Shortage and Damage Claims (Continued)

Missing or Damaged Parts:

Any missing or damaged items are to be noted on the carrier's Bill of Lading. Chief is to be notified immediately.

Concealed shortages must be reported to Chief during the following period dating from receipt of the first load: Four load job = 5 weeks One load job = 2 weeks Seven or more load job = 8 weeks Two load job = 3 weeks Five load job = 6 weeks Three load job = 4 weeks Six load job = 7 weeks

Chief's responsibility for shortages expires at the end of these notification periods.

Replacement Shipment

Maximum effort will be made by Chief to ship replacement components as quickly as possible. Chief will attempt to ship standard components fabricated in its building plants within 48 hours and stock items will be ready to ship in 24 hours.

When a shortage is determined, the Builder needs to notify Chief's Customer Service Department of the issue. Chief's Order Number and complete information describing the parts required must be conveyed at this time.

Chief will act immediately to get the parts to the Builder and responsibility for the problem will be determined later.

After the problem has been corrected, Chief will determine where the responsibility lies. If it is Chief's error, Chief will provide the replacement material at no cost. Otherwise, Chief will invoice accordingly.

Transit Damage:

Nominal damage can occur during transit. Chief supplies touch-up paint for such cases. However, if excessive damage occurs, the following procedure will be observed:

Material damage (transit or otherwise) should be noted on the carrier's Bill Of Lading. Failure to note the damage on the Bill Of Lading will result in the Builder having to file the freight claim and Chief may charge the Builder for the replacement material.

White Rust:

All panels shipped from Chief's building plants are in good condition.

Chief bundles and/or boxes of components are only for protection during transit. This packaging is not intended for protection during storage.

Panels must be stored so air can circulate freely. Trapped moisture may cause discoloration or white rust. Refer to the "Unloading Procedures" in the General Information section of the CHIEF BUILDINGS DETAILS GUIDE.

Primer:

Chief's shop primer is a rust inhibiting gray modified acrylic primer. This primer is intended to protect the steel only for short periods of exposure to ordinary atmospheric conditions. In addition, shop primer does not provide the uniformity of appearance, or the durability of a field applied finish coat of paint over a shop primer.

The Builder must ensure that the primed material is stored in such a manner that water, snow, ice and other debris are not allowed to pond in the members. If primed material is to be top coated with other paint, compatibility tests must be performed by the Builder to ensure acceptable results. These compatibility tests should cover a cross-section of members (clips, angles, purlins, girts, columns, rafters, beams, flange braces, etc.) as different primers may be used on different members.

Ice and snow melt chemicals that DOTs use are extremely corrosive to the steel and should be cleaned off at the earliest convenience.

Panel Bundles:

Chief's standing seam panels will be sent at a maximum length of 52' unless otherwise directed. Any bundles over 30' in length MUST be unloaded with a spreader bar. Additional handling and storage recommendations are included in the erection manuals.

Authorization for Returning Merchandise

The authorization must be obtained from Chief's Customer Service Department before merchandise may be returned for credit. Returned merchandise shall be limited to resale type items (i.e. fasteners, closures, etc.) at Chief's sole discretion. Chief retains the prerogative to allow or disallow the return of merchandise.

Builder must contact Chief's Customer Service Department with a description of the merchandise and the reason for their request.

When authorization has been granted, an authorization form will be sent to the Builder along with a pre-numbered tag to attach to the merchandise being returned. A 15% re-stock charge may be assessed on all merchandise which is authorized to be returned.

Special Order Merchandise:

Special merchandise ordered, such as special doors, windows, vents, fasteners, etc., may not be returned for credit.

Replacement Items:

All merchandise shipped will be invoiced to the Builder. This includes parts sent to replace merchandise which has been authorized for return to Chief.

Credit will be issued to the Builder's account when the returned merchandise has been accepted by Chief. Chief may refuse to credit your account if the returned merchandise is not in good condition.

Field Modifications

Notification of Field Problems:

The initial claim must be made promptly by either written or verbal notification to Chief's Customer Service Department. Any verbal notification must be followed up in writing within 7 days. The initial claim must include:

- 1. Description of nature and the extent of the errors, including quantities.
- 2. Description of nature and the extent of proposed corrective work, including estimated man-hours and costs.
- 3. Material to be purchased from other than Chief, including estimated quantities and costs.
- 4. Maximum total cost of proposed corrective work and material to be purchased from other than Chief.

If necessary, Chief may request pictures, field measurements, or other information that will aid in helping to solve the problem.

Authorization MUST be obtained from Chief's Customer Service Department in writing before field modification is made. Authorization identifies the problem and allows Chief to participate in arriving at a solution, it does not assign fault or liability.

Chief cannot be responsible for structures which have been modified without specific authorization. Any such action may void warranties.

Backcharge Procedure:

All backcharges must be submitted within 14 (fourteen) days after completion of the corrective work for which prior approved authorization has been given. Failure to submit the backcharge within this time limit will negate Chief's obligation to pay said charges.

Information Required for Submitting the Final Claim:


- 1. Chief's Order Number.
- 2. Actual man-hours by date of direct labor use on corrective work and hourly rates of pay.
- 3. Cost of material (not minor supplies) authorized by Chief to be purchased from other than Chief, including copies of paid invoices.
- 4. Total actual direct cost of corrective work (sum of 2 and 3).

The final claim shall be signed and certified true and correct by the Builder. Final claims are paid to the Builder in an amount of the lesser of:

- Cost set forth in the initial report and subsequent "Authorization for Field Modification",
- The total actual direct cost of corrective work.
- 5. The cost of equipment (rental or depreciation), small tools, supervision, overhead and profit are not subject to claim. This includes crane and lift charges

Looking For Jobsite Resources?

Dave's Toolbox



Snap QR code above

use web address below

FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

https://secure.chiefind.com/mychief/

Username: information@chiefind.com Password: gbr2021

Drawing	QUALITY ASSURANCE POLICY
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526

Project Name New Office/Warehouse

BUILDINGS


04-16-21


11-05-20


RELEASED

SUPERSEDES


DRAWN	CHECK	ORDER NO.
DAR	XXX	B3020492
5/19/2021	xx/xx/xx	D3020492







PANEL TO STEEL



1/4 - 14 X 7/8" **TAMPERPROOF**

- TRIM TO TRIM
- TRIM TO PANEL PANEL TO PANEL

 PANEL TO STEEL GREATER THAN 12 GAGE TRIM TO STEEL GREATER THAN 12 GAGE

MVF / MVP UTILITY CLIP TO WOOD

• PARAPET CAP CLEAT TO WOOD

RAKE AND CORNER ANGLE TO WOOD

 (\diamond)

TAMPERPROOF TORX

#30 TRUSS HEAD

CARBON STEEL

#12 - 24 X 1 1/2"

TORX DRIVE

ZINC PLATED PANCAKE

HEAD #2 SQUARE DRIVE

#12 - 8 X 2" XG

PANCAKE HEAD

MVF / MVP CLIP ALTERNATE FASTENER TO WOOD



#12 - 8 X 1" XG PANCAKE HEAD

- MVF / MVP UTILITY CLIP TO WOOD
- MVF / MVP CLIP ALTERNATE FASTENER TO WOOD
- RAKE AND CORNER ANGLE TO WOOD • PARAPET CAP CLEAT TO WOOD
- -3/8" HEX ZINC ALLOY **HEAD W/EPDM TUBULAR WASHER**



- STANDING SEAM ROOF AT EAVE TO WOOD
- CS ROOF TO WOOD
- TRIM ON ROOF TO WOOD

- #14 X 1 1/2" TYPE A MILLED POINT
- STANDING SEAM ROOF CLIP TO WOOD
- PANEL TO WOOD
- TRIM TO WOOD

NOTE: THE DETAILS ON THIS PAGE OVERRIDE DETAILS IN THE **ERECTION MANUALS.**

04-16-21 RELEASED 09-28-20 SUPERSEDES

5/16" HEX CARBON

STEEL PAINTED HEAD

WITH SEALING WASHER

BOLT TIGHTENING INFORMATION

Snug Tight

- 1. Snug Tightened Joints are used. Tightening of bolts shall be in accordance with the "SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH STRENGTH BOLTS" latest edition published by Research Council on Structural Connections (RCSC).
 - a. All bolt holes shall be aligned to permit insertion of the bolts without undue damage to the threads. b. Bolts shall be placed in all holes and nuts threaded to complete the assembly.
 - c. Compacting the joint to the snug-tight condition shall progress systematically from the most rigid part of the joint. Snug tight is the condition that exists when all of the plies in a connection have been pulled into firm contact by the bolts in the joint and all of the bolts in the joint have been tightened sufficiently to prevent the removal of the nuts without the use of a wrench.
 - i.The snug tightened condition is typically achieved with a few impacts of an impact wrench or the full effort of a worker on an ordinary spud wrench. More than one cycle through the bolt pattern may be required to achieve the snug tightened joint.
- 2. Special Inspection Inspection that installation achieved snug tightened condition is after bolt installation. Unless local authorities require otherwise, inspection before or during bolt installation/tightening is not required.
- 3. Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.

FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
4	named nor Chief Buildings is acting as The Engineer of
3	Record. The Engineer named and Chief Buildings responsibility is limited to the
2	structural performance of the pre-engineered components designed by Chief Buildings.
	Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21


Drawing	FASTENER ID & BOLT TIGHTENING INFO
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
D : (N)	NI and Office AMenale and


|Project Name | New Office / Warehouse




		110use	ice/vvale
G3	ORDER NO.	CHECK	DRAWN
	B3020492	XXX	DAR
$\sqrt{G4}$	03020492	xx/xx/xx	5/19/2021

ROOF SLOPE 1:12 MAX - PURLIN COLLATERAL LOADS (see Building Design Criteria): - PURLIN PURLIN WITHOUT BEVEL WASHER Chief Buildings neither assumes nor accepts any responsibility for the design of hangers, bracing of suspended members, transverse support members, nor connections to roof purlins to support collateral ROD HANGER TO BE BENT 1/4" STRUCTURAL SCREW TO VERTICAL AFTER loads. It is the responsibility of the Buyer/Contractor and/or End Owner to have this design performed OR 1/4"Ø MAX HOLE 3/4" 1/2" by a registered design professional. All loads suspended from purlins shall have the load introduced INSTALLATION. 3/4" FOR ALT. FASTENER MAX through the web and not the flange of the purlin other than what is shown on this page. (BY OTHERS) NUT WASHER **ANGLE** SAMMYS ® SELF TYPE I CONNECTION NOTE: (BY OTHERS) -DRILLING FASTENER 1/4" DIAMETER MAX Lightweight loads may be hung from the bottom flange of the purlin ONLY as shown at right within the following 9/32"Ø HOLE 1/4"Ø ROD (BY OTHERS) limitations: (FIELD DRILL) MAX HANGING 1. Individual point loads cannot exceed 30#. LOAD 2. Attachment points cannot be closer than 12" c-c along an individual purlin. 30# MAXIMUM 3. The total number of 30# loads cannot exceed (0.2 x bay length in feet). See note 4 for further limitations. 30# MAXIMUM 30# MAXIMUM 4. More points can be attached to a purlin if the individual loads are less than 30#, but in no case shall the total load HANGER DETAIL AT PURLINS HANGER DETAIL AT PURLINS HANGER DETAIL AT PURLINS hung on a purlin exceed the collateral load times the purlin spacing (ft.) times one-half the purlin span (ft.). Point of SAMMYS® CONNECTION **NUT/WASHER CONNECTION** CONNECTION attachment must be within 3/4" of the purlin web. 5. The hole diameter shall not exceed what is shown. TYPE I TYPE I TYPE I **TYPE II CONNECTION NOTE:** - PURLIN PURLIN ROOF SLOPE 1:12 MAX **ROD HANGER TO BE BENT** - PURLIN WITHOUT BEVEL WASHER TO VERTICAL AFTER For loads exceeding the limits of Type I connections, utilize one of the Type II methods shown at right or a similar INSTALLATION. method provided by the Registered Design Professional. All loads suspended from purlins shall have the load ROD HANGER TO BE BENT introduced through the web and not the flange of the purlin other than what are shown on this page. Hangers cannot be TO VERTICAL AFTER supported from the lip at the edge of the flange. SAMMYS® INSTALLATION. **ANGLE** (2) STRUCTURAL (BY OTHERS) (BY OTHERS) NUT STRUCTURAL FASTENER **FASTENERS** (BY OTHERS) 3/8"Ø ROD (BY OTHERS) WASHER - SAMMYS® MAX COLD FORMED (BY OTHERS) ANGLE (BY OTHERS) **WASHER** 2 x 2 x 3/16 (MIN) 3/4" MIN LOCK NUT 9/32"Ø HOLE - 1/4"Ø ROD 3/4" (FIELD DRILL) HANGER DETAIL AT PURLINS HANGER DETAIL AT PURLINS HANGER DETAIL AT PURLINS SAMMYS® CONNECTION SAMMYS® CONNECTION **NUT/WASHER CONNECTION** TYPE II TYPE II TYPE II STRUTS AND CONNECTIONS DO NOT ATTACH ANGLES TO PURLIN -**ARE NOT BY** PURLIN FLANGES. PURLIN CHIEF BUILDINGS -PURLIN 7 **PURLIN** HANGER CONNECTION MUST BE THROUGH THE WEB SAMMYS X-PRESS® SWIVEL HANGER HANGER AND CONNECTION (2) STRUCTURAL FASTENERS **MAXIMUM** 2 x 2 ANGLE (BY OTHERS) (TYP) TO PURLIN ARE NOT BY (BY OTHERS) -**REACTION** (BY OTHERS) CHIEF BUILDINGS AT PURLIN MAXIMUM . MAXIMUM INDIVIDUAL HANGER AND CONNEC-REACTION 3 x3 ANGLE **POINT LOAD** TION TO STRUTS ARE NOT AT PURLIN (BY OTHERS) -BY CHIEF BUILDINGS HANGER FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY HANGER DETAIL HANGER DETAIL AT HANGER DETAIL AT PURLINS HANGER DETAIL AT PURLINS INDIVIDUAL ZEE PURLIN **BETWEEN ZEE PURLINS SWIVEL CONNECTION** ANGLE ATTACHMENT TYPE II TYPE II TYPE II TYPE II **REVISIONS** Notwithstanding the adjacent Drawing COLLATERAL LOADING AND ATTACHMENTS NOTE: seal, neither the Engineer named nor Chief Buildings is Buyer CHIEF BUILDINGS IS NOT RESPONSIBLE FOR Powermaster Electric, Inc. 4 acting as The Engineer of THE DESIGN OR ADEQUACY OF THE ROD OR PowerMaster Electric Record. The Engineer Customer Fuquay-Varina, NC 27526 named and Chief Buildings ANGLE AND ITS ATTACHMENTS. responsibility is limited to the Project Name New Office/Warehouse structural performance of the ORDER NO. G4 pre-engineered components CHECK CHIEF designed by Chief Buildings. 09-28-20 RELEASED DAR XXX Chief Buildings B3020492 BUILDINGS 05 20 21 PO Box 2078, Grand Island, NE 68802-2078 10-24-19 SUPERSEDES 5/19/2021 xx/xx/xx(308) 389-7289 cs@chiefind.com










- 1 HILTI KWIK BOLT®, RAMSET TRUBOLT®, POWERS
- POWERSTUD®, OR EQUAL
 ② CFS TAPCON®, HILTI KWIK-CON II®, POWERS WEDGE-BOLT®, OR EQUAL
- (3) POWERS ZAMAC HAMMER SCREW®, HILTI METAL HIT ANCHOR®,
- OR EQUAL 4 POWERS BALLISTIC POINT PIN, RAMSET 1500/1600 SERIES, HILTI UNIVERSAL NAIL OR EQUAL
 - FASTENER SPACING CHART

REFERENCE NOTES:

1. ACTUAL BASE PLATE DIMENSIONS MAY BE SMALLER THAN BASE PLATE DIMENSIONS SHOWN.







TO BE **USED FOR** CONSTRUCTION

BASE MEMBER DETAILS

CONTRACTOR IS RESPONSIBLE FOR ANCHORING BASE MEMBER TO CONCRETE.

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	4	named nor Chief Buildings is acting as The Engineer of
	3	Record. The Engineer named and Chief Buildings responsibility is limited to the
2:46pm	2	structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	ANCHOR ROD
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526

Project Name New Office/Warehouse

ojoot Hairio How Or		110400		
	DRAWN	CHECK	ORDER NO.	A2 /
THIEF	DAR	ME	B3020492	
UILDINGS /	5/19/21	5/20/21	D3020492	A3

1. Column footings and piers must be designed to withstand horizontal and vertical reactions as shown on the anchor rod plan. chief buildings is not responsible for design of concrete foundation. chief buildings recommends that the services of a qualified engineer be obtained by the contractor / builder to design the foundations for the indicated reactions.

2. Reactions are given in kips. (1 kip = 1000 lbs.) moments, if any, are given in kip-ft.

3. Anchor rod design is based on shear, tension, and combined tension and shear. Chief Buildings is not responsible for anchor rod size recommendations when anchor rod configuration places the rods in a bending mode. when the column base plate bears on grout, the contractor / builder or foundation engineer shall investigate bending in the anchor rods and provide a shear key for the column base to the pier when the anchor rods are not adequate in bending about the pier.

North Carolina Building Code 2018 **Building Code**

IBC Risk Category II - Standard Buildings 20 psf Roof Live Load Tributary Area Reduction Allowed Yes Collateral Load 5 psf Ground Snow Load (Pg) 15 psf Exposure Factor (Ce) 1.0 Thermal Factor (Ct) 1.0 Importance Factor (I) 1.00 Flat Roof Snow Load (Pf) 10.50 psf Minimum Roof Snow Load (Pm)

Drift Surcharge Load, Pd and Snow Drift Width, w

Building Enclosure Ultimate Design Wind Speed (Vult) Nominal Design Wind Speed (Vasd) **Exposure Category**

Wind Pressure (q) Seismic Spectral Response Short Periods (Ss)

17.00% Spectral Response 1 s Period (S1) Seismic Importance Factor Seismic Design Category Site Class

Seismic Resisting System Longitudinal Direction

Lateral Direction Seismic Response Coefficient (Cs) 0.060 Spectral Response Parameter Short Period 0.181

(SDS) Spectral Response Parameter 1 s Period (SD1)

Analysis Procedure: Base Shear Other Loads:

15 psf - Not used with drift, sliding, unbalanced, or partial loads.

None

Closed 116 mph (GCpi ± 0.18)

90 mph С 27.3 psf

8.20% D

> Steel System (R=3.00) Steel System (R=3.00)

0.131

ELF 6.46 kips None

ENDWALL COLUMN: BASIC COLUMN REACTIONS (k)

Wind Wind Wind Wind Wind Wind Frm Col Collat Left1 Right1 Left2 Right2 Press Suct Long1 Dead Live Snow Vert Vert Vert Vert Vert Vert Vert Horz Horz Line Vert 0.7 3.5 0.0 0.0 -4.9 1.0 1.9 -3.1 -1.6 -3.2 7.2 -7.0 7.7 1.8 3.8 -12.4 -7.3 -8.9 -3.7 -12.3 1.8 -6.4 1.6 6.3 3.3 -7.0 -7.6 8.4 -6.2 -7.1 -9.8 -4.4 **-**9.0 1.6 1.5 5.7 G 1.5 3.0 -5.8 -9.7 -2.8 -6.8 -5.1 5.6 -5.6 -10.2 0.7 0.3 1.0 -3.0 -1.1 -2.3 0.0 0.0 -1.5

E1UNB SL R-Frm Col Left Right -MIN SNOW--E1UNB SL L-Vert Vert Line Line Vert Horz Vert Horz Horz 2.7 2.0 0.0 0.5 0.0 0.1 0.0 0.0 -0.1 0.0 5.4 0.0 4.9 0.0 1.0 0.0 0.0 0.0 4.7 0.0 2.2 0.0 -0.1 4.9 0.0 0.0 0.0 G 0.0 4.3 0.0 1.0 3.2 0.0 0.0 1.4

Frm Line	Col Line	Dead Vert	Collat Vert	Live Vert	Snow Vert	Wind Horz	d_Left1 z Vert	Wind Horz	_Right1 Vert	Wind Horz	I_Left2 Vert	Wind Horz	I_Right2 Vert	Wind Press Horz
6	Н	0.9	0.6	2.9	1.6	0.0	-5.4	0.0	-3.6	0.0	-3.9	0.0	-2.0	0.0
6	F	1.7	1.7	6.1	3.5	-3.2	-16.1	0.0	-1.3	-3.2	-12.8	0.0	2.1	-6.1
6	D	1.5	1.3	4.9	2.8	0.0	-1.2	3.2	-11.4	0.0	0.6	3.2	-9.6	-6.7
6	В	1.7	1.7	6.1	3.5	0.0	-6.7	0.0	-11.3	0.0	-3.3	0.0	-7.9	-6.1
6	Α	0.9	0.6	2.9	1.6	0.0	-3.6	0.0	-5.4	0.0	-2.0	0.0	-3.9	0.0


E2UNB SL L-Col Wind Long1 Wind Long2 Seis Right Line Line Horz Horz Horz Horz Vert Horz Horz Vert Horz -4.7 0.0 -2.9 0.0 0.0 0.0 0.0 0.0 2.3 0.0 1.5 0.0 0.0 -9.2 -8.3 0.0 1.2 0.0 4.9 0.0 4.2 -1.4 -0.7 -1.1 0.0 0.0 7.4 1.4 -7.5 0.0 -3.1 0.0 1.1 8.0 -1.3 3.9 3.5 D 0.0 -6.2 0.0 -11.5 0.0 0.0 0.0 0.0 0.0 4.9 0.0 0.7 6.8 0.0 0.5 0.0 0.0 -4.7 0.0 0.0 0.0 0.0 2.3 0.0 -2.9 0.0


E2PAT LL 1-E2PAT LL 3-E2PAT LL 5-Vert Horz Vert Vert Horz Horz Horz 0.0 0.0 0.0 0.0 0.0 -0.3 0.5 2.3 0.0 -0.2 2.6 -0.3 0.0 3.2 3.0 0.7 6.5 0.0 2.4 0.0 0.0 3.5 2.4 6.1 0.0 2.4 0.0 2.4 0.0 2.4 D 0.0 0.0 6.5 0.0 3.0 0.0 3.2 0.0 4.2 0.0 -0.3 0.0 2.4 0.0 A 0.0 1.5 0.0 0.0 0.0 -0.2 0.0 2.3 0.0 -0.3 0.0 2.6

ENDWALL COLUMN: MAXIMUM REACTIONS

Frm	Col	Load	—— Col Hmax	umn_Rea	ctions(k Load) Hmin	V
Line	Line	ld - —	Н	V Vmax	ld - —	H ———	V Vmin
1	Α	2 1	0.0 0.0	-2.9 5.3	2	0.0	-2.9
1	С	6 1	4.6 0.0	-6.4 10.8	7 6	-4.2 4.6	-6.3 -6.4
1	Е	8 1	5.0 0.0	-4.9 9.5	9 8	-4.5 5.0	-4.4 -4.9
1	G	10 1	3.4 0.0	-5.2 8.7	9 10	-3.0 3.4	-5.2 -5.2
1	Н	3 1	0.0 0.0	-1.4 2.9	3	0.0	-1.4
6	Н	2 1	0.0 0.0	-2.7 4.5	2	0.0	- 2.7
6	F	6 11	4.1 0.0	-8.7 9.8	7 6	-3.7 4.1	-4.5 -8.7
6	D	8 12	4.5 0.0	-6.0 8.9	7 8	-4.0 4.5	-3.6 -6.0
6	В	10 13	4.1 0.0	-5.9 9.8	9 10	-3.7 4.1	-5.9 -5.9
6	Α	3 1	0.0 0.0	-2.7 4.5	3	0.0	-2.7

WIND BENT REACTIONS





RIGID	FRAMI	Ξ:	MAXIMU	IM REACT	IONS			
Frm Line	Col Line	Load Id —	—— Co Hmax H	lumn_Read V Vmax	ctions(k Load Id) Hmin H	V Vmin	
2*	Α	5	12.8	24.6	2 4	-8.4 -1.2	-12.3 -15.9	
2*	Н	3 5	8.4 -12.8	-12.3 24.6	5 3	-12.8 8.4	24.6 -12.3	
2*	Frame lir	nes:	2 3 4	5				

Frame	Column	Dea	ad	Collat	eral-	Live)	Snc)W	Wind	Left1-	-Wind	Right1-
Line	Line	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	_ Vert	Horiz [–]	Vert
2*	Α	2.1	4.6	2.7	4.9	6.3	12.5	5.6	10.6	-16.1	-25.0	-2.3	-15.2
2*	Н	-2.1	4.6	-2.7	4.9	-6.3	12.5	-5.6	10.6	2.3	-15.2	16.1	-25.0
Frame	Column	Wind	Left2-	-Wind	Right2-	Wind	Long1-	Wind	Long2-	-Seism	ic Left	Seismi	c_Right
Line	Line	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	_ Vert	Horiz	_ Vert
2*	Α	-14.0	-15.6	-0.2	-5.8	-4.1	-31.0	-5.5	-27.7	-1.0	-0.6	1.0	0.6
2*	Н	0.2	-5.8	14.0	-15.6	5.5	-16.9	4.1	-20.3	-1.0	0.6	1.0	-0.6
Frame	Column	-Seismi	c_Long	-MIN S	SNOW	F1UNB	SL L-	F1UNB	SL R-				
Line	Line	Horiz	Vert	Horiz	Vert	Horiz	_ Vert	Horiz	_ Vert				
2*	Α	0.0	-3.0	8.0	15.1	5.1	10.8	5.1	6.3				
2*	Н	0.0	0.0	-8.0	15.1	-5.1	6.3	-5.1	10.8				

2* Frame lines: 2 3 4 5 **CONTROLLING LOAD CASES**

Wind

Long2

Vert

- 1 Dead+Collateral+Live 2 0.6Dead+0.6Wind Left1 3 0.6Dead+0.6Wind Right1 4 0.6Dead+0.6Wind Long1L
- 5 Dead+Collateral+MIN ŠNOW 6 0.6Dead+0.6Wind Left1+0.6Wind Suction 0.6Dead+0.6Wind Pressure+0.6Wind Long1L 8 0.6Dead+0.6Wind_Right1+0.6Wind_Suction
- 9 0.6Dead+0.6Wind_Right 1+0.6Wind_Suction 9 0.6Dead+0.6Wind_Pressure+0.6Wind_Long2L 10 0.6Dead+0.6Wind_Suction+0.6Wind_Long2L 11 Dead+Collateral+E2PAT_LL_1 12 Dead+Collateral+E2PAT_LL_2 13 Dead+Collateral+E2PAT_LL_3

BUILDING BRACING REACTIONS

Loc	all — Line	Col Line		Reacti Vind — Vert	ions(k) - —Se Horz	ismic — Vert	Panel_ (lb/ Wind	Shear ft) Seis	Note
L_EW F_SW R_EW B_SW	1 H 6 A	2,3 F,D 4,3	3.2 11.6	4.8 10.8	0.8 3.2	1.1 3.0			(i) (a)
	(a)Wind bent in bay (i)Bracing in roof to rigid frame								

TO BE **USED FOR CONSTRUCTION**

		REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
			named nor Chief Buildings is
	44		acting as The Engineer of Record. The Engineer
	3		named and Chief Buildings
			responsibility is limited to the structural performance of the
2:46pm	2		pre-engineered components designed by Chief Buildings.
5/19/21	1		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	ANCHOR ROD
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
Project Name	New Office/Warehouse




value inew Office/wateriouse								
	DRAWN	CHECK	ORDER NO.	A3				
	DAR	ME	B3020492] /				
NGS /	5/19/21	5/20/21	D3UZU49Z	A:				

IN IDEDENIE DE LE LIEUTE DE				Ţ	
INDEPENDENT MEZZANINE					
Mezzanine loading information:					
The building provided by Chief Buildings does not include					
structural support for the mezzanine, which is furnished by others.					
Chief Buildings neither assumes nor accepts <u>any</u> responsibility for the design of the mezzanine. The					
mezzanine must be designed to resist all vertical and lateral					
loads without relying on the building provided by Chief Buildings for any support. It is the responsibility of the					
Buyer/Contractor and/or End Owner to have the mezzanine design performed by a registered design professional.					
design performed by a registered design professional.					
					FINAL DESIGN DRAWINGS
					FOR PERMIT USE ONLY
	REVISIONS	Notwithstanding the adjacent	887c09	 Drawing	PROJECT NOTES
	_	seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of	WAY CARON	Buyer	PROJECT NOTES Powermaster Electric, Inc
	4	Record. The Engineer	De Star Star	Customer	Powermaster Electric, inc PowerMaster Electric Fuquay-Varina, NC 27526
		named and Chief Buildings responsibility is limited to the	8 \ / S		Fuquay-Varina, NC 27526 e New Office/Warehouse
	2	structural performance of the pre-engineered components designed by Chief Buildings.	William William		DDAMN CHECK ODDED NO N11
	A		05 20 21	CHIE BUILDINGS	DAR XXX B3020492
		Chief Buildings, P.O. Box 2078, Grand Island, NE 68802-2078	05 20 21	1144	5/19/21 xx/xx/xx D3020432 N1

SPLICE BOLT TABLE						
	Qty	. .		_		
Mark	Top	Bot	Int	Type	Dia	Length
SP-1	4	4	0	A325	1"	3 1/4"
SP-2	4	4	0	A325	5/8"	2"

	FLANGE BRACE TABLE FRAME LINE 2 3 4 5						
∇ ID	# SIDES	MARK	BRACE DIST.	DETAIL	CLIP		
1	1	FB4	2'-0"	1-4	XSST1		
2	1	FB6	2'-0"	1-4	XSST1		
3	1	FB9	3'-0"	1-8	XFBP8		
4	1	FB7	2'-0"	1-4	XSST1		
5	1	FB5	2'-0"	1-4	XSST1		
6	1	FB3	1'-0"	1-4	XSST1		
7	1	FB8	3'-0"	1-8	XFBP8		



REFERENCE NOTES:

- 1. Snug Tight: Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information.
- 2. Storage: Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- 3. <u>Bolt and Nut Specifications:</u> Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A563 Grade C, D, or DH nut specifications. Substitution of mild steel bolts or nuts is not allowed and any field substitution will void the design warranty.
- 4. <u>Eave Height:</u> Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, eave height dimension and top girt space dimension may be to the intersection of the top of the purlins. Refer to the eave details for more information.

		Notwithstanding the adjacent seal, neither the Engineer
		named nor Chief Buildings is acting as The Engineer of
		Record. The Engineer named and Chief Buildings responsibility is limited to the
2:47pm		structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21	1/1)	Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	CROSS SECTION
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
	N


Project Name New Office/Warehouse



– .	nee, vane	110400		
7	DRAWN	CHECK	ORDER NO.	CS1 /
1	DAR	XXX	B3020492	
	5/19/21	xx/xx/xx	D3UZU49Z	CS2

FOR PERMIT USE ONLY

SPLICE BOLTS					
Splice	Qua		B	olt	
Mark	Top/	Bot	Type	Dia	Length
SP- 1	4	4	A325	5/8"	2"



FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

REFERENCE NOTES:

- 1. Snug Tight: Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information.
- 2. Storage: Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- 3. <u>Bolt and Nut Specifications:</u> Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A563 Grade C, D, or DH nut specifications. Substitution of mild steel bolts or nuts is not allowed and any field substitution will void the design warranty.
- 4. <u>Eave Height:</u> Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, eave height dimension and top girt space dimension may be to the intersection of the top of the purlins. Refer to the eave details for more information.

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	4	named nor Chief Buildings is acting as The Engineer of
	3	Record. The Engineer named and Chief Buildings responsibility is limited to the
2:47 pm	2	structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com




05 20 21


Drawing	CROSS SECTION
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
	1


Project Name New Office/Warehouse



<u> </u>		110400		
7	DRAWN	CHECK	ORDER NO.	CS2 /
1	DAR	XXX	B3020492	
	5/19/21	xx/xx/xx	D3020492	CS2







TRIM TABLE ROOF PLAN |COLOR | LENGTH PART EF6B RB RB RB RB RB RB RB RB 146" 12 EF6A 206" 201" EGM26C 74" 206" EGM26A 12 13/16" 146" **GSMA** EEFA6B 206" EEFA6A ECRM26 RB 74" RB 146" PA 206" 12 13 14 JTS6B 12 12 JTS6A SCT6A

PANEL TABLE ROOF PLAN QUAN MARK 126 RS-1 LENGTH 511" 21 1/2" SF-4

FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

Roof Panel system is based on the following 1) MSC High system (Clip offset = 1 3/8"; Bottom of roof panel to top of purlin)

- 2) A clip MUST be installed on ALL purlins unless noted otherwise.
- 3) (2) 1/4-14 x 1" fasteners per clip unless otherwise noted.
- 4) 1" Thermal Spacers

Reference Note:

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
		named nor Chief Buildings is acting as The Engineer of
	A	Record. The Engineer named and Chief Buildings
		responsibility is limited to the
2:50pm		structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	ROOF PANEL
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526

Project Name New Office/Warehouse




	1 10 11 01	nee, vane			
_		DRAWN	CHECK	ORDER NO.	RP1 /
		DAR	XXX	B3020492	
	<i>/</i> /	5/19/21	xx/xx/xx	D3020492	RP1

CONNECTION PLATES
FRAME LINE H

ID QUAN MARK/PART

1 2 XPF2
2 1 XGA24
3 1 XBC87



FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

GIRT DEPTH: 8.00

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
		named nor Chief Buildings is acting as The Engineer of
		Record. The Engineer named and Chief Buildings
	43)	responsibility is limited to the structural performance of the
4:10pm		pre-engineered components designed by Chief Buildings.
/19/21		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com




05 20 21

Drawing	SIDEWALL DRAW	ING	
Buyer	Powermaster Elect	ric, Inc	
Customer	PowerMaster Elect Fuquay-Varina, NC		
Project Name	New Office/Wareho	ouse	
			/

Project Name | New Office/Warehouse | DRAWN | CHECK | ORDER NO. | S1 |

DAR | XXX | BUILDINGS | 5/19/21 | XX/XX/XX | B3020492 | S4



FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY


GIRT DEPTH: 8.00

S2

							O D.E
REVISIONS	Notwithstanding the adjacent seal, neither the Engineer	min CA Day	Drawing	SIDEWAL	L DRAV	VING	
4	named nor Chief Buildings is acting as The Engineer of	THE STONE	Buyer	Powermas	ster Elec	ctric, Inc	
3	Record. The Engineer named and Chief Buildings	033382	Customer	PowerMas Fuquay-V			
	responsibility is limited to the structural performance of the	NEW J. VORINITATION	Project Name	New Offic	e/Wareh	nouse	
mdol.:4 ————————————————————————————————————	pre-engineered components	W.WEJ. VOOD			DRAWN	CHECK	ORDER NO.
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	designed by Chief Buildings. Chief Buildings PO Box 2078, Grand Island, NE 68802-2078	05 20 21	CHIE! BUILDINGS	- /	DAR 5/19/21	xxx xx/xx/xx	B3020492
<i>∞</i> − − −	(308) 389-7289 cs@chiefind.com	03 20 21			0/ 10/21	^^\^\^\	

TRIM TABLE LINE: H					
◇ID	QUAN.	MARK	COLOR	LENGTH	
1	4	BTN6B	RB	146"	
2	3	BTN6A	RB	206"	
3	12	JT6C	RB	90"	
4	12	COT6C	RB	90"	
5	3	HT6C	RB	90"	
6		WFS6B	RB	SCRAP	
7	2	WFS6B	RB	146"	
8	3	WL86B	CG	42"	
9	5	HT6D	RB	52"	
10		JT6C	RB	SCRAP	
11		COT6C	RB	SCRAP	
12	9	DT86A	RB	206"	
13	6	JT6A	RB	206"	
14	6	COT6A	RB	206"	
15	3	HT6A	RB	206"	

PANEL TABLE
FRAME LINE H
QUAN MARK LENGTH
28 SSF-1 288 1/2"
12 SSF-2 119"



SIDEWALL PANEL & TRIM: FRAME LINE H
PANELS: 26 Ga. CS - Parchment

FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

NOTE: Building " 0 ", Column Line " 0 "
(STANDARD GUTTER) (SINGLE DOWNSPOUT DROP)
(0) Downspout drops provided for this wall
Each drop consists of:
(0) 12'-0" Downspout(s) (0) "A" Elbow(s)

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	4	named nor Chief Buildings is acting as The Engineer of Record. The Engineer
	3	named and Chief Buildings responsibility is limited to the
4:12pm		structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21		Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	SIDEWALL DRAWING
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
Dunia at Niasaa	NI and Office AMenale and

Project Name New Office/Warehouse


— — <i>— — —</i>	
CHIEF#	
BUILDINGS /1	

S INGW OI	IICE/ VVal E	110u5C		
	DRAWN	CHECK	ORDER NO.	S3 /
	DAR	XXX	B3020492	
<u> </u>	5/19/21	xx/xx/xx	D3020492	S4

GENERAL NOTES: 1. For opening trim, Refer to General Details Manual.

TRIM TABLE LINE: A				
♦ID	QUAN.	MARK	COLOR	LENGTH
1	7	BTN6A	RB	206"
2		JT6C	RB	SCRAP
3		COT6C	RB	SCRAP
4	4	HT6D	RB	52"
5		WFS6B	RB	SCRAP
6	4	JT6C	RB	90"
7	4	COT6C	RB	90"
8	2	WL86B	CG	42"
9	1	WFS6B	RB	146"

PANEL TABLE			
FRAME LINE A			
QUAN	MARK	LENGTH	
40	SSB-1	288 1/2"	
	FRAME	FRAME LINE A QUAN MARK	



SIDEWALL PANEL & TRIM: FRAME LINE A
PANELS: 26 Ga. CS - Parchment

FINAL DESIGN DRAWINGS FOR PERMIT USE ONLY

NOTE: Building " 0 ", Column Line " 0 "
(STANDARD GUTTER) (SINGLE DOWNSPOUT DROP)
(0) Downspout drops provided for this wall
Each drop consists of:
(0) 12'-0" Downspout(s) (0) "A" Elbow(s)

		Notwithstanding the adjacent seal, neither the Engineer
	r a	named nor Chief Buildings is acting as The Engineer of
	🐧 — — r	Record. The Engineer named and Chief Buildings responsibility is limited to the
4:12pm	1/2	structural performance of the pre-engineered components designed by Chief Buildings.
5/19/21	[/ 1 \	Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



05 20 21

Drawing	SIDEWALL DRAWING
Buyer	Powermaster Electric, Inc
Customer	PowerMaster Electric Fuquay-Varina, NC 27526
Drainet Name	Now Office/Merobouse

Project Name New Office/Warehouse

9,001 1101110 11011 01				
	DRAWN	CHECK	ORDER NO.	S4
HIEF	DAR	XXX	D2020402] /
UILDINGS /	5/19/21	xx/xx/xx	B3020492	S4

GENERAL NOTES:

1. For opening trim, Refer to General Details Manual.

