



# Permit Inspections Harnett County

**Permit Number: BCOM2501-0003**

**Description: 4524 sq. ft. expansion & remodel of Walmart Supercenter**

Applied: **1/8/2025**

Approved: **4/24/2026**

Site Address: **2800 NC 24-87**

Issued: **11/3/2025**

Finalized:

City, State Zip Code: **CAMERON, NC 28326**

Status: **ISSUED**

Applicant: **Atwell Group/Shay Stripling**

Parent Permit:

Owner: **WALMART REAL ESTATE BUSINESS TRUST**

Parent Project:

Contractor: **Newco Construction of America, Inc.**

Details:

**Emailed apps to Shay Stripling to complete.**

**Uploaded what I could into TRAKiT for review. I could not load the link for current drawings. It said it was too large to add, so I send this to Brad to see if he can download it.**

**Spoke to Margie Higgins with Walmart and she is getting me a copy of the plans and application for health and sanitation. She says this is going thru the state, but she will also send to me for them to review. She will send me the building application, the lien agent info today.**

**Processed paperwork for refund of \$250.00 for H & S per Cindy Pierce. Took paperwork to Teresa Byrd since customer paid with a check.**

**032025 Talked to Margie and she will get me the completed building application and also check the total for the building cost and make sure it does not include trades.**

**Margie with MMA Architects forwarded me the completed building application with all info included.**

**I had to email Margie back to get the GC signature. She emailed it back to me.**

**I had to send another email to Margie to update the addresses for mechanical and for plumbing. They are not the same ones shown for the state.**

**Per Jamie, no review is needed for the Dunkin Donuts inside the store.**

### LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			GREASE TRAP	Steven Gazlay		
Notes:						
			HOOD SYSTEM	Steven Gazlay		
Notes:						
			INSULATION	Steven Gazlay		
Notes:						
			MONO SLAB	Steven Gazlay		
Notes:						





# Permit Inspections Harnett County

			OVERHEAD FOR BUILDING	Steven Gazlay		
Notes:						
			PLUMBING UNDER SLAB	Steven Gazlay		
Notes:						
			REFRIDGERATION	Steven Gazlay		
Notes:						
			SEWER CONNECTION	Steven Gazlay		
Notes:						
			WATER CONNECTION	Steven Gazlay		
Notes:						
			INSULATION REINSPECTION	Steven Gazlay		
Notes:						
			TEMP/PARTIAL CO COMM	Steven Gazlay		
Notes:						
			SLAB	Ricardo D Honrada		
Notes:						
			FOOTING	Steven Gazlay		
Notes:						
			FOUNDATION	Steven Gazlay		
Notes:						
			GAS PIPING	Steven Gazlay		
Notes:						
	1/29/2026	1/29/2026	OVERHEAD	Ricardo D Honrada	CANCELLED	Pharmacy
Notes: "Overhead bulk head framing inspection in pharmacy" POC: Mike 470-309-8979 Cancel by Mike.						





# Permit Inspections Harnett County

	1/30/2026	1/30/2026	OVERHEAD	Ricardo D Honrada	APPROVED	Pharmacy
<p>Notes: "Overhead bulk head framing inspection in pharmacy" POC: Mike 470-309-8979 Pharmacy overhead inspection Photos attached</p>						
	2/12/2026	2/12/2026	FOOTING	Ricardo D Honrada	CANCELLED	
<p>Notes: Rebar footing in the expansion area. Cancel by as per Michelle By Amanda</p>						
	2/13/2026	2/13/2026	FOOTING	Ricardo D Honrada	DISAPPROVED	
<p>Notes: Customer requested late inspection time for rebar footing in the expansion area. Not ready, some portion not ready.</p>						
	2/16/2026	2/16/2026	SLAB	Brad Sutton	DISAPPROVED	
<p>Notes: Customer requested early inspections for "concrete pourback" Inspector JTH changed the inspection assignment from JTH to BS Need appendix G letter for footings. Slab not ready for inspection</p>						
	2/18/2026	2/18/2026	FOOTING	Ricardo D Honrada	DISAPPROVED	
<p>Notes: Customer said they would upload the Appendix G letter. Need to provide the appendix G. For footings inspection</p>						
	2/18/2026	2/18/2026	FOUNDATION	Ricardo D Honrada	DISAPPROVED	
<p>Notes: Foundation wall projections ok. Needs to submit the appendix G for footings.</p>						
	2/25/2026	2/25/2026	ROUGH IN	Ricardo D Honrada	APPROVED	
<p>Notes: "Rough In for the mother's room." Mother room</p>						
	3/20/2026	3/20/2026	SLAB	Brad Sutton	APPROVED	ODP Expansion
<p>Notes: ODP expansion. Slab at new pickup area</p>						
	4/16/2026	4/16/2026	GAS PIPING	Ricardo D Honrada	DISAPPROVED	
<p>Notes: Label the gas piping as per code. Gas piping pressure more than 30 psi. No gas piping from shut off valve to the RTU.</p>						





# Permit Inspections Harnett County

	4/17/2026	4/17/2026	FM SPRINKLER CERT TEST	Michael Heath	CANCELLED	Cancelled
Notes: Cancelled will call to reschedule.						
	4/22/2026	4/22/2026 AM	FM SPRINKLER CERT TEST	Roger Sullivan	APPROVED	see notes
Notes: Witness fire sprinkler system hydro for 2 hours, all passed. Inspected fire sprinklers on expansion addition for leaks and proper installation, all passed.						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Training Room
Notes:						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Restrooms
Notes:						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Pharmacy
Notes:						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Mother Room
Notes:						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Personnel Room
Notes:						
	4/30/2026	4/30/2026	FINAL	Ricardo D Honrada	APPROVED	Vision Center
Notes:						
40	4/22/2026	4/22/2026 AM	FM FIRE ALARM	Roger Sullivan	DISAPPROVED	see notes
Notes: Please call Keith Evans at 478-955-4025 before inspection. Witness fire alarm testing of all horn/strobes, failed. Horn/strobes were not activating properly.						
40	4/23/2026 AM	4/23/2026 AM	FM FIRE ALARM	Roger Sullivan	APPROVED	see notes
Notes: Witnessed testing of all horn/strobes in entire building, all passed.						
40	4/24/2026	4/24/2026	ZONING	Randy Baker	APPROVED	No Inspection Required
Notes: Improvements are being made within the approved development. No additional buffering or parking standards would apply. Architectural standards have been previously reviewed and approved.						
40	4/28/2026	4/28/2026	FM FINAL	Fire Bucket	APPROVED	See Notes
Notes: Customer called in Final for Pharmacy, Training Room, Mother Room, Personnel Room, Vision Center, and Restrooms.						





# Permit Inspections Harnett County

FM Final has already been completed.

40	4/28/2026	PM	4/28/2026	PM	EH SANITATION FINAL	EH Bucket	APPROVED	equip install approved
----	-----------	----	-----------	----	------------------------	-----------	----------	------------------------

Notes:  
equip install approved

50					FINAL**	Steven Gazlay		Dunkin Donuts
----	--	--	--	--	---------	---------------	--	---------------

Notes:

