

Project Name: E & M Concrete

Project Address: 308 Jarco Drive, Fuquay-Varina, NC 27526

Chief Order No.: B3025326 Date: 8/28/25

Rev.: 0

RESULT OF INSPECTION:
PASS
FAIL
X PASS AS NOTED

To Whom it May Concern,

Built, LLC, a North Carolina Company, performed a visual onsite inspection on the newly built pre-engineered metal building located at 308 Jarco Drive, Fuquay-Varina, NC 27526 on the structural members and bolted connections at this location. This inspection reviewed the (6) frame lines, the girts on the endwalls of the building, the girts on the sidewall of the building, the purlins creating the roof framing, the tension wind bracing in the walls and ceiling, the anchor bolts, and the door/window framing shown in the plans (DETAILS).

During this inspection, the inspectors verified all structural parts of the (6) frame lines were installed in the correct locations per their part numbers and all specified bolts were of the correct diameter, length, and grade as well as in the correct locations. All anchor bolts were inspected in order to verify that the correct hardware was used in the correct configuration and that all anchor bolts were tightened to the baseplate to the specified torque. The anchor bolt projection was slightly less than required on column EC-7 on Frame Line 6. 3 of the 4 anchor bolts for this column do not have full engagement of the nut. A puddle weld was used for the (3) anchor bolts to reinforce the connection of the top of the bolt to the nut. As built condition was approved by a NC licensed engineer and approval letter "Appendix B" attached to this report. All bolts, including the structural connection bolts to the roof joists as well as the lower strength girt connection bolts, were verified by the inspector to be in snug tight condition at minimum. While inspecting the frame lines all wall girt lines were inspected around the building to ensure correct installation location per the part numbers and bolts of the correct diameter, length and grade were installed at the correct location. Finally, all the small bracing members and wind bracing were inspected for location and proper installation technique based on type and purpose.

Photo documentation was also taken of all bolts that could be accessed via camera and these photos can be found in "Appendix C" of this report.

It is the opinion of this inspection that the structural steel package for this building was correctly installed per the manufacturers and designers' specification and will perform as designed. Having taken no part in the design of this building the inspector and Built, LLC is not liable for the performance of this building. Furthermore, Built, LLC and any inspection stamping engineer are not liable for this building beyond the date of inspection as additional work will be completed on the structure, with this being the case it is possible that changes will occur to the previously reviewed portion of the structure. No additional decisions will be made based on this inspection without the prior approval of the inspector and Built, LLC beyond the intended purpose of a third-party Building Permit Bolt Inspection.

Thanks,

Paul M White, Paul M. White Jr. PE, CWI




Project Name: E & M Concrete


Project Address: 308 Jarco Drive, Fuquay-Varina, NC 27526

Chief Order No.: B3025326 Date: 8/28/25

Rev.: 0



BUILT



Quality Assurance Policy

The following Quality Assurance Policy is comprised of a list of guidelines and procedures to expedite customer service requirements in the field. Chief's objective is to produce a first-class product and back it up with the best customer service

The Quality Assurance Policy has been developed over the last fifty years and is based on handling customer service in the field. These quidelines will simplify the communication process and expedite any special requirements needed to make your project run as smooth as possible.

Common Industry Practices:

The correction of minor misfits by the use of drift pins to draw the components into line, shimming, moderate amounts of reaming, chipping and cutting, and the replacement of minor shortages of material are a normal part of erection and are not subject to claim.

Chief will not pay claims unless the following claim and authorization procedure is strictly followed by the Builder, or if the correction work is started prior to receipt by Builder of Chief's written "Authorization of Corrective Work". If erection is not by the Builder, the Erector is responsible for providing the Builder with the information necessary to make the claim to Chief as provided below.

Chief is not responsible for any claim resulting from the use of any drawings or literature not specifically released for the components purchased for the project.

Chief is not responsible for any claim resulting from the use by the Erector of any improper material or material containing defects that can be detected by visual inspection. Claims for disassembling such improper or defective material and costs of erecting replacement material are not allowed.

Before you contact Chief:

Please have the following information ready before you call, or provided in an e-mail.

- Chiefs order number for your project. This information is available from the drawings or the Shipping Papers.
 Page numbers and detail callouts from the drawings.
- Part marks.
- Line numbers.
 Contact Information (Name, Company, return Phone Number and e-mail address):

Lyle Miller

Questions? **Our Customer Service** team is here to help! Contact us at 308-389-7289 You can also contact us via e-mail at

cs@chiefind.com or use the QR code to start an e-mail.



Shortage and Damage Claims

Tim Dykes

Chief personnel checks off all components on the order prior to shipment. However, it is imperative that the Builder checks each shipment against the Shipment Delivery Note to ensure that the shipment is complete and no damage has occurred. A Shipment Delivery Note and Bill of Lading will be provided with each load.

A full set of Shipping Papers, Erection Drawings, Chief Buildings standing seam erection manuals, Safety Data Sheets (SDSs) and other important documents that will aid you in erecting your project are located in a Resale Box that says "DOCUMENTS ENCLOSED".

Checking the Shipment Delivery Note:

The Shipment Delivery Note will contain the contents of each load delivered to the jobsite. Each individual item or bundle should be checked against the Shipment Delivery Note. Each bundle will have a packing list or bundle tag that lists the mark numbers, quantities and weight of the bundle. The packing list should remain with each bundle to

- Columns rafters nosts beams and other structural members are individually marked.
- Angle flange braces are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the size and length of the angle along with the bolt-up standard for that piece mark.
- Sag angles are individually marked and bundled with a packing list. If there is a bundle of the all the same mark number, only the top angles are marked and common piece marks are color coded on one end. The part description on the Shipping Papers contains the angle size and length in inches.
- Rod bracing are individually marked (CB) and bundled with a packing list. The part description on the Shipping Papers contains the cable or rod diameter and length in inches.
- Girts and purlins are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the member size and length in inches.
 Panel is only identified with a packing list. The piece mark on the packing list includes the length of the panels in
- inches. The part description on the Shipping Papers contains the color and panel type "CS" or "AP".

 Bolting clips are individually marked and packaged in boxes with a packing list. Standard bolting clips can also be identified with dimensioned drawings found in the Standard Parts pages of the Chief Buildings Erection Drawings. Special plates will have a part drawing included with the erection drawings.
- . Trims are individually marked and packaged in boxes with a packing list. Standard Trims can also be identified with dimensioned drawings found in the Standard Parts pages of the Chief Buildings Erection Drawings. Special Trims will have a part drawing included with the erection drawings. The part description on the Shipping Papers contains the length and colors of trim pieces.
- Bolts, nuts, screws, mastics and other miscellaneous items are packaged in resale boxes. A packing list is attached to each box that describes the contents.

Shortage and Damage Claims (Continued)

Missing or Damaged Parts:

Three load job = 4 weeks

Any missing or damaged items are to be noted on the carrier's Bill of Lading. Chief is to be notified immediately.

Concealed shortages must be reported to Chief during the following period dating from receipt of the first load: One load job = 2 weeks Two load job = 3 weeks Four load job = 5 weeks Five load job = 6 weeks Seven or more load job = 8 weeks

Six load job = 7 weeks

Chief's responsibility for shortages expires at the end of these notification periods.

Replacement Shipment:

Maximum effort will be made by Chief to ship replacement components as quickly as possible. Chief will attempt to ship standard components fabricated in its building plants within 48 hours and stock items will be ready to ship in 24

When a shortage is determined, the Builder needs to notify Chief's Customer Service Department of the issue. Chief's Order Number and complete information describing the parts required must be conveyed at this time.

Chief will act immediately to get the parts to the Builder and responsibility for the problem will be determined later.

After the problem has been corrected. Chief will determine where the responsibility lies. If it is Chief's error. Chief will provide the replacement material at no cost. Otherwise, Chief will invoice accordingly.

Nominal damage can occur during transit. Chief supplies touch-up paint for such cases. However, if excessive damage occurs, the following procedure will be observed:

Material damage (transit or otherwise) should be noted on the carrier's Bill Of Lading. Failure to note the damage on the Bill Of Lading will result in the Builder having to file the freight claim and Chief may charge the Builder for the

White Rust:

All panels shipped from Chief's building plants are in good condition.

Chief bundles and/or boxes of components are only for protection during transit. This packaging is not intended for

Panels must be stored so air can circulate freely. Trapped moisture may cause discoloration or white rust. Refer to the "Unloading Procedures" in the General Information page of the Chief Buildings *Erection Drawings*.

Chief's shop primer is a rust inhibiting gray modified acrylic primer. This primer is intended to protect the steel only for short periods of exposure to ordinary atmospheric conditions. In addition, shop primer does not provide the uniformity of appearance, or the durability of a field applied finish coat of paint over a shop primer.

The Builder must ensure that the primed material is stored in such a manner that water, snow, ice and other debris are not allowed to pond in the members. If primed material is to be top coated with other paint, compatibility tests must be performed by the Builder to ensure acceptable results. These compatibility tests should cover cross-section of members (clips, angles, purlins, girts, columns, rafters, beams, flange braces, etc.) as different primers may be used on different members.

Ice and snow melt chemicals that DOTs use are extremely corrosive to the steel and should be cleaned off at the

Panel Bundles:

Chief's standing seam panels will be sent at a maximum length of 52' unless otherwise directed. Any bundles over 30' in length MUST be unloaded with a spreader bar. Additional handling and storage recommendations are

Authorization for Returning Merchandise

The authorization must be obtained from Chief's Customer Service Department before merchandise may be returned for credit. Returned merchandise shall be limited to resale type items (i.e. fasteners, closures, etc.) at Chief's sole discretion. Chief retains the prerogative to allow or disallow the return of merchandise.

Builder must contact Chief's Customer Service Department with a description of the merchandise and the reason for their

When authorization has been granted, an authorization form will be sent to the Builder along with a pre-numbered tag to attach to the merchandise being returned. A 15% re-stock charge may be assessed on all merchandise which is

Special Order Merchandise:

Special merchandise ordered, such as special doors, windows, vents, fasteners, etc., may not be returned for credit.

Replacement Items:

All merchandise shipped will be invoiced to the Builder. This includes parts sent to replace merchandise which has been authorized for return to Chief.

Credit will be issued to the Builder's account when the returned merchandise has been accepted by Chief. Chief may refuse to credit your account if the returned merchandise is not in good condition

Field Modifications

Notification of Field Problems:

The initial claim must be made promptly by either written or verbal notification to Chief's Customer Service Department. Any verbal notification must be followed up in writing within 7 days. The initial claim must include:

- 1. Description of nature and the extent of the errors, including quantities.
- 2. Description of nature and the extent of proposed corrective work, including estimated man-hours and costs.

 3. Material to be purchased from other than Chief, including estimated quantities and costs.
- 4. Maximum total cost of proposed corrective work and material to be purchased from other than Chief.

If necessary. Chief may request pictures, field measurements, or other information that will aid in helping to solve

Authorization MUST be obtained from Chief's Customer Service Department in writing before field modification is made. Authorization identifies the problem and allows Chief to participate in arriving at a solution, it does not assign fault or liability.

Chief cannot be responsible for structures which have been modified without specific authorization. Any such action may void warranties.

Backcharge Procedure:

All backcharges must be submitted within 14 (fourteen) days after completion of the corrective work for which prior approved authorization has been given. Failure to submit the backcharge within this time limit will negate Chief's obligation to pay said charges.

Information Required for Submitting the Final Claim:

- Chief's Order Number.

- Actual man-hours by date of direct labor use on corrective work and hourly rates of pay.
 Cost of material (not minor supplies) authorized by Chief to be purchased from other than Chief, including copies. of paid invoices.

 4. Total actual direct cost of corrective work (sum of 2 and 3).

The final claim shall be signed and certified true and correct by the Builder. Final claims are paid to the Builder in an amount of the lesser of:

- Cost set forth in the initial report and subsequent "Authorization for Field Modification",
- The total actual direct cost of corrective work.
 The cost of equipment (rental or depreciation), small tools, supervision, overhead and profit are not subject to claim. This includes crane and lift charges.

Looking For Jobsite Resources?

Erector's Toolbox

Snap QR code

use web address below

https://secure.chiefind.com/mychief/

Username: information@chiefind.com Password: gbr2021



CONSTRUCTION

Safety Data Sheets

Snap QR code

use web address below

https://chiefbuildings.cld.bz/Safety-Data-Sheets-SDS



Note: This drawing is not	
sealed/signed by engineer Buyer Triangle Home Pros, LLC	
as it does not contain project specific information Customer Customer Fuquay Varina, NC 27526	
thus is not considered a Project Name E & M Concrete	
"technical submission" DRAWN CHECK ORDER NO. G1	$\overline{}$

trius is not c		Project Name E & M C	Concrete			
"technical su	ibmission".		DRAWN	CHECK	ORDER NO.	G1 /
RELEASED	12-20-24	CHIEFE	BD	ALI	B3025326	1 / 1
SUPERSEDES	03-08-24	BUILDINGS /	2/10/25	3/6/25	D3023326	∕G3

Introduction

The information on this regie is invanide to be for general residuo information. Project-specific information is found within the Chief Ruldings if De Buede for Construction if Encircion Provinge and Details, Any deviation from these sention drawings must be based on Chief approval. Also, refer to Chief Buildings standing seam erection manuals, when post-location.

Chief Buldings does not guarantee nor shall we be held liable for the quality of erection, nor assume the responsibility for building defects that may be attributed to improper erection techniques or the negligence of other perfect.

Chief Buildings is not responsible for the safety of the erectors. It is the erectors responsibility to follow all OSHA regulations not limited to 29 CFR 1926R.

Unloading Procedures

Arrival at the Jobsite

ATTIVE at LITE STOCKE.

Chief Buldings components are carefully bundled, creted, and inspected to prevent damage during transportation. When this shipment is received, check sear the majestal the proper shipping documentation for shortages or damages. Damage must be noted on the Bill of Ladrig. Failure to note damages may result in being unable to fib freight charms.

If damage or shortages are suspected, contact Chief's Customer Service team per the Quality Assurance Policy;

Unloading
The erects ratil use special care in unloading and handing to avoid distorting or damaging structural steed or bunded components. Use sings or spreader bars for long bundles, as required. Where practical, bundles should be placed near installation ares to avoid later sho maneuvering or undue handing to minimize damage to any snop primer or factory applied pried continue.

Jobsite Storage


Roof and Wall Panel Bundles

and wall France Journals

Kind Wall France

Kind Wall Fra

- Block bundles above ground to keep water out of bundle and allow air circulation.
 Stope bundles for drainage.
 Stope bundles for drainage between bundles.
 Stock panels with drainage between bundles.
 Cover bundles with large replactic to protect from rain or snow.
 Stope bundles with large replactic protect from rain or snow.



Trims and other items shipped in cardboard cartons are treated the same way. Cardboard packaging and contents must be kept day.

Strippable Film
Parel bordes may have a temporary (film applied to panels for protection against scratches and atmacorary (film applied to panels for protection against scratches and atmacoral during scratches, Chef roor-Charle speaked for the control of the co

- Another operate in direct UV conjugist in more than 64-years. Sizes under a temporary shelter or tary, Another accessive thanks on possible, the setting of conduction of the setting o

Primed Steel


Pr

Bolting Components, Sealants and Mastics Bolting components, sealants and mastics should be kept in protected storage.

Storage of bolts, nuts, and washers in accordance with RCSC, Specification for Structural Joints using High-Strength Rotic

- City as many bolling components as arrisipated to be installed during the work shift should be taken from
 precisive strange;
 City as a proper shift as an ort incorporated into work should be returned to protected strange at the end of the
 work shift.
 Bolling components that ascendate nuts or distribution to incorporated into the structure unless they are
 diseased air all bifurbated.

- Before placing tundes on the roof, all structural sized must be assembled, plumb and both lightened. All flange bracing, X-bracing, and sag angles must be in place.
 Locate panel bundles over center line of finnes, Co not boate over jack beams, incases, or unsupported areas.
 Temporary blocking about 5 or installed between parties under the part bundle.
 Storage or not all board of the fee imports, and affected the properly secure to sinculars.



Temporary Support

Bracing furnished by Chief Buldings is designed for bade on the completed. Ally assembled building structure. This bracing common has accurated be to adequate during exercise. This exercise had determine the need for furnith, and elements required for the receive. The full design is not responsible for receivation for the process. The structure of the receivant for the design is not responsible for receivation for the distribution is not responsible for realization of the sufficient procurate for strength and stately during construction. For additional resources for planning and developing temporary training requirements, refer to the Model Buildings builders. Temporary planning distribution.


Temporary blocking may be required between purties and girts at mid bay prior to ensure they are in alignment until roof or wall paneling is installed.

Erection Tolerances

Anchor Rods

nchor rods are set in accordance with the Chief Buildings Erection Drawings Anchor Rod plans, Recommended tolerances for locating dimensions for Chief Building base plates are as follows

a) Projections listed in the Anchor Rod Summary are minimum values with base plate sitting at specifie elevation with assembled nut and washers. For extra leveling or grouting, increase projection accord by Recommended between 6r Orthef Bulldings Anchor Rod Groups;




Plumb, Level and Aligned

gried red plumb, level and aligned if the deviation from plum does not exceed 1/500.




At column splices, the variation relative to upper and lower centerlines is W



c) Cranes: When crane support systems or crane runway beams are part of the metal building, additional
erection tolerances may be required, but not given here.

Shimming

Some shimming must be enticipated by the erector and is considered a normal part of erection by AISC. Examples of where shims may be required are to fit jiert gaps, level beams, accommodate varying depth of members (Chane Raways Beams), level column base splices or adjust for frame deletions. Shims are provided by the evotor. These shims may be thin that otips, with holes, or finger shims with dots cut through to the edge to be inserted around bold. The exim should be full flange with:




In the event of connection gaps greater than 1.4*, contact Chief Customer Service for approval and specific recommendations for proper shimming.


Bolted Connection Plates

DOTECT CONTINUES IN THATES


Trigitate connections are to be baded and sightened to have the glates in firm contact around the balls. There should
be no spaces between them within a circle tree times the nominal claimeter of the ball. Gaps in excess of 110° in
these arreas should be sightened further or shims added, agap caskled or these areas near no conceive action,
including agaps at the outer extremities of the plates due to plate warpage caused by welding do not generally have to



Bolts Minimum Stick-Through
When all bolts have been installed and in the snug-light condition, the bolt threads must be at least flush with face of



Secondary



Field Located Framed Openings/Fenestrations
Field located opening require eroter to cut members and dilt bete. Hele size is 1/16' larger than both diameter (1/20' bet = 9/16' hele). Field work allows for minor adjustment in opening location. Obverges in location exceeding 1/2' or recurs in cutting other members or interfering with flange braces may only be done after contacting Chief Buldings.

Flange Bracing

Flange braces are essential for the structural strength and stability of the system. All flange braces must be installed in accordance with the erection drawings and details. Any omitting or deviation from the erection drawings must be approved by Christ Buildings.


Sealant Application

Proper secucion of field appeled residue is valid to the vestion (pleases of a failable building. Quirtures must be clear and by bother marked can be appelled and a fair bendow map open counts. Don't all ones promotion or seclaris of life become direct, One of stelled high ensation or cause thinking of the cross section. Contribly follow counts are directly as meeting marked the counts of the counts of bendown of the counts and marking of medica and pleasement should be through the topic mastic or on the "day size" of the sealent, and properly fightered to fully compress the joint.

Fasteners

was should be installed per the Chief Buildings Erection Diswings For Construction. Screw identification, style and as are found on Standard Parts pages of Erection Dirawings. If the score has stripped, a #17 x 1"VT oversized we should be used as a replacement, Screw gurs with variable speed and adjustable chuch are recommended. Best ling performance is obtained at slower criti speeds with a 2000 max rpm. Always remove metal shawings from panel

The hole created by the screw is sealed by the washer and proper tightening is crucial for weather tightness



Additional information on fastening may be found in the MCA Technical Bulletin, *Proper Tools for Fastening Metal* Panets.

Panel Damage, Finish, and Corrosion

Care should be taken to prevent damage to panel surfaces and avoid corrosion to GALVALUME® substrate. Use the following guidelines to prevent corrosion to the coating used on panel and trim:

During Construction

- Culting send and then should only be done with nikeliers, senps, or by shouring action to reduce the cult experience.

 Coulting send and then should only be done with nikeliers, senps, or by shouring action to reduce the cult experience.

 The country of the cou

Roof Panel Foot Traffic
Keep bott Martin to a reservoir, View and to severe to a root operations and marring of facility. With in the fact of the contract of

Consider restricting free-access to the roof. Allow only personnel that have been instructed in the proper walking nation.

When heavy or frequent foot traffic is anticipated, use walk boards or fabricated metal walkways to protect the roof. This is particularly useful when regular maintenance of roof top units is required.

- Observation Maintenance

 Correction First sustainance can lead to weatherightness issues or imperiment of structural operator, it is not recommended to imprise of sealing and extraoring and leads or many, and extraoring and extraoring and extraoring and leads or many, and extraoring and ext

RELEASED

SUPERSEDES 12-18-23

Insulation: Any holes or lears in the facing should be repaired with patch tape as supplied by the insulation supplier. Insulation bearing loces of various locations within the building particularly at the even or bear in many on the fire result open resultant in the results of the building resulting from an improvery building resulting from an improvery building resulting from an improvery to Mandaco and the Andaco system or an extre wheats fine abode after the vendors of the section. This

Structural Boils and Bracing: Structural boils and bracing normally require no mainternance except in instances where the structure is exposed to vibration, such as a building with an overhead crains. Boils, including those in centre building connections, should be inspected at least once a year and in accordance of the structure is experiments. Any bose connections should immediately be brought to the significant connections in the Tor Constitution Textoric Textoric

12-20-24

Roof Jack Pipe Flashing (Not by Chief)

Do not use get-vanized roof jacks, lead hets or other residential grade roof jacks. These can cause get-vanic corrosion of the roof panel, and do not have the required service life.

Use EPDM rubber roof jacks with an integral aluminum band that is bonded into the perimeter of the rubber base. EPDM rubber roof jack pipe flashing generally have a continuous service temperature range up to around 212orF. For higher temperature applications, consider high temp size

Do not use tube scalars to seal the roof jack to the panels or pipe. Use roll tape scaler between roof jack and panel and attach with long life fasteners at approximately 1½° C.C. Install stainless steel clamp around top of roof jack to

Top Coating Primed Steel

Primed steel may require field touchup as a result of damage to the primed coating caused by bundling, bending, hooks, chains, ficks, foreign material, sic. Rusting may occur at such abreasions. Primingplanting over rust, surface preparations or rust serviced learningues depends on the level of protection needed for end use. Clean and re-prime,

Chief Buldings does not recommend or specify topcost products. Reasons for choosing soccost can vary. Consultable supplier to discuss and use for specific application, desired corrosion protection, finish, required deaning stops and if additional primers are required.


Contact Chief Customer service for availability of primed touch up paints, Chief Buildings primer data sheets, or color matching information for Chief standard color options.


TO BE **USED FOR** CONSTRUCTION


Drawing GENERAL INFORMATION Note: This drawing is not sealed/signed by engineer Buyer Triangle Home Pros, LLC as it does not contain Martinez Commercial Properties, LLC project specific information Fuquay Varina, NC 27526 thus is not considered a Project Name E & M Concrete "technical submission".

	_
CHIEF	
BUILDINGS	#=

oncrete			
DRAWN	CHECK	ORDER NO.	G2
BD	ALI	B3025326	7 /
2/10/25	3/6/25	B3025326	√G3









- HILT KWIK BOLTO, RAMSET TRUBOLTO, POWERS
 POWERST UNDS. OR FOULD.
 OFS TANCONS, MILT KWIK LOVE, POWERS WEDGE-BOLTO,
 OF TANCONS, MILT KWIK LOVE, POWERS WEDGE-BOLTO,
 OF COURSE ZAMAC HAMMER SCREWO, HILT IMETAL HIT ANCHORS,
 OR EQUIA.
 HILT INWERSAL RAIL OR FOULD.

FASTENER SPACING CHART

REFERENCE NOTES:

1. ACTUAL BASE PLATE DIMENSIONS MAY BE SMALLER THAN BASE PLATE DIMENSIONS SHOWN.





TO BE **USED FOR** CONSTRUCTION

BASE MEMBER DETAILS CONTRACTOR IS RESPONSIBLE FOR ANCHORING BASE MEMBER TO CONCRETE.

		seal, neither the Engineer
		named nor Chief Buildings is acting as The Engineer of
		Record. The Engineer named and Chief Buildings responsibility is limited to the
1.00am	<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
10103	Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-20 (308) 389-7289 cs@chiefind.com



Drawing	ANCHO	R ROD				
Buyer Triangle Home Pros, LLC						
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526					
Project Name E & M Concrete						

0,000 1101110 - 0 111 1	30.10.010			
	DRAWN	CHECK	ORDER NO.	A2 /
HIEFER	DAR	DAR	B3025326	1 / 1
HILDINGS /	1/31/25	2/3/25	D3023320	/A3




- Reactions are given in kips. (1 kip = 1000 lbs.) moments, if any, are given in kip-ft.
- 3. Anchor Rod design is based on shear, tension, and combined tension and shear. Chief Bulldings is not responsible for anchor rod size recommendations when anchor rod configuration places the rods in a bending mode. When the column base plate bears on grout, the contractribulder or foundation engineer shall investigate bending in the anchor rods and provide a shear key for the column base to the pier when the anchor rods are not adequate in bending about the pier.

_														
	END	WALL CO	DLUMN:	BASIC C	OLUMN RE	ACTION	S (k)							
	Frm Line 1 1 1 1	Col Deac Line Vert A 0.8 A.3 1.7 A.5 1.4 A.7 1.7 B 0.8	Colla Vert 0.7 1.8 1.3 1.8 0.7		Snow Vert 1.5 3.6 2.8 3.6 1.5		Left1 Vert -3.2 -12.6 -0.3 -5.1 -2.5	Wind Horz 0.0 0.0 3.1 0.0 0.0	Right1 Vert -2.5 -0.5 -8.9 -8.6 -3.2	Wind Horz 0.0 -3.1 0.0 0.0 0.0	Left2 Vert -2.0 -10.0 0.9 -2.5 -1.3	Wind_ Horz 0.0 0.0 3.1 0.0 0.0	Right2 Vert -1.3 2.0 -7.6 -6.0 -2.0	
	Frm Line 1 1 1 1	Col Wind Line Horz A 7.7 A 3 3.8 A 5 4.2 A 7 3.8 B 0.0	5.0 0.0 0.0 0.0	Wind_Suct Horz Ver 0.0 5.0 4.2 0.0 4.7 0.0 4.2 0.0 0.0 0.0		Long1 Vert 3.5 7.1 5.3 4.7 2.2		Long2 Vert -2.2 -6.1 -2.5 -8.6 -3.5	Seis Horz 0.0 -1.4 0.0 0.0 0.0	Left Vert 0.0 -1.8 1.9 -0.1 0.0	Seis_ Horz 0.0 0.0 1.4 0.0 0.0	Right Vert 0.0 2.1 -2.1 0.1 0.0	Seis_Long Horz V 5.7 3.7 0.5 0.0 0.6 0.0 0.5 0.0 0.0 0.0	ert
	Frm Line 1 1 1 1	Col MIN Line Horz A 0.0 A.3 0.0 A.5 0.0 A.7 0.0 B 0.0	5.2 4.0 5.2	E1UNB_SL_ Horz Ver 0.0 1.4 0.0 4.4 0.0 3.5 0.0 0.8 0.0 0.5	- E1UI t Horz 0.0 0.0 0.0 0.0 0.0	NB_SL_R Vert 0.5 0.8 3.5 4.4 1.4	E1PA Horz 0.0 0.0 0.0 0.0 0.0	T_LL_1- Vert 2.4 6.6 2.4 -0.3 0.0	E1P/ Horz 0.0 0.0 0.0 0.0 0.0	AT_LL_2- Vert -0.2 2.4 6.2 2.4 -0.2	E1PA Horz 0.0 0.0 0.0 0.0 0.0	T_LL_3- Vert 0.0 0.3 2.4 6.6 2.4	E1PAT_LL Horz V 0.0 2.7 0.0 3.4 0.0 2.4 0.0 3.0 0.0 0.3	4- ort
	Frm Line 1 1 1 1	Col E1P/ Line Horz A 0.0 A.3 0.0 A.5 0.0 A.7 0.0 B 0.0	Vert -0.3 3.0 2.4 3.4 2.7											
	Frm Line 6 6 6 6 6	Col Dead Line Vert B 0.6 A.8 1.4 A.6 1.3 A.4 1.1 A.2 1.5 A 0.8	i Colla Vert 0.5 1.5 1.2 0.9 1.5 0.6	t Live Vert 2.0 5.5 4.9 3.7 5.8 2.6	Snow Vert 1.1 2.9 2.6 2.0 3.0 1.4	Wind Left1 Vert 2.2 6.8 5.8 2.8 4.4 1.7	Rig	ht1 l	3 - 2 - 3 -	Wind Right2 Vert 0.5 2.1 2.2 3.3 5.0 1.8	Wind Press Horz 0.0 -3.0 -3.4 -3.1 -3.1 0.0	Win Suc Hor 0.0 3.3 3.8 3.4 3.4 0.0	t Long1	Wind Long2 Vert -1.5 -3.8 -3.2 -4.1 -7.2 -2.8
	Frm Line 6 6 6 6 6	Seis Col Left Line Vert B 0.0 A.8 0.0 A.6 0.0 A.4 0.1 A.2 0.0 A 0.2	Seis Right Vert 0.2 0.0 0.1 0.1 0.0	Seis Long Horz 0.0 0.4 0.5 0.4 0.4 0.0	0.0 0.0 0.0 0.0 0.0	Vert 1.5 4.1 3.7 2.8 4.4	0.0 0.0 0.0 0.0	Vert 1.1 2.9 4.3 0.9	Horz 0.0 0.0 0.0 0.0 0.0	0.9 1.1 3.8 3.1	0.0 5 0.0 3 0.0 0	Vert 16 0 17 0 10 0 14 0 10 0	E2PAT_LL_2- Horz Vert 0 -0.3 0 2.8 0 5.5 0 1.7 0 -0.1 0 0.0	
	Frm Line 6 6 6 6 6	Col E2P/ Line Horz B 0.0 A.8 0.0 A.6 0.0 A.4 0.0 A.2 0.0 A 0.0	0.0 -0.1 1.8 5.0 2.1	E2PAT_LL_4 Horz Ver 0.0 0.0 0.0 0.0 0.0 -0.2 0.0 2.0 0.0 6.0 0.0 2.2		Vert 2.7 2.5 1.5 1.1 3.4 3.0	E2PA Horz 0.0 0.0 0.0 0.0 0.0 0.0	T_LL_6- Vert -0.8 3.0 3.4 2.6 2.4 -0.6						

CO	NTROLLING LOAD CASES
1 2 3 4 5 6 7 8 9 10 11 12 13	NTROLLING LOAD CASES (Shoad-10,8/Wind_Lat1 (Shoad-10,8/Wind_Long1L (Shoad-10,8/Wind_Suction Dead-10,0lateral=ETPAT_LL1 (Shoad-10,8/Wind_Long1L Dead-10,0lateral=ETPAT_LL2 (Shoad-10,8/Wind_Long1L Dead-10,0lateral=ETPAT_LL2 (Shoad-10,8/Wind_Long2L OBDad-10,8/Wind_Long2L
14	Dead+Collateral+E1PAT LL 3
15 16	Dead+Collateral+E1PAT_LL_5 Dead+Collateral+E2PAT_LL_5
17 18	0.6Dead+0.6Wind_Suction+0.6Wind_Long1L Dead+Collateral+E2PAT_LL_1
19 20 21	Dead+Collateral+E2PAT_LL_2 Dead+Collateral+E2PAT_LL_3 Dead+Collateral+E2PAT_LL_4
21	Deau+Collateral+C2FA1_CC_4

		_		umn_Rea			
Frm Line	Col Line	Load	Hmax H	Vmax	Load	Hmin H	V Vmin
1	Α	3 7	0.0	1.6 5.4	6	-4.6	-4.6
1	A.3	8	2.5 0.0	-6.6 10.1	6 8	2.3 2.5	3.2 6.6
1	A.5	10 11	2.8 0.0	4.5 8.9	6 10	2.5 2.8	2.4 4.5
1	A.7	12 14	2.5 0.0	4.2 10.1	13 12	2.3 2.5	-4.2 -4.2
1	В	4 15	0.0	1.6 4.1	4	0.0	-1.6
6	В	1 16	0.0	0.9 3.9	1	0.0	-0.9
6	A.8	17 18	2.0 0.0	3.3 8.6	6 17	1.8 2.0	3.3 3.3
6	A.6	8 19	2.3 0.0	2.7 8.1	6 8	2.0 2.3	2.5 2.7
6	A.4	10 20	2.0 0.0	2.0 7.0	13 10	1.9 2.0	-1.8 -2.0
6	A.2	12 21	2.1 0.0	3.4 8.9	13 12	1.9 2.1	3.4
6	Α	2 16	0.0	-1.3 4.4	2	0.0	-1.3

ENDWALL COLUMN: MAXIMUM REACTIONS



(IGID	LIVAIN	IL.	MAXIMU	IM REACT	IONS		
Frm Line	Col Line	Load Id	Hmax H	lumn_Rea V Vmax	ctions(k Load Id	Hmin H	V Vmin
2*	Α	5	18.3	28.1	1	-8.1 -1.9	-9.2 -10.5
2*	В	2 5	8.1 -18.3	9.2 28.0	5	-18.3 8.1	28.0 -9.2
2*	Frame I	ines:	2 3 4	5			

RIGI	D FRAN	ΛE:	BASIC C	DLUMN RE	ACTIONS (k)							
Frame	Column	De	ad	Colla	teral-	Liv		Sne	ow	Wind	Left1-	-Wind	Right1-
Line 2* 2*	Line A B	Horz 2.9 2.9	Vert 5.0 5.0	Horz 4.0 -4.0	Vert 6.0 5.9	Horz 9.1 -9.1	Vert 13.8 13.8	Horz 8.0 8.0	Vert 12.0 12.0	Horz 16.5 3.0	Vert -20.4 -13.0	Horz -3.0 16.5	Vert -13.0 -20.4
Frame Line 2* 2*	Column Line A B	-Wind Horz 14.1 0.6	Left2- Vert -12.3 -4.8	-Wind Horz 0.6 14.1	Right2- Vert 4.8 12.3	–Wind Horz 6.0 7.3	Long1- Vert -22.6 -14.6	Wind Horz 7.3 6.0	Long2- Vert -19.6 -17.6	-Seism Horz -2.1 -2.1	ic_Left Vert -1.0 1.0	Seismi Horz 2.1 2.1	ic_Right Vert 1.0 -1.0
Frame Line 2* 2*	Column Line A B	Horz 0.0 0.0	vert 3.7 0.0	Horz 11.4 -11.4	SNOW Vert 17.1 17.1	F1UNE Horz 7.2 -7.2	SL_L- Vert 12.2 7.3	F1UNE Horz 7.2 -7.2	3_SL_R- Vert 7.3 12.2				
2*	Frame line	es:	2 3	4 5									

WIND BENT REACTIONS



BUILDING BRACING REACTIONS

Loc	Line	Line	Horz	Vert	Horz	Vert	Wind	Seis	Note
L_EW F_SW R_EW	1 B 6	A.3,A.5 2,3	3.1	4.1	1.4	1.9			(a) (i)
B_SW	Ä	2,1	7.7	5.0	5.7	3.7			(1)
	d bent ir ng in ro	bay of to rigid	frame						

TO BE USED FOR CONSTRUCTION

METALSHIP OF	PROTEST OF STORY OF STREET, PROSENT COST	
PLFORWARD ID	HER STORY WITH BOTH DOWN AND STREET	
INCOMPANY	Microsoft reach Citizen States and	
	sinchides, philipania	
MEDICA SIDE S		
FOR .	SMSMSMS COROL	
DYT UR	DESCRIPTION OF CONTRACTOR OF C	
DESCRIPTION	LONG FLORING, PERG CASES, PERCHAPPING SPINESSESSES	
DECEMBER	LIMPERS, FEE SALES PROSPERSONS IN	
200,000	LINGS CARROL PART CARRY PARTY DAY STORE YOUR TH	
BMM to 1	DOWN, PUTETION OF A PERFORMANCE	
PERSONAL PROPERTY.	BOUGHTERSONS COST, DOPOT DOMES	
PERSONAL PROPERTY.	DIOVAL URALANDO UNIA LOT	
FR. NEW YORK	# 10 PRINCIPALINGS SHOWLER	
FACARE IS N	# 10 PRINTED BELLINGED BROWNERS	
FRCSHOOM*	DAME SINCERCLIPPING DAME	
PACTINATO S	NY TWO LANGET CHARGE BY ARY TABLE	E
PERMIT II		e
FaCHNA SI	a shear count h consular	
PACKAGE E	MAY ARROST DAVID MERCHANIZATOR FRO VERCIBITATIVE	
reconcr s	OF THE COMMES IN MICHAEL PLAN COMMENT IN MICHAEL RECORDS AND ALMOST AND A CAME OF THE MICHAEL RECORDS AND AND AT THE PLAN COMMES.	
FaConora 18	P. Mark Colone In This accusion of Marin	ø
	C. BOLLOWN PURCHASION ALES	

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
<u> </u>	named nor Chief Buildings is acting as The Engineer of
<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
<u> </u>	Chief Buildings PO Box 2078, Grand Island, NE 68902-20 (308) 389-7289 cs@chiefind.com



Drawing	ANCHOR ROD
Buyer	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	E & M Concrete

roject rame E a m concrete										
	DRAWN	CHECK	ORDER NO.	A3 /						
CHIEF#	DAR	DAR	B3025326							
DUILDINGS /	1/31/25	2/3/25	D3023320	/A3						

DESIGN CRITERIA Building Code	North Carolina Building Code 2018	В
IBC Risk Category	II - Standard Buildings	1
Roof Live Load	20 psf	
Tributary Area Reduction Allowed	Yes	
Collateral Load	5 psf	
Ground Snow Load (Pg)	15 psf	
Exposure Factor (Ce)	1	
Thermal Factor (Ct)	1	
Importance Factor (I)	1	
Flat Roof Snow Load (Pf)	10.50 psf	
, ,	15 psf - Not used with drift, sliding, unbalanced.	
Minimum Roof Snow Load (Pm)	or partial loads.	
Drift Surcharge Load, Pd and Snow Drift Width, w	Pd = 55.73 - 38.95 psf , w = 4.2083 on	
	Canopies @ Lines 1 & 6 Pd = 42.19 - 25.41 psf , w = 4.2083 on	
5.10 5.1	Canopies @ Lines A & B	
Building Enclosure	Enclosed	
Ultimate Design Wind Speed (Vult)	115 mph (GCpi ± 0.18)	
Nominal Design Wind Speed (Vasd)	89 mph	
Exposure Čategory	В	
Wind Pressure (q)	20.1 psf	
Seismic		
Spectral Response Short Periods (Ss)	0.17	
Spectral Response 1 s Period (S1)	0.082	
Seismic Importance Factor	1	2
Seismic Design Category	В	
Site Class Seismic Resisting System	D	
Seismic Resisting System		
Longitudinal Direction	Steel System (R=3.00)	
Lateral Direction	Steel System (R=3.00)	3
Seismic Response Coefficient (Cs)	0.06	
Spectral Response Parameter Short Period (SDS)	0.181	
Spectral Response Parameter 1 s Period (SD1)	0.131	
Analysis Procedure:	ELF	
Base Shear	13.76 kips	
Other Loads:	(4) 207 lbs AHU Point Loads	
	(1) 172 lbs AHU Point Load	
	(8) 3 psf Tie-Rod Canopies	
DEFLECTION CRITERIA		
The material supplied by Chief Buildings has been designed	vith the following minimum deflection criteria.	
The actual deflection may be less depending on actual load a	nd specific member length.	
Vertical Deflection		
Purlin under Live or Snow Purlin under Wind	L/ 240 L/ 240 L/ 240	
Purlin under Wind	L/ 240	
Frame Rafter under Live or Snow	L/ 240	ı
Horizontal Deflection Girts supporting metal wall panel (10 year wind)	L/ 600	'
Spandrel supporting brittle wall material (10 year wind)		
Frame Sidesway/Drift with 10 year wind	L/ 600	(
Metal wall panel	TII/ 60	,
Brittle wall material	EH/ 60 EH/ 100	
	EU/ 100	
Method of Design Used: ASD		

BOLT TIGHTENING INFORMATION - SNUG TIGHT

- Snug Tightened Joints are used. Tightening of bolts shall be in accordance with the "SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH STRENGTH BOLTS" latest edition published by Research Council on Structural Connections (RCSC).
 - All bolt holes shall be aligned to permit insertion of the bolts without undue damage to the threads.
 - Bolts shall be placed in all holes and nuts threaded to complete the assembly.
 - c. Compacting the joint to the snug-tight condition shall progress systematically from the most rigid part of the joint. Snug tight is the condition that exists when all of the plies in a connection have been pulled into firm contact by the bolts in the joint and all of the bolts in the joint have been tightened sufficiently to prevent the removal of the nuts without the use of a wrench.
 - The snug tightened condition is typically achieved with a few impacts of an impact wrench or the full effort of a worker on an ordinary spud wrench. More than one cycle through the boll pattern may be required to achieve the snug tightened joint.
- Special Inspection Inspection that installation achieved snug tightened condition is after bolt installation. Unless local authorities require otherwise, inspection before or during bolt installation/tightening is not required.
- 3. Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.

MASONRY/BRICK VENEER WALL

The structure provided by Chief Buildings has a brick veneer wall, which is not by Chief Buildings. The girts are at 2'-0" spacing and have been designed to provide lateral support for the brick veneer wall. The 26 gage CS or AP wall panels behind the wall is intended as a weather barrier and is not intended to support the attachment of the brick wall. Attachment of the brick wall must be made through the CS/AP panel to the girt. Chief Buildings neither assumes nor accepts any responsibility for design of this brick veneer wall nor attachment or interface of this wall with the structure provided by Chief Buildings.

It is the responsibility of the Buyer/Contractor and/or End Owner to retain the services of a registered design professional that is responsible for the design of:

- The brick veneer wall and required reinforcing for code prescribed vertical and lateral loads and sufficient ductility to allow for differential movement of the brick veneer wall and the structure provided by Chief Buildings.
- 2.) Attachment of the brick veneer wall to the structure provided by Chief Buildings.
 3.) Detailing at base of the wall and at isolation joints at perpendicular walls to allow for differential movement of the brick veneer wall and the structure provided by Chief Buildings.

Lateral deflection and drift limits for the structure provided by Chief Buildings have been held to the limits in the order documents. These serviceability limits are consistent with those published in AISC Design Guide Series Number 3-Serviceability Design Considerations for Low-Rise Buildings. It is the responsibility of the registered design professional to insure design of the brick veneer wall is compatible with these serviceability limits.

BRITTLE WALL. General Notes

The structure provided by Chief Buildings has been designed for brittle wall provided by others. Chief Buildings neither assumes nor accepts any responsibility or design of the brittle wall nor the attachment or the interface of this wall with the structure provided by Chief Buildings.

- It is the responsibility of the Buyer/Contractor and/or End Owner to retain the services of a registered design professional who is responsible for the design of:
- The brittle wall for code prescribed vertical and lateral forces and sufficient ductility to allow for differential movement of the brittle wall and structure provided by Chief Buildings.
 Detailing at base of the wall and at isolation joints at
- perpendicular walls to allow for differential movement of the brittle wall and structure provided by Chief Buildings. Lateral deflection and drift for the structure provided by Chief Buildings have been held to the limits stated in the order documents. It is the responsibility of the registered design professional to insure design and separation of the brittle wall is compatible with these serviceability limits.

SUSPENDED LOADS

MISC

The roof framing is designed to adequately support the following uniform loads from superimposed structure:

- (1) 172 lbs AHU point load
- (4) 207 lbs AHU point loads

Chief Buildings is NOT responsible for lateral or longitudinal bracing of the Superimposed Structure subjected to horizontal service, seismic, or wind loading.

MATERIAL SPECIFICATIONS

Chief Buildings designs and fabricates using the following ASTM material types and grades (minimum yield point, ksi).

- Built-up Structural Steel Members: A529, A572, and A1011 SS or HSLAS. Minimum Grade 50 (50 ksi).
- Hot-Rolled Structural Steel Shapes (W, C, S): A572 and A992. Minimum Grade 50 (50 ksi).
- HSS Round and Square Sections: A500. Minimum Grade C (46 ksi and 50 ksi, respectively).
- Hot-Rolled Angle and Rod Bracing: A36, Minimum Yield Point 36 ksi.
- Cold-formed Light Gauge Structural Members: A563 SS or HSLAS-Class 1, A1011 SS or HSLAS-Class 1. Grade 55 (55 ksi).
- Panel and Trim: A792, Minimum Grade 50 Class 1 or Class 4 (50 ksi).

Notwithstanding the adjacent

INDEPENDENT MEZZANINE

The building provided by Chief Buildings does not include structural support for the mezzanine, which is furnished by

TO BE USED FOR CONSTRUCTION

INEVISIONS	seal, neither the Engineer
A	named nor Chief Buildings is acting as The Engineer of
	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-20 (308) 389-7289 cs@chiefind.com

DEVISIONS



Drawing	PROJECT NOTES
Buyer	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	E & M Concrete

HIEF


DRAWN	CHECK	ORDER NO.		
MK	MLH	B3025326		
1/27/2025	1/30/25	D3023326		

N1 025326 N1

SPLICE BOLT TABLE								
	Qty							
Mark	Top	Bot	Int	Type	Dia	Length		
SP1	8	4	0	A325	5/8"	2 1/4"		
SP2	4	6	0	A325	5/8"	2"		

MEMBER 1	FABLE						
Mark	Weight	Lameth	Web Depth	Web			Inside Flange
		Length	Start/End	Thick	Length	Thk x W x Length	Thk x W x Length
RF1-1	789	19'-5 1/4"	9.4/41.0	0.250	19'-10 3/8"	1/4" x 6 x 19'-4 3/8"	3/8" x 6 x 17'-4 5/16"
						5/16" x 6 x 3'-8 3/8"	
RF1-2	934	36'-10 5/8"	32.0/11.5	0.219	16'-9 9/16"	5/16" x 6 x 36'-9 9/16"	3/8" x 6 x 16'-10 9/16"
			11.5/16.0	0.125	20'-0"		1/4" x 6 x 19'-9 5/16"
RF1-3	934	36'-10 5/8"	16.0/11.5	0.125	20'-0"	5/16" x 6 x 36'-9 9/16"	1/4" x 6 x 19'-9 5/16"
			11.5/32.0	0.219	16'-9 9/16"		3/8" x 6 x 16'-10 9/16"
RF1-4	795	19'-5 1/4"	41.0/ 9.4	0.250	19'-10 3/8"	5/16" x 6 x 3'-8 3/8"	3/8" x 6 x 17'-4 5/16"
						1/4" x 6 x 19'-4 3/8"	
i				l		I	

FLANGE BRACE TABLE FRAME LINE 2 3 4 5							
	∇ID	# SIDES	MARK	BRACE DIST.	DETAIL	CLIP 1	CLIP:
	1	1	FB11	2'-0"	4-10	XFBP12	XFBP1
	2	1	FB10	2'-0"	4-10	XFBP12	
	3	1	FB9	2'-0"	4-10	XFBP12	XFBP1
	4	1	FB7	1'-0"	4-10	XFBP12	XFBP1
	5	1	FB4	1'-0"	4-10	XFBP12	XFBP1
	6	1	FB6	1'-0"	4-10	XFBP12	XFBP1
	7	1	FB8	1'-0"	4-10	XFBP12	XFBP1
	8	1	FB5	1'-0"	4-10	XFBP12	XFBP1
	9	1	FB3	1'-0"	4-10	XFRP12	XFRP1



TO BE **USED FOR** CONSTRUCTION

- I. Snug Tight: Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information, 2. <u>Storage</u>: Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- of the work shift.

 3. Bolt and Nut Specifications: Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A563 Grade C, D, or DH nut specifications. Substitution of mild stee bolts or ruls is not allowed and any fineld substitution will wolt the design warranty.

 4. Eave Height: Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, eave height dimension and top girt specifications may be to the intersection of the top of the purlins. Refer to the eave details for more information.

	REVISIONS	seal, neither the Engineer
	A	named nor Chief Buildings is acting as The Engineer of
	<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
1:32jam	<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings
10104	Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-207 (308) 389-7289 cs@chiefind.com




Drawing	CROSS SECTION
	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	E & M Concrete

1000 Maino E a Mi	L a III controlo							
	DRAWN	CHECK	ORDER NO.	CS1				
HIEFE	KAL	DB	B3025326	1 / 1				
ILDINGS /	2/10/25	2/27/25	D3023320	CS2				

SPLICE BOLTS

MARK WF-1 WF-2



TO BE **USED FOR** CONSTRUCTION

- 1. Snug Tight: Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information.
 2. Storage. Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are articipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- or me work snift.

 3. <u>Bott and Nut Specifications:</u> Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A533 Grade C, D, or DH nut specifications. Substitution or mild stee to bots or ruts is not allowed and any fived died substitution will you the design warranty.


 4. <u>Every Height</u>: Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, cave height dimension and top girt space dimension may be to the intersection of the top of the purtins. Refer to the eave details for more information.


	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	<u> </u>	named nor Chief Buildings is acting as The Engineer of
	<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
: Sam	<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
10108	Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-2 (308) 389-7289 cs@chiefind.com





Drawing	CROSS SECTION
Buyer	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	F & M Concrete


,				
	DRAWN	CHECK	ORDER NO.	CS2 /
HIEFE	KAL	DB	B3025326	1 /
ILDINGS /	2/10/25	2/27/25	D3023320	/cs2

















	TRIM TABLE LINE: B						
ØID	QUAN.	MARK	COLOR	LENGTH			
1 2	2 4	BTN6B BTN6A	GM GM	146" 206"			
4 5 6 7	11 6 6 6	JT6C DT86A JT6A JT6B	AQ AQ AQ AQ	90" 206" 206" 146"			

PANEL	TABLE	
FRAME	LINE B	
QUAN	MARK	LENGTH
34	SSF-1	240"
8	SSF-2	71"
5	SSF-3	135"

SIDEWALL PANEL & TRIM: FRAME LINE B

PANELS: 24 Ga, AP - Galvalume (GM)

(Gutter with 4 downspouts)

(Gutter with 4 downspouts)

TO BE USED FOR CONSTRUCTION

SIDEWALL PANEL & TRIM: FRAME LINE B

PANELS: 24 Ga. AP - Galvalume (GM)

	REVISIONS	seal, neither the Engineer
	<u> </u>	named nor Chief Buildings is acting as The Engineer of
	<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
24pm	<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings
13105	Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



	Drawing	SIDEW	ALL DRA	WING			
		Triangle Home Pros, LLC					
	Customer	Martine Fuquay	z Comme Varina, N	rcial Prop IC 27526	erties, LLC		
Project Name E & M Concrete							
			DDAMA	CHECK	ODDED NO	60	$\overline{}$

		DRAWN	CHECK	ORDER NO.	S3 /
CHIE		BD	ALI	B3025326	1 /
BUILDINGS	7	2/10/25	3/6/25	D3023320	/S4

NOTE: Using standard gutter and downspouts, locate downspouts at a spacing not to exceed 59.4. ft with first downspout within 29.7 ft from ends of gutter. This spacing is based on rainfall intensity of 6.5 inches per hour and MBMA Metal Building Systems Manual Appendix A4.2.

GENERAL NOTES:


Each drop consists of: (2) 12'-0" Downspout(s) (1) "A" Elbow(s)

Details Order (D# Pages)

Flange Brace/Sag Angles Details
Typical Project Details
Stoel Specific Inio, (X#-labels)
Panel Specific Info, (X#-labels)
Mezzanine Info, (Z#-labels)
Panel Sprim Details
Opening Flashing Details

1. All trims to receive a 2" lap unless otherwise noted.

NOTE: Building "A ", Column Line " B "
(STANDARD GUTTER) (SINGLE DOWNSPOUT DROP)
(4) Downspout drops provided for this wall



TRIM TABLE LINE: A						
	♦ID QUAN.		MARK	COLOR	LENGTH	
	1 2	4 6	BTN6B BTN6A	GM GM	146" 206"	
	4 5 6	14 8 4	JT6C JT6B JT6D	AQ AQ AQ	90" 146" 42"	

PANEL TABLE
FRAME LINE A
QUAN MARK LENGTH
47 SSB-1 240"

SIDEWALL PANEL & TRIM: FRAME LINE A

PANELS: 24 Ga, AP - Galvalume (GM)

(Gutter with 4 downspouts)

(Gutter with 4 downspouts)

TO BE USED FOR CONSTRUCTION

SIDEWALL PANEL & TRIM: FRAME LINE A

PANELS: 24 Ga. AP - Galvalume (GM)

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	<u> </u>	named nor Chief Buildings is acting as The Engineer of
	<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
241pm	<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
1/81/26	Δ	Chief Buildings PO Box 2078, Grand Island, NE 68802-20 (308) 389-7289 cs@chiefind.com



Drawing	SIDEWALL DRAWING
	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	E & M Concrete

Project Name E & M Concrete					
	DRAWN	CHECK	ORDER NO.	S4 /	
CHIEFE	BD	ALI	B3025326	1 / 1	
DUILDINGS /	2/10/25	3/6/25	D3023320	/S4	

GENERAL NOTES:

Details Order (D# Pages)


Flange Brace/Sag Angles Details
Typical Project Details
Steel Specific Info, (X#-labels)
Panel Specific Info, (X#-labels)
Mezzanine Info, (Z#-labels)
Panel Sprim Details
Opening Flashing Details


All trims to receive a 2" lap unless otherwise noted.


Each drop consists of: (2) 12'-0" Downspout(s) (1) "A" Elbow(s)


NOTE: Building "A ", Column Line " A "
(STANDARD GUTTER) (SINGLE DOWNSPOUT DROP)
(4) Downspout drops provided for this wall

NOTE: Using standard gutter and downspouts, locate downspouts at a spacing not to exceed 59.4 ft with first downspout within 29.7 ft from ends of gutter. This spacing is based on rainfall intensity of 6.5 inches per hour and MBMA Metal Building Systems Manual Appendix A4.2.












- NOTE:

 Fill all holes in the flange brace with bolts.


 If flange brace connection occurs within the purin lap, install flange brace before tightening purin bolts.

 Flange brace may be one side only. For location and number of sides refer to Cross Sections, Endwall and Sidewall




FLANGE BRACE "4-10 CONNECTION"

T= Top Row Sag Angle
B= Bottom Row Sag Angle See Roof Framing Plans for Locations




RIDGE SAG ANGLE STANDING SEAM ROOF T= Top Row Sag Angle B = Bottom Row Sag Angle See Roof Framing Plans for Locations




LOW SIDE EAVE STRUT SAG ANGLE STANDING SEAM ROOF

NOTE: Girt sag angles are to be located toward "INSIDE" of building.




SIDEWALL SAG ANGLE AT LOW SIDE (High Side Sag Angle Connections typical)

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
A	named nor Chief Buildings is acting as The Engineer of
<u>a</u> ————————————————————————————————————	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u>A</u> —	structural performance of the pre-engineered components designed by Chief Buildings.
Δ	Chief Butdings PO Box 2078, Grand Island, NE 68802-2078 (308) 389-7289 cs@chiefind.com



STANDING SEAM ROOF






	Drawing	DETAILS				
	Buyer		Home P			
	Customer	Martinez Commercial Properties, LLC Fuguay Varina, NC 27526				
	Project Name	E & M Concrete				
	CHIEF		DRAWN	CHECK	ORDER NO.	D1 /
			KAL/BD	ALI/DB	B3025326	7 /
5	-airnises	74	2/11/25	3/6/25	D3023320	/D12

2/11/25

NOTE: The "Standard" bolting requirements for a purlin to dip is shown below. See the Special Bolts Roof Plan table on the Roof Framing Plan for additional bolts. The # symbol will reference additional bolts, if required. 0 - (2) 1/2" X 1 1/4" BOLTS - RAFTER BEAM

See Roof Plan



* Refer to Bolt Table on Endwall drawing for bolting

RAFTER BEAM ENDWALL COLUMN

* Refer to Bolt Table on Endwall Drawing for bolt information.

A7


SECTION THRU ENDWALL RAFTER




RAFTER BEAM TO COLUMN




ROTATED CORNER COLUMN TO RAFTER BEAM



Flange Brace are not shown. Refer to Endwall drawings for Flange Brace locations and number of sides.



NOTE: Flange Braces are not shown. Refer to Endwall drawings for Flange Brace locations and number of sides.



TO BE **USED FOR** CORNER COLUMN TO WALL GIRT

WALL GIRT TO WIDE FLANGE **ENDWALL COLUMN**

1/0	72
(0	12)


ENDWALL COLUMN TO WALL GIRT

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
A	named nor Chief Buildings is acting as The Engineer of
<u>a</u> —	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u>A</u> -	structural performance of the pre-engineered components designed by Chief Buildings.
<u>^</u>	Chief Buildings PO Box 2078, Grand Island, NE 68802-207 (308) 389-7289 cs@chiefind.com




(D12)

	Drawing	DETAILS				
	Buyer		Home P			
	Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526				
	Project Name	E & M Concrete				
			DRAWN	CHECK	ORDER NO.	D2 /
	CHIE	-44	KAL/BD	ALI/DB	B3025326	7 / 1
25	-mirniues	rf	2/11/25	3/6/25	D3023320	√D13




CORNER COLUMN TO WALL GIRT



er to the wall framing drawings for a Cee size)

SE ANGLE (A-20-B)




* Refer to Bolt Table on Endwall drawing for bolting information.




RAFTER BEAM SPLICE


NOTE: The "Standard" bolting requirements for a purfin to dip is shown below. See the Special Bolts Roof Plan table on the Roof Framing Plan for additional bolts. The (#) symbol will reference additional bolts, if required.



* Refer to Bolt Table on Endwall drawing for bolting information.



* Refer to Bolt Table on Endwall drawing for bolting



TO BE USED FOR CONSTRUCTION

(12) RAFTER BEAM CONNECTION AT RIDGE

(F20) RAFTER BEAM SPLICE


L		
		Notwithstanding the adjacent seal, neither the Engineer
	A	named nor Chief Buildings is
		acting as The Engineer of Record. The Engineer
		named and Chief Buildings
		responsibility is limited to the
		structural performance of the pre-engineered components
		designed by Chief Buildings.
	A	Chief Buildings PO Box 2078, Grand Island, NE 68802-20
	<u>414</u>	(308) 389-7289 cs@chiefind.com

(G2)


ROOF PURLIN TO INTERIOR FRAME RAFTER

Drawing	DETAIL	DETAILS			
	Triangle Home Pros, LLC				
Customer	Martine Fuquay	rcial Prop IC 27526	erties, LLC		
Project Name	E & M Concrete				
		DRAWN	CHECK	ORDER N	


	Fuquay Varina, NC 27526					
Project Name E & M Concrete						
CHIEF		DRAWN	CHECK	ORDER NO.	D3	
		- #	KAL/BD	ALI/DB	B3025326	1 /
l		74	2/11/25	3/6/25	D3023320	D13



NOTE: Flange Braces are not shown. Refer to Cross Section, Endwall, or Sidewall drawings for Flange Brace locations and number of sides.



Flange Brace are not shown. Refer to Cross Section or Sidewall drawings for Flange Brace locations and number of sides.



(H10)

* SEE ADDITIONAL DETAILS FOR EAVE STRUT CONNECTION

PORTAL FRAME TO FRAME COLUMN 8" OUTSET / BYPASS GIRTS




18


WALL GIRT TO FRAME COLUMN




WALL GIRT TO FRAME COLUMN



EAVE STRUT TO ENDWALL RAFTER BEAM STANDING SEAM ROOF




WALL GIRT TO DOOR JAME (K3)



ALL GIRT TO	DOOK JAIVIB	LZ
NS	Notwithstanding the adjacent seal, neither the Engineer	
	named nor Chief Buildings is acting as The Engineer of	Manual Ma


REVISIONS	Notwithstanding the adjacent seal, neither the Engineer named nor Chile Buildings is acting as The Engineer of Record. The Engineer named and Chile Buildings responsibility is limited to the structural performance of the pre-engineered components deducing and by the Buildings.	





TO BE **USED FOR** CONSTRUCTION
DOOR JAMB TO LOW EAVE STRUT





Drawing	DETAILS				
Buyer	Triangle Home Pros, LLC				
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526				
	E & M Concrete				
		DRAWN	CHECK	ORDER NO.	D4 /
BUILDINGS	- 4	KAL/BD	ALI/DB	B3025326] /
Bairbius	74	0/44/05	210105	D3023320	/040




















GABLE TRIM SPLICE

WALL PANEL


#12-14 X 1 1/4"

(6" C.C. for CS PANEL) (12" C.C. for AP PANEL)

MASTIC (NOT BY CHIEF) BASE MEMBER


(Refer to Sidewall and Endwall

- 3. Use SIKA 511 sealant at splice.



STC-MSC ROOF PANEL RIDGE TRIM DETAIL

- 1. Start gable trim 3" out from end of roof panel. Notch gable trim to avoid corner box rivets.
- 2. Start eave gutter 3" out from endwall building line.
- 3. Locate Gable Trim Plug as close to building line as possible. Field notch as required.
- 4. Use SIKA 511 sealant at plug and corner trim to gutter.




GABLE CORNER TRIM WITH GUTTER


REVISIONS	seal, neither the Engineer
Δ Δ Δ	named nor Chief Buildings is acting as The Engineer Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings. Chief Buildings FO Box 2018, Grand Island. NE 68802-2017 (305) 388-728 or origination.


TRAPEZOID PLUG INSTALLATION WITH GUTTER


Drawing **DETAILS** Buyer Triangle Home Pros, LLC Martinez Commercial Properties, LLC Fuguay Varina, NC 27526 Project Name E & M Concrete

	DRAWN	CHECK	ORDER NO.	D9 /
CHIEF	KAL/BD	ALI/DB	B3025326	7 / 1
SULDINGS /	2/11/25	3/6/25	B3025326	D13










TO BE **USED FOR** CONSTRUCTION


2/11/25


REVISION	S Notwithstanding the adjacent seal, neither the Engineer
^	named nor Chief Buildings is acting as The Engineer of
<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u>A</u>	structural performance of the pre-engineered components designed by Chief Buildings
^	Chief Butdings PO Box 2078, Grand Island, NE. 68802 (308) 389-7289 cs@chiefind.com





	Drawing	DETAIL	.S			
	Buyer	Triangle Home Pros, LLC				
	Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526				
	Project Name	E & M Concrete				
			DRAWN	CHECK	ORDER NO.	D13 /
	CHIE	- #	KAL/BD	AL I /DB	B3025326	7 /
25	-aira(Mas	74	2/11/25	3/6/25	D3023320	D12













Refer to gable sections for roof panel attachment and gable trim connection at the building's gable areas.

TRIM AT GABLE OF EAVE EXTENSION ONLY - UNSOFFITED



Refer to eave sections for roof panel attachment and eave trim connection at the building's eave areas.

EAVE OF GABLE EXTENSION ONLY UNSOFFITED (LOWSIDE) w/EAVE TRIM



Refer to eave sections for roof panel attachment and eave trim connection at the building's eave areas.

EAVE AND GABLE EXT. UNSOFFITED DETAILS

WALLS ARE PANELED


NOTE:

EAVE OF GABLE EXTENSION ONLY UNSOFFITED (HIGH SIDE) w/EAVE TRIM

EAVE EXTENSION BEAM JAMB TRIM (JT) (3 SIDES) PANEL CAP TRIM (SCT) SIDEWALL PANEL

- Field notch wall panels around the eave extension beam as required.


DETAIL AT EXTENSION BEAM OF UNSOFFITED EAVE EXTENSION



Refer to eave sections for roof panel attachment and eave gutter connection at the building's eave areas.


EAVE OF GABLE EXTENSION ONLY UNSOFFITED (LOWSIDE) w/GUTTER

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
A	named nor Chief Buildings is acting as The Engineer of
<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings.
^	Chief Buildings Chief Buildings PO Box 2078, Grand Island, NE 68802-207 (308) 389-7289 cs@chiefind.com



- Field cut endwall panels as required at bottom of purlins and roof panel.
- Purlin closure and closure clips are not shown.

RIDGE DETAIL AT UNSOFFITED GABLE EXTENSION




- Trim not shown refer to sections in erection drawings.
- Field cut wall panel around purlins as required.

CONDITION AT UNSOFFITED GABLE EXTENSION

MBS Drawing **EAVE & GABLE EXTENSION TRIM DETAILS** Buyer Triangle Home Pros, LLC Martinez Commercial Properties, LLC Customer Fuquay Varina, NC 27526 Project Name E & M Concrete GD5




12-10-24 RELEASED 06-25-20 SUPERSEDES




STEP 1:

- Install gutter up to point that expansion joint is to be located.
 Assemble gutter end cap into bead of sealant 3" from gutter end prior to attaching gutter to roof panel.




STEP 2:

• Remove 3" of material from next piece of gutter as shown.



STEP 3:

• Assemble gutter end cap into bead of sealant 3" from gutter end.




STEP 4:


- Lap the gutters 2". Do NOT install any fasteners in the lapped area.

 Using (2) 1/4 14 X 7/8" fasteners, assemble rain shield to only one gutter end cap. Do NOT fasten to both end caps.

RELEASED

SUPERSEDES






TO BE **USED FOR** CONSTRUCTION

RAIN SHIELD (GRS)

	REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
	^	named nor Chief Buildings is acting as The Engineer of
	<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
	<u> </u>	structural performance of the pre-engineered components
10-31-22 06-29-11	Δ	designed by Chief Buildings. Chief Buildings PO Box 2078, Grand Island, NE 68802-20 (308) 389-7289 cspxchiefind.com




	Drawing	GUTTER EXPANSION JOINT				
	Buyer	Triangle Home Pros, LLC				
	Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526				
	Project Name	E & M Concrete				
			DRAWN	CHECK	ORDER NO.	GD6
	CHIE	-#	KAL/BD	ALI	B3025326	7 / 1
025		71	2/11/25	3/6/25	D3023320	√GD7



- Install roof cap up to the point that expansion joint is to be located.
 Apply (2) beads of Sikalastomer 511 sealant as shown.

ROOF CAP TRIM SPLICE AT EXPANSION JOINT

- Lap next roof cap piece onto previous piece 4".
 Do <u>not</u> install fasteners in the overlap.



STEP 1:

Install high side height change trim up to the point that expansion joint is to be located.

Apply (2) beads of Sikalastomer 511 sealant as shown.


RELEASED

SUPERSEDES

HIGI SP

H SIDE HEIGHT CHA PLICE AT EXPANSION		Lap next high side height change trim onto p Do <u>not</u> install fasteners in the overlap.
/ICIONC	Notwithstanding the adjacent	

REVISIONS	Notwithstanding the adjacent seal, neither the Engineer
<u> </u>	named nor Chief Buildings is acting as The Engineer of
<u> </u>	Record. The Engineer named and Chief Buildings responsibility is limited to the
<u> </u>	structural performance of the pre-engineered components designed by Chief Buildings
10-31-22 06-29-11	Chief Buldings Chief Buldings PO Box 2078, Grand Island, NE. 68802-207 (308) 389-7299 cs@chefind.com



previous piece 4".

CONSTRUCTION
STANDING SEAM EXPA
Friandle Home Pros. LLC


TO BE


USED FOR

Drawing	STANDING SEAM EXPANSION TRIM JOINTS
	Triangle Home Pros, LLC
Customer	Martinez Commercial Properties, LLC Fuquay Varina, NC 27526
Project Name	E & M Concrete

HIEF	DRAWN	CHECK	
	KAL/BD	ALI	Г
	2/11/25	3/6/25	

GD7 ORDER NO. B3025326







Project Name: E & M Concrete

Project Address: 308 Jarco Drive, Fuquay-Varina, NC 27526

Chief Order No.: B3025326 Date: 8/28/25

Rev.: 0



BUILT

3206 Heritage Trade Dr. Wake Forest, NC 27587 (919)556-6032 thomas-hsd@nc.rr.com

August 21, 2025

To: Inspection Department

Concerning: E&M Concrete

Fuquay Varina, NC

The anchor bolt projection was slightly less than required on column EC-7 on Frame Line 6. 3 of the 4 anchor bolts for this column do not have full engagement of the nut. See the (2) pictures below. Use a puddle weld for the (3) anchor bolts to reinforce the connection of the top of the bolt to the nut.




If there are any further concerns or questions do not hesitate to call.

Thomas B. Harris, PE



Sealed 8-21-25







Project Name: E & M Concrete

Project Address: 308 Jarco Drive, Fuquay-Varina, NC 27526

Chief Order No.: B3025326 Date: 8/28/25

Rev.: 0



APPENDIX C

Photos

BUILT



(E&M Concrete_001.JPG)



(E&M Concrete_002.JPG)



(E&M Concrete_003.JPG)



(E&M Concrete_004.JPG)



(E&M Concrete_005.JPG)




(E&M Concrete_006.JPG)



(E&M Concrete_007.JPG)



(E&M Concrete_008.JPG)



(E&M Concrete_009.JPG)





(E&M Concrete_010.JPG) (E&M Concrete_011.JPG) (E&M Concrete_012.JPG) (E&M Concrete_013.JPG) (E&M Concrete_014.JPG) (E&M Concrete_015.JPG) (E&M Concrete_016.JPG) (E&M Concrete_017.JPG) (E&M Concrete_018.JPG)




(E&M Concrete_019.JPG)



(E&M Concrete_020.JPG)



(E&M Concrete_021.JPG)



(E&M Concrete_022.JPG)



(E&M Concrete_023.JPG)



(E&M Concrete_024.JPG)




(E&M Concrete_025.JPG)



(E&M Concrete_026.JPG)



(E&M Concrete_027.JPG)





(E&M Concrete_028.JPG)



(E&M Concrete_029.JPG)



(E&M Concrete_030.JPG)



(E&M Concrete_031.JPG)



(E&M Concrete_032.JPG)



(E&M Concrete_033.JPG)



(E&M Concrete_034.JPG)



(E&M Concrete_035.JPG)



(E&M Concrete_036.JPG)





(E&M Concrete_037.JPG) (E&M Concrete_038.JPG) (E&M Concrete_039.JPG) (E&M Concrete_040.JPG) (E&M Concrete_041.JPG) (E&M Concrete_042.JPG) (E&M Concrete_043.JPG) (E&M Concrete_044.JPG) (E&M Concrete_045.JPG)



(E&M Concrete_046.JPG)



(E&M Concrete_047.JPG)



(E&M Concrete_048.JPG)




(E&M Concrete_049.JPG)



(E&M Concrete_050.JPG)



(E&M Concrete_051.JPG)



(E&M Concrete_052.JPG)



(E&M Concrete_053.JPG)



(E&M Concrete_054.JPG)





(E&M Concrete_055.JPG)



(E&M Concrete_056.JPG)



(E&M Concrete_057.JPG)



(E&M Concrete_058.JPG)



(E&M Concrete_059.JPG)




(E&M Concrete_060.JPG)



(E&M Concrete_061.JPG)



(E&M Concrete_062.JPG)



(E&M Concrete_063.JPG)





(E&M Concrete_064.JPG)



(E&M Concrete_065.JPG)



(E&M Concrete_066.JPG)



(E&M Concrete_067.JPG)



(E&M Concrete_068.JPG)



(E&M Concrete_069.JPG)



(E&M Concrete_070.JPG)



(E&M Concrete_071.JPG)



(E&M Concrete_072.JPG)





(E&M Concrete_073.JPG)



(E&M Concrete_074.JPG)



(E&M Concrete_075.JPG)



(E&M Concrete_076.JPG)



(E&M Concrete_077.JPG)



(E&M Concrete_078.JPG)



(E&M Concrete_079.JPG)



(E&M Concrete_080.JPG)



(E&M Concrete_081.JPG)






(E&M Concrete_082.JPG)

(E&M Concrete_085.JPG)



















(E&M Concrete_091.JPG) (E&M Concrete_092.JPG) (E&M Concrete_093.JPG) (E&M Concrete_094.JPG) (E&M Concrete_095.JPG) (E&M Concrete_096.JPG) (E&M Concrete_097.JPG) (E&M Concrete_098.JPG) (E&M Concrete_099.JPG)



(E&M Concrete_100.JPG)



(E&M Concrete_101.JPG)



(E&M Concrete_102.JPG)



(E&M Concrete_103.JPG)



(E&M Concrete_104.JPG)



(E&M Concrete_105.JPG)



(E&M Concrete_106.JPG)



(E&M Concrete_107.JPG)



(E&M Concrete_108.JPG)





(E&M Concrete_109.JPG)



(E&M Concrete_110.JPG)



(E&M Concrete_111.JPG)



(E&M Concrete_112.JPG)



(E&M Concrete_113.JPG)



(E&M Concrete_114.JPG)



(E&M Concrete_115.JPG)



(E&M Concrete_116.JPG)



(E&M Concrete_117.JPG)





(E&M Concrete_118.JPG)



(E&M Concrete_119.JPG)




(E&M Concrete_120.JPG)



(E&M Concrete_121.JPG)



(E&M Concrete_122.JPG)



(E&M Concrete_123.JPG)



(E&M Concrete_124.JPG)



(E&M Concrete_125.JPG)



(E&M Concrete_126.JPG)





(E&M Concrete_128.JPG) (E&M Concrete_127.JPG) (E&M Concrete_129.JPG) (E&M Concrete_130.JPG) (E&M Concrete_131.JPG) (E&M Concrete_132.JPG) (E&M Concrete_133.JPG) (E&M Concrete_134.JPG) (E&M Concrete_135.JPG)



(E&M Concrete_136.JPG)



(E&M Concrete_137.JPG)



(E&M Concrete_138.JPG)



(E&M Concrete_139.JPG)



(E&M Concrete_140.JPG)



(E&M Concrete_141.JPG)



(E&M Concrete_142.JPG)



(E&M Concrete_143.JPG)



(E&M Concrete_144.JPG)





(E&M Concrete_145.JPG)



(E&M Concrete_146.JPG)



(E&M Concrete_147.JPG)



(E&M Concrete_148.JPG)



(E&M Concrete_149.JPG)



(E&M Concrete_150.JPG)



(E&M Concrete_151.JPG)



(E&M Concrete_152.JPG)



(E&M Concrete_153.JPG)





(E&M Concrete_154.JPG)



(E&M Concrete_155.JPG)



(E&M Concrete_156.JPG)



(E&M Concrete_157.JPG)



(E&M Concrete_158.JPG)



(E&M Concrete_159.JPG)



(E&M Concrete_160.JPG)



(E&M Concrete_161.JPG)



(E&M Concrete_162.JPG)





(E&M Concrete_163.JPG)



(E&M Concrete_164.JPG)



(E&M Concrete_165.JPG)



(E&M Concrete_166.JPG)



(E&M Concrete_167.JPG)



(E&M Concrete_168.JPG)



(E&M Concrete_169.JPG)



(E&M Concrete_170.JPG)



(E&M Concrete_171.JPG)



Built, LLC 144 East King Street, Unit 337 Hillsborough, North Carolina 27278



(E&M Concrete_172.JPG)



(E&M Concrete_173.JPG)



(E&M Concrete_174.JPG)



(E&M Concrete_175.JPG)



(E&M Concrete_176.JPG)



(E&M Concrete_177.JPG)



(E&M Concrete_178.JPG)



(E&M Concrete_179.JPG)



(E&M Concrete_180.JPG)





(E&M Concrete_181.JPG)



(E&M Concrete_182.JPG)




(E&M Concrete_183.JPG)



(E&M Concrete_184.JPG)



(E&M Concrete_185.JPG)



(E&M Concrete_186.JPG)



(E&M Concrete_187.JPG)



(E&M Concrete_188.JPG)



(E&M Concrete_189.JPG)





(E&M Concrete_190.JPG)



(E&M Concrete_191.JPG)



(E&M Concrete_192.JPG)



(E&M Concrete_193.JPG)



(E&M Concrete_194.JPG)




(E&M Concrete_195.JPG)



(E&M Concrete_196.JPG)



(E&M Concrete_197.JPG)



(E&M Concrete_198.JPG)





(E&M Concrete_199.JPG)



(E&M Concrete_200.JPG)



(E&M Concrete_201.JPG)



(E&M Concrete_202.JPG)



(E&M Concrete_203.JPG)



(E&M Concrete_204.JPG)



(E&M Concrete_205.JPG)



(E&M Concrete_206.JPG)



(E&M Concrete_207.JPG)





(E&M Concrete_208.JPG)




(E&M Concrete_209.JPG)



(E&M Concrete_210.JPG)




(E&M Concrete_211.JPG)




(E&M Concrete_212.JPG)



(E&M Concrete_213.JPG)



(E&M Concrete_214.JPG)



(E&M Concrete_215.JPG)



(E&M Concrete_216.JPG)





(E&M Concrete_217.JPG)



(E&M Concrete_218.JPG)



(E&M Concrete_219.JPG)



(E&M Concrete_220.JPG)



(E&M Concrete_221.JPG)




(E&M Concrete_222.JPG)



(E&M Concrete_223.JPG)



(E&M Concrete_224.JPG)



(E&M Concrete_225.JPG)





(E&M Concrete_226.JPG)



(E&M Concrete_227.JPG)



(E&M Concrete_228.JPG)



(E&M Concrete_229.JPG)



(E&M Concrete_230.JPG)



(E&M Concrete_231.JPG)



(E&M Concrete_232.JPG)



(E&M Concrete_233.JPG)



(E&M Concrete_234.JPG)





(E&M Concrete_235.JPG)



(E&M Concrete_236.JPG)



(E&M Concrete_237.JPG)




(E&M Concrete_238.JPG)



(E&M Concrete_239.JPG)




(E&M Concrete_240.JPG)



(E&M Concrete_241.JPG)



(E&M Concrete_242.JPG)



(E&M Concrete_243.JPG)





(E&M Concrete_244.JPG)



(E&M Concrete_245.JPG)



(E&M Concrete_246.JPG)



(E&M Concrete_247.JPG)



(E&M Concrete_248.JPG)



(E&M Concrete_249.JPG)



(E&M Concrete_250.JPG)



(E&M Concrete_251.JPG)



(E&M Concrete_252.JPG)





(E&M Concrete_253.JPG)




















(E&M Concrete_262.JPG)



(E&M Concrete_263.JPG)



(E&M Concrete_264.JPG)



(E&M Concrete_265.JPG)



(E&M Concrete_266.JPG)



(E&M Concrete_267.JPG)



(E&M Concrete_268.JPG)



(E&M Concrete_269.JPG)



(E&M Concrete_270.JPG)





(E&M Concrete_271.JPG)



(E&M Concrete_272.JPG)



(E&M Concrete_273.JPG)



(E&M Concrete_274.JPG)



(E&M Concrete_275.JPG)



(E&M Concrete_276.JPG)



(E&M Concrete_277.JPG)



(E&M Concrete_278.JPG)



(E&M Concrete_279.JPG)





(E&M Concrete_280.JPG)



(E&M Concrete_281.JPG)



(E&M Concrete_282.JPG)



(E&M Concrete_283.JPG)



(E&M Concrete_284.JPG)



(E&M Concrete_285.JPG)



(E&M Concrete_286.JPG)



(E&M Concrete_287.JPG)



(E&M Concrete_288.JPG)





(E&M Concrete_289.JPG)



(E&M Concrete_290.JPG)



(E&M Concrete_291.JPG)



(E&M Concrete_292.JPG)



(E&M Concrete_293.JPG)



(E&M Concrete_294.JPG)




(E&M Concrete_295.JPG)



(E&M Concrete_296.JPG)



(E&M Concrete_297.JPG)





(E&M Concrete_298.JPG)



(E&M Concrete_299.JPG)



(E&M Concrete_300.JPG)



(E&M Concrete_301.JPG)



(E&M Concrete_302.JPG)



(E&M Concrete_303.JPG)



(E&M Concrete_304.JPG)



(E&M Concrete_305.JPG)




(E&M Concrete_306.JPG)





(E&M Concrete_307.JPG)



(E&M Concrete_308.JPG)



(E&M Concrete_309.JPG)



(E&M Concrete_310.JPG)



(E&M Concrete_311.JPG)



(E&M Concrete_312.JPG)



(E&M Concrete_313.JPG)



(E&M Concrete_314.JPG)



(E&M Concrete_315.JPG)





(E&M Concrete_316.JPG)



(E&M Concrete_317.JPG)



(E&M Concrete_318.JPG)




(E&M Concrete_319.JPG)



(E&M Concrete_320.JPG)



(E&M Concrete_321.JPG)



(E&M Concrete_322.JPG)



(E&M Concrete_323.JPG)



(E&M Concrete_324.JPG)





(E&M Concrete_325.JPG)



(E&M Concrete_326.JPG)



(E&M Concrete_327.JPG)




(E&M Concrete_328.JPG)



(E&M Concrete_329.JPG)



(E&M Concrete_330.JPG)



(E&M Concrete_331.JPG)



(E&M Concrete_332.JPG)



(E&M Concrete_333.JPG)







(E&M Concrete_334.JPG)



(E&M Concrete_335.JPG)



(E&M Concrete_336.JPG)



(E&M Concrete_337.JPG)



(E&M Concrete_338.JPG)



(E&M Concrete_339.JPG)



(E&M Concrete_340.JPG)



(E&M Concrete_341.JPG)



(E&M Concrete_342.JPG)





(E&M Concrete_343.JPG)



(E&M Concrete_344.JPG)



(E&M Concrete_345.JPG)



(E&M Concrete_346.JPG)



(E&M Concrete_347.JPG)



(E&M Concrete_348.JPG)



(E&M Concrete_349.JPG)



(E&M Concrete_350.JPG)



(E&M Concrete_351.JPG)





(E&M Concrete_352.JPG)



(E&M Concrete_353.JPG)



(E&M Concrete_354.JPG)



(E&M Concrete_355.JPG)



(E&M Concrete_356.JPG)



(E&M Concrete_357.JPG)



(E&M Concrete_358.JPG)



(E&M Concrete_359.JPG)



(E&M Concrete_360.JPG)





(E&M Concrete_361.JPG)



(E&M Concrete_362.JPG)



(E&M Concrete_363.JPG)



(E&M Concrete_364.JPG)



(E&M Concrete_365.JPG)



(E&M Concrete_366.JPG)



(E&M Concrete_367.JPG)



(E&M Concrete_368.JPG)



(E&M Concrete_369.JPG)





(E&M Concrete_370.JPG)



(E&M Concrete_371.JPG)




(E&M Concrete_372.JPG)



(E&M Concrete_373.JPG)



(E&M Concrete_374.JPG)



(E&M Concrete_375.JPG)



(E&M Concrete_376.JPG)



(E&M Concrete_377.JPG)



(E&M Concrete_378.JPG)





(E&M Concrete_379.JPG) (E&M Concrete_381.JPG) (E&M Concrete_380.JPG) (E&M Concrete_382.JPG) (E&M Concrete_383.JPG) (E&M Concrete_384.JPG) (E&M Concrete_385.JPG) (E&M Concrete_386.JPG) (E&M Concrete_387.JPG)



(E&M Concrete_388.JPG)



(E&M Concrete_389.JPG)



(E&M Concrete_390.JPG)



(E&M Concrete_391.JPG)



(E&M Concrete_392.JPG)



(E&M Concrete_393.JPG)



(E&M Concrete_394.JPG)



(E&M Concrete_395.JPG)



(E&M Concrete_396.JPG)





(E&M Concrete_397.JPG)



(E&M Concrete_398.JPG)



(E&M Concrete_399.JPG)



(E&M Concrete_400.JPG)



(E&M Concrete_401.JPG)



(E&M Concrete_402.JPG)



(E&M Concrete_403.JPG)



(E&M Concrete_404.JPG)



(E&M Concrete_405.JPG)





(E&M Concrete_406.JPG)



(E&M Concrete_407.JPG)



(E&M Concrete_408.JPG)



(E&M Concrete_409.JPG)



(E&M Concrete_410.JPG)




(E&M Concrete_411.JPG)




(E&M Concrete_412.JPG)



(E&M Concrete_413.JPG)



(E&M Concrete_414.JPG)





(E&M Concrete_415.JPG)



(E&M Concrete_416.JPG)



(E&M Concrete_417.JPG)




(E&M Concrete_418.JPG)



(E&M Concrete_419.JPG)



(E&M Concrete_420.JPG)



(E&M Concrete_421.JPG)



(E&M Concrete_422.JPG)



(E&M Concrete_423.JPG)





(E&M Concrete_424.JPG)



(E&M Concrete_425.JPG)




(E&M Concrete_426.JPG)



(E&M Concrete_427.JPG)



(E&M Concrete_428.JPG)



(E&M Concrete_429.JPG)



(E&M Concrete_430.JPG)



(E&M Concrete_431.JPG)



(E&M Concrete_432.JPG)





(E&M Concrete_433.JPG)



(E&M Concrete_434.JPG)



(E&M Concrete_435.JPG)



(E&M Concrete_436.JPG)



(E&M Concrete_437.JPG)



(E&M Concrete_438.JPG)



(E&M Concrete_439.JPG)



(E&M Concrete_440.JPG)



(E&M Concrete_441.JPG)





(E&M Concrete_442.JPG)



(E&M Concrete_443.JPG)



(E&M Concrete_444.JPG)



(E&M Concrete_445.JPG)



(E&M Concrete_446.JPG)



(E&M Concrete_447.JPG)



(E&M Concrete_448.JPG)



(E&M Concrete_449.JPG)



(E&M Concrete_450.JPG)





