



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

12/15/2021

**SUBJECT: BRES1811-0036
BUILDING RESIDENTIAL**

To: CHOO'S MOBILE HOME TRANSIT

Here are the results of all Inspections located at **27 JOEY DR:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 12/23/2019
Completed Date/Time: 12/23/2019
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to SPG
No plumbing drain test. Electrical meter base and service to panel not installed. Vapor barrier not completed. Insulate expansion tank.

Inspection Type: ZONING
Scheduled Date/Time: 6/10/2021
Completed Date/Time: 6/10/2021 10:15 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 6/10/2021
Completed Date/Time: 6/10/2021
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: 1- install drain test. 2- Doors that swing out require a landing 3- sewer connections





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 7/14/2021
Completed Date/Time: 7/14/2021
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 8/11/2021
Completed Date/Time: 8/11/2021
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to TSG

Locked

Locked

Inspection Type: FINAL**
Scheduled Date/Time: 8/20/2021
Completed Date/Time: 8/20/2021
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Still locked

Still locked

Inspection Type: FINAL**
Scheduled Date/Time: 8/31/2021
Completed Date/Time: 8/31/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes: if for any reason the door is locked the keys will be in the outlet cover before the steps

