



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

5/31/2024

**SUBJECT: BRES1910-0019**  
**BUILDING RESIDENTIAL**

To: JUDD LEROY

Here are the results of all Inspections located at **914 JESSE RD:**

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT  
Scheduled Date/Time: 11/14/2019  
Completed Date/Time: 11/14/2019  
Inspector: Brittany Adams  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 1/24/2024  
Completed Date/Time: 1/24/2024  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector DLF changed the inspection assignment from DLF to SPG  
Need to fill sewer test stand pipe. Insulate waterline under home. Dryer vent not completed.  
Rear door will need a 36" landing by final inspection.

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 2/9/2024  
Completed Date/Time: 2/9/2024  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: back door will be unlocked but will be held closed with a brick



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 2/15/2024  
Completed Date/Time: 2/15/2024  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 2/15/2024  
Completed Date/Time: 2/15/2024  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Piping to tank not completed.

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 2/27/2024  
Completed Date/Time: 2/27/2024  
Inspector: James T Hall  
Result: DISAPPROVED  
Remarks:  
Notes: Gate locked

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 2/28/2024  
Completed Date/Time: 2/28/2024  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ADDRESS  
Scheduled Date/Time: 3/4/2024  
Completed Date/Time: 3/8/2024  
Inspector: GIS Bucket  
Result: APPROVED  
Remarks:  
Notes: 1008 JESSE RD BROADWAY 27505. POST ADDRESS SIGN AT ROAD FOR LONG DRIVEWAY.



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ZONING  
Scheduled Date/Time: 3/5/2024  
Completed Date/Time: 3/5/2024 12:15 PM  
Inspector: Kyle Holder  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ENVIR WELL FINAL  
Scheduled Date/Time: 5/2/2024  
Completed Date/Time: 5/2/2024  
Inspector: Mark Osborne  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 5/6/2024  
Completed Date/Time: 5/6/2024  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector TSG changed the inspection assignment from TSG to JBK  
Gate was locked. No house number? Mailbox says 914. So I didn't know if that was the right house

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 5/9/2024  
Completed Date/Time: 5/9/2024  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes: once you turn in the house is to the right per customer  
Need to cover sewer line. House was locked didn't see inside. Need to 3" slope away from house. 911 numbers need to 4"



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: FINAL\*\*

Scheduled Date/Time: 5/16/2024

Completed Date/Time: 5/16/2024

Inspector: John B Kokoszka

Result: DISAPPROVED

Remarks:

Notes:

Need 3" of dirt on top of sewer line Need 4" house numbers that aren't the same color as the house. Need to have 3" slope away from the house all the way around