



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

4/13/2022

SUBJECT: BRES1911-0008
BUILDING RESIDENTIAL

To: Mariadol Carrillo

Here are the results of all Inspections located at **23434 NC 24-27:**

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 1/9/2020
Completed Date/Time: 1/9/2020
Inspector: Oliver Tolksdorf
Result: APPROVED
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 4/13/2022
Completed Date/Time: 4/13/2022
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 23434 NC 24-27 CAMERON 28326.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 4/13/2022
Completed Date/Time: 4/13/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: No drain test. Repair insulation/belly pan liner under home. Water heater blow off piping cannot terminate under home. Dryer vent not completed. Will need outlet within 25 foot of hvac unit. Expose both grounding rods. Will need prv/check valve under home.

