



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

12/10/2020

SUBJECT: BRES2001-0005
BUILDING RESIDENTIAL

To: Bryant & Patricia Hickman

Here are the results of all Inspections located at **248 TOM MYERS RD:**

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 9/11/2020
Completed Date/Time: 9/11/2020
Inspector: Slade Burton Lawson III
Result: DISAPPROVED
Remarks:
Notes: No plans on site.

Inspection Type: FOOTING
Scheduled Date/Time: 9/14/2020
Completed Date/Time: 9/14/2020
Inspector: Slade Burton Lawson III
Result: APPROVED
Remarks:
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 10/21/2020
Completed Date/Time: 10/21/2020
Inspector: James Manhart
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 10/30/2020
Completed Date/Time: 10/30/2020
Inspector: Slade Burton Lawson III
Result: DISAPPROVED
Remarks:
Notes: Unable to locate check valve on water distribution, unable to gain access to interior of MFH. No lock box code given





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 11/4/2020 Any
Completed Date/Time: 11/4/2020
Inspector: Slade Burton Lawson III
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 11/3/2020 11:33 AM kim dees
lock box 1074

Contact Name: kim dees
Site Address: 250 TOM MYERS RD
Phone: 9104291923
e-Mail: kim.dees@oakwoodhomes.com

Unable to locate set up manual, poly under MFH not fully installed

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 11/10/2020
Completed Date/Time: 11/10/2020
Inspector: Slade Burton Lawson III
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 11/16/2020
Completed Date/Time: 11/17/2020
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 248 TOM MYERS RD LILLINGTON 27546.

Inspection Type: ZONING
Scheduled Date/Time: 11/23/2020
Completed Date/Time: 11/23/2020 1:15 PM
Inspector: Kyle Holder
Result: DISAPPROVED
Remarks:
Notes: No underpinning installed



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ZONING INSPECTION
Scheduled Date/Time: 12/11/2020
Completed Date/Time:
Inspector: Kyle Holder
Result:
Remarks:
Notes: