



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

5/8/2020

SUBJECT: BRES2001-0007
BUILDING RESIDENTIAL

To: Katina & Malcom Stone

Here are the results of all Inspections located at **3325 COKESBURY RD:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ray Holder
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ray Holder
Result:
Remarks:
Notes:

Inspection Type: TAX INSPECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Tax Inspection
Result:
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL **
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ray Holder
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 4/13/2020
Completed Date/Time: 4/13/2020
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to DT
Inspector DT changed the inspection assignment from DT to SPG
Not ready. Water, hvac ducts, electrical not completed. Provide engineering letter on footing already poured for curtain wall.

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 4/29/2020
Completed Date/Time: 4/29/2020
Inspector: Andrew Currin
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 5/8/2020
Completed Date/Time: 5/8/2020
Inspector: Ray Holder
Result: APPROVED
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 5/8/2020

Completed Date/Time: 5/8/2020

Inspector: Ray Holder

Result: APPROVED

Remarks:

Notes: