



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

7/22/2022

SUBJECT: BRES2107-0019
BUILDING RESIDENTIAL

To: Laprei Lewis

Here are the results of all Inspections located at **185 SHERWOOD HILLS CT:**

Inspection Type: T-POLE
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: MODULAR FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 3/14/2022
Completed Date/Time: 3/14/2022
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 185 SHERWOOD HILLS CT CAMERON 28326.



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 3/14/2022
Completed Date/Time: 3/14/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Abs footings not 12" in ground. Abs footings require engineers letter for use on modular homes.

Inspection Type: FOOTING
Scheduled Date/Time: 3/15/2022
Completed Date/Time: 3/15/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Have engineering letter address footings and bearing capacity. Footings were poured without inspection.

Inspection Type: FOOTING
Scheduled Date/Time: 4/12/2022
Completed Date/Time: 4/12/2022
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/14/2022
Completed Date/Time: 4/14/2022
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 4/14/2022
Completed Date/Time: 4/14/2022
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MARRIAGE WALL
Scheduled Date/Time: 4/20/2022
Completed Date/Time: 4/20/2022
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time: 4/20/2022
Completed Date/Time: 4/20/2022
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 7/13/2022
Completed Date/Time: 7/14/2022
Inspector: Mark Osborne
Result: APPROVED
Remarks:
Notes:

Inspection Type: MODULAR FINAL**
Scheduled Date/Time: 7/15/2022
Completed Date/Time: 7/15/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Water and sewer Inspections never completed.

Inspection Type: MODULAR FINAL**
Scheduled Date/Time: 7/21/2022
Completed Date/Time: 7/21/2022
Inspector: Steven Gazlay
Result: CANCELLED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 7/21/2022
Completed Date/Time: 7/21/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Expose piping and connection at house. Cutoff is required 12" behind county meter in separate box.

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 7/21/2022
Completed Date/Time: 7/21/2022
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Expose all piping and connections.

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 7/26/2022
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 7/26/2022
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes: