

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

2/8/2022

SUBJECT: BRES2110-0054 BUILDING RESIDENTIAL

To: Greenfield Homes/Nick Kirsch

Here are the results of all Inspections located at 145 NICKS WAY:

Inspection Type:	SEWER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Ray Holder
Result:	
Remarks:	
Notes:	

WATER CONNECTION
Ray Holder

Inspection Type:	MFH FINAL**
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Ray Holder
Result:	
Remarks:	
Notes:	

Inspection Type:	ZONING
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Planning Bucket
Result:	
Remarks:	
Notes:	



Harnett NORTH CAROLINA	420 Mo	t County ckinney Pkwy GTON,NC 27546
Inspection Typ Scheduled Dat Completed Dat Inspector: Result: Remarks: Notes:	e/Time:	ADDRESS 10/28/2021 10/29/2021 GIS Bucket APPROVED 145 NICKS WAY FUQUAY VARINA 27526.
Inspection Typ Scheduled Dat Completed Dat Inspector: Result: Remarks: Notes:	e/Time:	Ray Holder DISAPPROVED eTRAKIT Inspection Request 11/30/2021 9:45 AM Chris Santoro A.M. where possible Contact Name: Chris Santoro Site Address: 145 NICKS WAY Phone: 9198686958 e-Mail: fouroaksres@gmail.com
Inspection Typ Scheduled Dat Completed Dat Inspector: Result: Remarks: Notes:	e/Time:	
Inspection Typ Scheduled Dat Completed Dat Inspector: Result: Remarks: Notes:	e/Time:	MH FOUND/MARRIAGE WALL 2/8/2022 2/8/2022 Brad Sutton DISAPPROVED Need access to interior for marriage line inspection and setup manual. Doors locked, need a

ladder or steps to get in house.





Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

Inspection Type: Scheduled Date/Time:	MH FOUND/MARRIAGE WALL 2/9/2022
Completed Date/Time:	
Inspector:	Ray Holder
Result:	
Remarks:	key in outside elect box
Notes:	key in outside elect box

