



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

11/9/2022

SUBJECT: BRES2205-0060
BUILDING RESIDENTIAL

To: Gonzalo Cono Jasso & Imelda Garcia

Here are the results of all Inspections located at **1742 TIM CURRIN RD:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 5/31/2022
Completed Date/Time: 6/1/2022
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 1742 TIM CURRIN RD LILLINGTON 27546.

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 9/9/2022
Completed Date/Time: 9/9/2022
Inspector: Mark Osborne
Result: APPROVED
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 11/8/2022
Completed Date/Time: 11/8/2022
Inspector: John B Kokoszka
Result: APPROVED
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 11/8/2022
Completed Date/Time: 11/8/2022
Inspector: John B Kokoszka
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 11/8/2022
Completed Date/Time: 11/8/2022
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: No test for the sewer lines underneath. No expansion tank. Need to insulate the water lines. Some of the belly board needs to be secured and make sure insulation secured. Missing 6mil vapor barrier