



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

3/13/2024

**SUBJECT: BRES2304-0075**  
**BUILDING RESIDENTIAL**

To: Jonathan Boggs & Crystal Boggs

Here are the results of all Inspections located at **61 PINTAIL DR:**

Inspection Type: ELECTRICAL UNDERGROUND  
Scheduled Date/Time: 5/31/2023  
Completed Date/Time: 5/31/2023  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes: The bonding around the pool was covered.

Inspection Type: ELECTRICAL UNDERGROUND  
Scheduled Date/Time: 6/2/2023  
Completed Date/Time: 6/2/2023  
Inspector: James T Hall  
Result: FAIL W/ PENALTY  
Remarks:  
Notes: Bonding wire needs to be 18"- 24" from pool and 4"- 6" deep leave uncovered for inspection

Inspection Type: ELECTRICAL UNDERGROUND  
Scheduled Date/Time: 6/6/2023  
Completed Date/Time: 6/6/2023  
Inspector: James T Hall  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ZONING  
Scheduled Date/Time: 6/7/2023  
Completed Date/Time: 6/7/2023 09:30 AM  
Inspector: Randy Baker  
Result: APPROVED  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 6/8/2023  
Completed Date/Time: 6/8/2023  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Barrier requirements not met.

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 1/10/2024  
Completed Date/Time: 1/10/2024  
Inspector: Steven Gazlay  
Result: CANCELLED  
Remarks:  
Notes:

Inspection Type: BONDING  
Scheduled Date/Time: 3/12/2024  
Completed Date/Time: 3/12/2024  
Inspector: John B Kokoszka  
Result: APPROVED  
Remarks:  
Notes: Not sure if this is needed on this pool or not.

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 3/12/2024  
Completed Date/Time: 3/12/2024  
Inspector: John B Kokoszka  
Result: APPROVED  
Remarks:  
Notes: