



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

1/10/2025

**SUBJECT: BRES2403-0003
BUILDING RESIDENTIAL**

To: GARCIA SAMUEL VELAZQUEZ

Here are the results of all Inspections located at **3890 BENSON RD:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 3/1/2024
Completed Date/Time: 3/1/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 3890 BENSON RD ANGIER 27501.

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 7/15/2024
Completed Date/Time: 7/17/2024
Inspector: Reynold J Levocz
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/18/2024
Completed Date/Time: 9/18/2024
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: 1/ open end exterior marriage walls for inspection 2/ remove all porch soffit and beam coverings for inspection. 3/ engineering is required for front porch and side porch and all other footings as they show no record of inspection. 4/house is locked could not inspect interior marriage wall connections.5/ block foundation is built. 6/ no plans onsite for framed structures.

