



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

7/12/2024

**SUBJECT: BRES2404-0007**  
**BUILDING RESIDENTIAL**

To: Zupancic Brian and Michelle

Here are the results of all Inspections located at **1358 MICRO TOWER RD:**

Inspection Type: MFH FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: James T Hall  
Result:  
Remarks:  
Notes:

Inspection Type: ADDRESS  
Scheduled Date/Time: 5/30/2024  
Completed Date/Time: 5/31/2024  
Inspector: GIS Bucket  
Result: APPROVED  
Remarks:  
Notes: 1358 MICRO TOWER RD LILLINGTON 27546.

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 6/3/2024  
Completed Date/Time: 6/3/2024  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector JTH changed the inspection assignment from JTH to JBK  
Missing ladder and door was locked. No water test on sewer line. Missing sleeve for sewer line on brick foundation Need to support sewer line every 4 ft Wasn't able to see the setup manual didn't do the item

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 6/6/2024  
Completed Date/Time: 6/6/2024  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ZONING  
Scheduled Date/Time: 6/21/2024  
Completed Date/Time: 6/21/2024 11:15 AM  
Inspector: Kyle Holder  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: MFH FINAL\*\*  
Scheduled Date/Time: 7/2/2024  
Completed Date/Time: 7/2/2024  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes: house was locked. Need to make sure the water line and sewer line get signed off

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 7/9/2024  
Completed Date/Time: 7/9/2024  
Inspector: James T Hall  
Result: DISAPPROVED  
Remarks:  
Notes: Uncover lines for inspection

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 7/9/2024  
Completed Date/Time: 7/9/2024  
Inspector: James T Hall  
Result: DISAPPROVED  
Remarks:  
Notes: Uncover lines for inspection

Inspection Type: MFH FINAL\*\*  
Scheduled Date/Time: 7/11/2024  
Completed Date/Time: 7/11/2024  
Inspector: James T Hall  
Result: DISAPPROVED  
Remarks:  
Notes: Water and sewer line has not passed inspection





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 7/15/2024  
Completed Date/Time:  
Inspector: James T Hall  
Result:  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 7/15/2024  
Completed Date/Time:  
Inspector: James T Hall  
Result:  
Remarks:  
Notes: