

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

8/30/2024

SUBJECT: BRES2404-0051 BUILDING RESIDENTIAL

To: MATIAS LUIS

Here are the results of all Inspections located at 193 GILCHRIST RD:

Inspection Type:	SEWER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	

Inspection Type:	WATER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	

Inspection Type:	MFH FINAL**
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	

Inspection Type:	ENVIR OPERATIONS PERMIT
Scheduled Date/Time:	6/6/2024
Completed Date/Time:	6/7/2024
Inspector:	Mark Osborne
Result:	APPROVED
Remarks:	
Notes:	





Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

Inspection Type:	FOOTING
Scheduled Date/Time:	6/20/2024
Completed Date/Time:	6/20/2024
Inspector:	James T Hall
Result:	APPROVED
Remarks:	eTRAKiT Inspection Request
Notes:	6/19/2024 8:47 AM Joseph Goldberg

Contact Name: Joseph Goldberg Site Address: 165 GILCHRIST RD Phone: 9197211288 e-Mail: Brian@leeconc.com

Inspection Type: Scheduled Date/Time: Completed Date/Time: Inspector: Result: Remarks: Notes:	
	195 GILCHRIST RD CAWERON 28520.
Inspection Type: Scheduled Date/Time: Completed Date/Time: Inspector: Result: Remarks: Notes:	

Inspection Type: Scheduled Date/Time:	
Completed Date/Time:	8/29/2024 10:45 AM
Inspector:	Kyle Holder
Result:	APPROVED
Remarks:	
Notes:	



Harnett NORTH CAROLINA

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

Inspection Type:	MFH FINAL**
Scheduled Date/Time:	8/30/2024
Completed Date/Time:	8/30/2024
Inspector:	Steven Gazlay
Result:	DISAPPROVED
Remarks:	
Notes:	Need correct h
	sewer connect

Need correct hvac overcurent protection. Secure ground wire to foundation. Expose water and sewer connections(never scheduled). Seal around dryer duct to floor. One of the 3 interior drain pipes doesn't terminate outside of the skirting either condensate, water heater blowoff or drain pan.

