



Permit Inspections

Harnett County

Permit Number: **BRES2405-0013**

Description: **66x14 sw in mhp**

Applied: **5/7/2024**

Approved: **2/14/2025**

Site Address: **135 BRITTON LOOP**

Issued: **2/14/2025**

Finalized:

City, State Zip Code: **CAMERON, NC 28326**

Status: **ISSUED**

Applicant: **SIX DEGREES INVESTMENT VENTURES LLC**

Parent Permit:

Owner: **SIX DEGREES INVESTMENT VENTURES LLC**

Parent Project:

Contractor: **CHOO'S MOBILE HOME TRANSIT**

Details:

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			ADDRESS	GIS Bucket		
Notes:						
			FOOTING	Steven Gazlay		
Notes:						
			MFH FINAL**	Steven Gazlay		
Notes:						
			ZONING	Planning Bucket		
Notes:						
	3/3/2025	3/3/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	DISAPPROVED	
Notes: Need house number.Loose pier.More than 36 inches piers need double block.No DWV test. Sewer pipe needs supported. Feeder cable under the MH. Need supported.No PRV. Need insulate some of water pipes under the MH.Need permit both decks more than 36 square feet.Feeder cable from sub panel and condenser disconnect is NM cable not suitable for outdoor.No vapor barrier.						
	3/18/2025	3/18/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	FAIL W/ PENALTY	
Notes: One loose pier on the left side front.						
	3/18/2025	3/18/2025	WATER CONNECTION	Ricardo D Honrada	APPROVED	
Notes: Connected to existing service pipes.						



Permit Inspections

Harnett County

	3/18/2025	3/18/2025	SEWER CONNECTION	Ricardo D Honrada	APPROVED	
Notes: Connected to existing sewer pipe.						
	3/25/2025	3/25/2025	MH FOUND/MARRIAG E WALL	John B Kokoszka	APPROVED	
Notes:						