



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/28/2025

SUBJECT: **BRES2409-0015**
BUILDING RESIDENTIAL

To: Douglas Newcomb

Here are the results of all Inspections located at **66 SUE ST:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 10/15/2025
Completed Date/Time: 10/15/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: House locked Need expansion tank at water heater

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 10/20/2025
Completed Date/Time: 10/20/2025
Inspector: Ricardo D Honrada
Result: FAIL W/ PENALTY
Remarks:
Notes: Inspector JTH changed the inspection assignment from JTH to RH
House is locked.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 10/22/2025
Completed Date/Time: 10/22/2025
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes: Back door is unlocked

Inspection Type: ZONING
Scheduled Date/Time: 10/27/2025
Completed Date/Time: 10/27/2025 1:45 PM
Inspector: Randy Baker
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MFH FINAL**
Scheduled Date/Time: 10/28/2025
Completed Date/Time: 10/28/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Arrived at 8:10 and door was locked