



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

4/16/2025

SUBJECT: BRES2409-0044
BUILDING RESIDENTIAL

To: Shawn Spears

Here are the results of all Inspections located at **3370 THOMPSON RD:**

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks: Decks
Notes: Decks

Inspection Type: ADDRESS
Scheduled Date/Time: 2/5/2025
Completed Date/Time: 2/7/2025
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 3370 THOMPSON RD BUNNLEVEL 28323.

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 2/28/2025
Completed Date/Time: 2/28/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 2/28/2025
Completed Date/Time: 2/28/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 2/28/2025
Completed Date/Time: 2/28/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time: 4/10/2025
Completed Date/Time: 4/10/2025 11:30 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time: 4/15/2025
Completed Date/Time: 4/15/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: No house numbers
Missing kick boards on front and back steps
Need to see expansion tank at water heater
Need permit for decks front and back and footing need to be inspected before final inspection
Handrail for decks at steps can not be wider than 3 1/2" per code
Will need to see footings on deck
Need clean out or permanent cat on sewer line at back
Back deck not built per code
Bottom step at back deck is more than 8 1/4" per code
Uncover ground rods for inspection

