

Permit Inspections Harnett County

Permit Number: BRES2501-0001 Description: 60x30 dwmh 3 beds

Applied: 1/2/2025 Approved: 2/14/2025 Site Address: 2088 HERITAGE WAY

Issued: **2/21/2025** Finaled: City, State Zip Code: **CAMERON, NC 28326**

Status: ISSUED Applicant: EQUITY TRUST COMPANY CUST FBO

Parent Permit: Owner: **EQUITY TRUST COMPANY CUST FBO**

Parent Project: Contractor: CHOO'S MOBILE HOME TRANSIT

Details:

SEQ						LIST OF INSPECTIONS										
ID	SCHEDULED DATE	COMPLETED DATE	ТҮРЕ	INSPECTOR	RESULT	REMARKS										
			ADDRESS	GIS Bucket												
Notes:																
			FOOTING	Steven Gazlay												
Notes:																
			SEWER CONNECTION	Steven Gazlay												
Notes:																
			WATER CONNECTION	Steven Gazlay												
Notes:																
30	2/27/2025	2/27/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	DISAPPROVED											
Notes: Need to install all rough in for plumbing, electrical and mechanical. Door locked no lock box code in note remark. Lots of piers loose.																
30	3/6/2025	3/6/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	DISAPPROVED											
Notes: Not ready, need to do rough in, in all trades.																
30	3/7/2025	3/7/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	CANCELLED											
Notes:																
Cancel by contractor																





Permit Inspections Harnett County

30	3/12/2025	3/12/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	FAIL W/ PENALTY						
Notes:											
No lock code box. Need PRV. Shut off valve need ball valve. Notes. If under pinning are vinyl, service pipe needs to insulate. DWV test pipe, underground water service, cross over supply duct, two grounding rods. OK.											
30	3/17/2025	3/17/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	FAIL W/ PENALTY						
Notes:											
LOCK BC	LOCK BOX 1818										
Per Customer PRV Behind Meter at the road											
Please ca	all Jim 910.574.0968										
Need ma	anual installation instruct	tions.No TXT.Ok to vinyl s	iding the exterior wa	all, not inside the tr	rim.						
			МН								
30	3/20/2025	3/20/2025	FOUND/MARRIAG E WALL	John B Kokoszka	DISAPPROVED						
Notes:											
Left inside marriage line not fastened per documentsFamily room left side foam gasket needs to be put into the wall and roof											
30	3/26/2025	3/26/2025	MH FOUND/MARRIAG E WALL	Brad Sutton	DISAPPROVED						
Notes:											
Previous	not corrected										
30	4/2/2025	4/2/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	APPROVED W/EXC						
Notes:											
LOCK BOX 1818											
Will check in final the TXT support											
40			ZONING	Planning Bucket							
Notes:											
40	3/4/2025	3/4/2025	ENVIR OPERATIONS PERMIT	Mark Osborne	APPROVED						
Notes:											
50			MFH FINAL**	Steven Gazlay							
Notes:											